



# Project Overview/Update: Advanced Signal System CBOSS PTC

Board of Directors  
September 5, 2013

# **CBOSS PTC - What is it?**

- Communications Based Overlay Signal System Positive Train Control
- Fiber Optic Network
- Project Requirements
  - Includes federal mandate (PTC)
  - Improves Caltrain performance
- Project Partners
  - Federal Railroad Administration, Union Pacific, California High-Speed Rail Authority
- Needed for Blended System

# CBOSS PTC Requirements

- PTC
  - Prevent train-to-train collisions
  - Prevent over speed derailments
  - Prevent incursions into established work zones
  - Prevent movement through a misaligned switch
  - Interoperability
- Caltrain
  - Enhanced crossing safety / performance
  - Improved headways and operational flexibility
  - Enforcement of scheduled station stops
  - Schedule management
  - Employee In Charge

# Project Total Cost and Milestones

Description	Cost (in millions)	Milestones
Project Planning and Procurement	\$5	2010 - 2011
Phase 1 - Critical Design	\$25	2012 – 2013
Phase 2 - Final Design, Data Communications Subsystem & Fiber Backbone Installation	\$51	2013 – 2014
Phase 3/4 - Installation, Testing, Commissioning	\$150	2014 – 2016 (Revenue service Oct. 2015)
<b>Total</b>	<b>\$231</b>	

# Segments – South to North

**Segment 1 (SSF – SF) 8 Miles**

**Segment 2 (Santa Clara - SSF) 36 Miles**

**Segment 3 (San Jose - Santa Clara) 8 Miles**

**Segment 3**

SJ  
 Santa Clara (S of Lafayette St)

**Segment 2**

Santa Clara (N of Lafayette St)  
 Sunnyvale  
 Mountain View  
 Palo Alto  
 Menlo Park  
 Atherton  
 Redwood City  
 San Mateo County  
 San Carlos  
 Belmont  
 San Mateo  
 San Bruno  
 SSF (S of Oyster Point)


**Segment 1**

SSF (N of Oyster Point)  
 Brisbane  
 SF



Data SIO, NOAA, U.S. Navy, NGA, GEBCO  
 Image © 2012 TerraMetrics

# Installation Milestones (Entire Corridor)



Work Windows:

- 8pm – 4 am weekday
- 8pm – 6am weekend
- Day work when possible

# Milestones (Example San Jose)

	Fall '13	Winter '13/14	Spring '14	Summer '14	Fall '14	Winter '14/15
Data Communications Subsystem Installation	Bore /Trench Three weeks	Inner-Duct Two weeks Radio Frequency Base Stations Two weeks	Cable One week			
Wayside Interface Units		Wayside Installation Eight weeks				
Testing		Static Testing One week	Data Communications Subsystem Test One week		Dynamic Testing One week	FRA Related Testing TBD

# Fiber Installation



**Trench** (with mini excavator or by hand, within the Caltrain right of way)



**Conduit placed in trench** (~42" deep x 9.5" wide, within the Caltrain right of way)



**Potholing** (Vacuum-excavation preparing the job site, within the Caltrain right of way)



# Fiber Installation continued



**Boring** (required at many crossings, within the Caltrain right of way)



**Conduit on tunnel or bridge** (clamps/hangers, may require lane closure during off-peak hours)

# Base Station Installation



Pour foundation




Base station footprint



Example 80'  
pole already  
on right of  
way

# Base Station Map



# Base Station Installation

- 14 Base Stations within the Caltrain right of way
  - Many near Caltrain stations
  - Located within the ROW in the following cities:

San Francisco (5)	Unincorporated San Mateo County
Brisbane	Palo Alto
Burlingame	Sunnyvale
San Mateo (2)	Santa Clara
San Jose	
- 8 x 8 ft. shelter and 40-80 ft. poles
- Average two weeks installation per base station

# Outreach

- Pro-active Approach
- Activities (March – August 2013)
  - City/County Staff Coordination Group (3 meetings)
  - Local Policy Maker Group (2 meetings)
    - Next meeting follow-up on night work activities
  - One-on-one (each of the 17 cities/3 counties)
    - Provided fact sheets, and tentative jurisdiction schedule
    - Discussed tailored outreach and review process for communication material
  - Federal and State Staff Quarterly Call
    - Follow-up e-mail with project update

# On-going Outreach

- Project Information Distribution
  - Website (fact sheets, presentations, FAQ)
  - Dedicated project hotline line and project e-mail
  - Weekly updates on website, social media and through construction e-notice
  - Direct mailers along both sides of the tracks
- Next Steps
  - Permits / Installation coordination
  - Continue outreach coordination (each jurisdiction)
  - Continue briefing interested groups, as requested

# Questions