

# South San Francisco Station Improvement Project

JPB WPLP March 24, 2021



#### **Project – 70% Complete**



#### **Key Highlights**

New Center platform

Pedestrian Underpass and West Plaza

Removal of Holdout Rule & Improved Station Access

Funding: San Mateo County Transportation Authority (TA) and City of SSF

Construction Phase: 70% completed Total Project Budget: \$71.6 million



## **Project Background**

- Timing of project construction to precede Caltrain electrification
- Completing project post-electrification would cost approx. \$135M
- Utility and permitting pursued in parallel with construction
- Coordination issues related to the timing of the PCEP, the advertisement of this Project was expedited and contract was awarded in August 2017.



### **Project Schedule**

Activity	Date
Bid & Award	April 2017 – August 2017
Begin Construction	November 2017*
Partial Suspension	April 2018 – September 2019**
Complete Construction	Summer 2021***

<sup>\*</sup> Construction started in November 2017 and experience significant delays due to Utility relocation (PG&E & CalWater)

<sup>\*\*</sup> Project went into suspension on April 2018 and resumed construction in September 2019.

<sup>\*\*\*</sup> JPB target date subject to contractor negotiations



# **Project Update**

Completed Work in 2020 (Project - 70% complete)	<ul> <li>Utility relocations</li> <li>MT2 track final alignment</li> <li>Center Platform</li> <li>Ramp2, Stair 2</li> <li>OCS foundations</li> <li>Street improvements (Poletti Way) – Phase 2</li> </ul>
Work in Progress	<ul> <li>MT1 track final alignment</li> <li>Signal and Communications improvement</li> <li>Street improvements (Poletti Way) &amp; Shuttle drop off area – Phase 3</li> <li>Ramp 3 (West side)</li> <li>Ramp 1 (East side)</li> </ul>
Future Work	<ul><li>Pedestrian underpass</li><li>Additional plaza improvements</li></ul>



## **Project Budget History**

Source	2015	2018	FY2019	
Measure A Caltrain Program City of South San Francisco Federal Section 5337 Program Rail Ops (JPB)	\$10.272 M \$5.900 M \$38.827 M	\$10.272 M \$8.700 M \$38.827 M \$1.300 M	\$21.572 M \$9.900 M \$38.827 M \$1.300 M	
Total	\$55.000 M	\$59.100 M	\$71.600 M	

#### Increased by \$16.6 million (2015 – 2019)

- Utility Delays + Permit Delays (\$9.8M)
- Added Scope (UPRR + Plaza and Undercrossing enhancements (\$6.8M)





Rendering of Center Platform – Looking North



**New Center Platform** 





Station West Access - West Plaza



**Construction of West Station Access** 





Rendering of Pedestrian Underpass



Construction of Ramp 2 Access to Platform









Ramp 3 Construction (West Station Access)





Arch Formwork to Platform and Underpass




Stair 2 Access to Platform









Ramp 1 Construction – Shoring (East Station Access)







Ramp 1 Construction – Shoring (East Station Access)





New MT2 Track - Looking South




New MT2 Track - Looking North



New MT2 Track - At Center Platform





Existing Joint Fiber Optic Trench Line is conflict with new East Ramp and Stairwell to new station pedestrian (Grand Ave and Poletti Way)

Current FO Joint trench

New FO Joint trench

Utility Relocation – UP Joint Fiber Optic Trench (August 2020)



#### **Project Update – Current Risks**

- Contractor caused delays (remobilization, resources and productivity)
- Tunnel construction reveals additional utilities-still digging
  - February 2020 UP Joint Fiber Optic trench conflict (Sprint, Verizon, Century Link, CVIN) redesign + encroachment permit (April 2020) + relocate
- COVID-19 impacts to construction crews (several interruptions during period)



#### **Next Steps**

- Complete assessment of project costs, schedule to complete and funding plan – March 2021
- City of SSF City Council April 2021 meeting
- TA CAC (Citizens Advisory Committee) and TA BOD (Board) at the May 2021 meeting
- JPB Finance Committee and JPB BOD at the June 2021 meeting



# **Questions**