



**Modernization Program
Peninsula Corridor Electrification Project (PCEP)**



December 2017 Monthly Progress Report

December 31, 2017

Funding Partners



Federal Transit Administration (FTA) Core Capacity
FTA Section 5307 (Environmental / Pre Development only)
FTA Section 5307 (Electric Multiple Unit (EMU) only)



Prop 1B (Public Transportation Modernization & Improvement Account)
Caltrain Low Carbon Transit Operations Cap and Trade



Proposition 1A
California High Speed Rail Authority (CHSRA) Cap and Trade



Carl Moyer Fund



Bridge Tolls (Funds Regional Measure (RM) 1/RM2)



San Francisco County Transportation Authority (SFCTA)/San Francisco Municipal Transportation Agency (SFMTA)



San Mateo County Transportation Authority (SMCTA) Contribution
SMCTA Measure A



Santa Clara Valley Transportation Authority (VTA) Measure A
VTA Contribution



City and County of San Francisco (CCSF) Contribution

THIS PAGE INTENTIONALLY LEFT BLANK

Table of Contents

	Page
1.0 BACKGROUND	1-1
2.0 EXECUTIVE SUMMARY	2-1
2.1 Funding Partners Participation in PCEP	2-2
2.2 Schedule	2-4
2.3 Budget	2-5
2.4 Board Actions	2-5
2.5 Government and Community Affairs	2-6
3.0 ELECTRIFICATION – INFRASTRUCTURE	3-1
3.1 Electrification	3-1
3.2 Supervisory Control and Data Acquisition (SCADA)	3-2
3.3 Tunnel Modification	3-2
4.0 ELECTRIC MULTIPLE UNITS	5
4.1 Centralized Equipment Maintenance and Operations Facility (CEMOF) Modifications	5
5.0 SAFETY	5-1
6.0 QUALITY ASSURANCE	6-1
7.0 SCHEDULE	7-1
8.0 BUDGET AND EXPENDITURES	8-1
9.0 CHANGE MANAGEMENT	9-1
10.0 FUNDING	10-1
11.0 RISK MANAGEMENT	11-1
12.0 ENVIRONMENTAL	12-1
12.1 Permits	12-1
12.2 Mitigation Monitoring and Reporting Program (MMRP)	12-1
13.0 UTILITY RELOCATION	13-1
14.0 REAL ESTATE	14-1
15.0 THIRD PARTY AGREEMENTS	15-1
16.0 GOVERNMENT AND COMMUNITY AFFAIRS	16-1

17.0	DISADVANTAGED BUSINESS ENTERPRISE (DBE) PARTICIPATION AND LABOR STATISTICS	17-1
18.0	PROCUREMENT	18-1
19.0	TIMELINE OF MAJOR PROJECT ACCOMPLISHMENTS	19-1

List of Tables

	Page
Table 2-1 Schedule Status	2-5
Table 2-2 Budget and Expenditure Status.....	2-5
Table 6-1 Quality Assurance Audit Summary	6-1
Table 7-1 Schedule Status	7-1
Table 7-2 Critical Path Summary	7-2
Table 7-3 Near-Term, Near-Critical with Less Than Three Months of Float.....	7-2
Table 8-1 Electrification Budget & Expenditure Status	8-1
Table 8-2 EMU Budget & Expenditure Status	8-2
Table 8-3 PCEP Budget & Expenditure Status.....	8-2
Table 11-1 Monthly Status of Risks.....	11-2
Table 11-2 Risk Classification	11-3
Table 14-1 Real Estate Acquisition Overview.....	14-1
Table 15-1 Third-Party Agreement Status	15-1

List of Figures

	Page
Figure 2-1 PCEP Work Segments.....	2-1
Figure 10-1 Funding Plan.....	10-1

List of Appendices

	Page
Appendix A – Acronyms	A-1
Appendix B – Funding Partner Meetings	B-1
Appendix C – Schedule	C-1
Appendix D – Standard Cost Codes	D-1
Appendix E – Change Order Logs.....	E-1
Appendix F – Risk Table	F-1
Appendix G –MMRP Status Log	G-1

1.0 BACKGROUND

Over the last decade, Caltrain has experienced a substantial increase in ridership and anticipates further increases in ridership demand as the San Francisco Bay Area's population grows. The Caltrain Modernization (CalMod) Program, scheduled to be implemented by 2020, will electrify and upgrade the performance, operating efficiency, capacity, safety, and reliability of Caltrain's commuter rail service.

The PCEP is a key component of the CalMod Program and consists of converting Caltrain from diesel-hauled to Electric Multiple Unit (EMU) trains for service between the San Francisco Station (at the intersection of Fourth and King Streets in San Francisco) and the Tamien Station in San Jose. Caltrain will continue Gilroy service and support existing tenants.

An electrified Caltrain will better address Peninsula commuters' vision of environmentally friendly, fast and reliable service. Electrification will modernize Caltrain and make it possible to increase service while offering several advantages in comparison with existing diesel power use, including:

- **Improved Train Performance, Increased Ridership Capacity and Increased Service:** Electrified trains can accelerate and decelerate more quickly than diesel-powered trains, allowing Caltrain to run more efficiently. In addition, because of their performance advantages, electrified trains will enable more frequent and/or faster train service to more riders.
- **Increased Revenue and Reduced Fuel Cost:** An electrified Caltrain will increase ridership and fare revenues while decreasing fuel costs.
- **Reduced Engine Noise Emanating from Trains:** Noise from electrified train engines is measurably less than noise from diesel train engines. Train horns will continue to be required at grade crossings, adhering to current safety regulations.
- **Improved Regional Air Quality and Reduced Greenhouse Gas Emissions:** Electrified trains will produce substantially less corridor air pollution compared with diesel trains even when the indirect emissions from electrical power generation are included. Increased ridership will reduce automobile usage, resulting in additional air quality benefits. In addition, the reduction of greenhouse gas emissions will improve our regional air quality, and will also help meet the state's emission reduction goals.

THIS PAGE INTENTIONALLY LEFT BLANK

2.0 EXECUTIVE SUMMARY

The Monthly Progress Report is intended to provide an overview of the PCEP and provide funding partners, stakeholders, and the public an overall update on the progress of the project. This document provides information on the scope, cost, funding, schedule, and project implementation. Work along the Caltrain Electrification Corridor has been divided into four work segments as shown in Figure 2-1. PCEP activities are described and summarized by work segments.

Figure 2-1 PCEP Work Segments



Overhead Contact System (OCS) foundation installation continued in Segment 2. OCS design progressed in Segments 2 and 4. 95% Design for Segment 4A and Segment 4A Mainline were submitted for review. The project team, Balfour Beatty Infrastructure Inc. (BBII) and Union Pacific Railroad (UPRR) have agreed upon a preferred option to move forward with final design of the constant warning solution.

The preliminary Supervisory Control and Data Acquisition (SCADA) schedule, provided by Rockwell Collins, was reviewed and returned with comments, which will be incorporated in the next submission.

Stadler is progressing with building their new Salt Lake City EMU manufacturing facility and has commenced design engineering on the electrified test track. Aluminum EMU subassemblies are being fabricated by Stadler. Subassemblies are later “spliced” together by Stadler to make complete car shells.

HNTP, the LTK sub-consultant working on the Centralized Equipment Maintenance and Operations Facility (CEMOF), has begun working on 60% Design for the upgrade.

2.1 Funding Partners Participation in PCEP

The PCEP has a series of weekly, biweekly, monthly and quarterly meetings to coordinate all aspects of the program. The meetings are attended by project staff with participation by our funding partners in accordance with the Funding Partners Oversight Protocol. A summary of funding partner meetings and invitees can be found in Appendix B.

This section of the report provides a summary of the discussions and decisions made at the meetings and a list of funding partners who attended the meetings.

Electrification – Engineering Meeting – Weekly

Purpose: To discuss status, resolution and tracking of Balfour Beatty Infrastructure, Inc. (BBII) and Electrification design-related issues, to discuss and monitor the progress of utility relocation compared to schedule, and to discuss third-party coordination activities with Pacific Gas and Electric (PG&E), CHSRA, UPRR, Bay Area Rapid Transit, California State Department of Transportation (Caltrans), Communications-Based Overlay Signal System (CBOSS) and others.

Activity this Month

Funding Partners: CHSRA: Ian Ferrier

Major topics included: PG&E power quality study, the results of interconnections feasibility study, coordination between the PCEP and CBOSS projects, the utility relocation status, tunnel design and status of contract, updates of the SCADA project, progress on Design-Build (DB) contract, including design and construction updates, upcoming changes to the contract in preparation for the Change Management Board (CMB), critical Right of Way (ROW) issues, and coordination with key third parties on design review and permitting for the project.

PCEP Delivery Coordination Meeting – Bi-Weekly

Purpose: To facilitate high-level coordination and information sharing between cross-functional groups regarding the status of the work for which they are responsible.

Activity this Month

December 5 Funding Partners: CHSRA: Ian Ferrier; SFCTA: Luis Zurinaga

A new position, Deputy Director, Program Management, has been created. Stacy Cocke will be filling the position in an “acting” capacity until it can be made permanent. Alan Brick-Turin has completed the Risk Identification and Mitigation Plan and has intensified review of risk descriptions, effects, and retirement dates. BBII has brought on a full-time safety manager, Jeff Tippetts. The white paper addressed to the FTA regarding the AEM-7 Electrification Test Locomotive was sent on Thursday, November 16. OCS foundation installation is expected to be completed in Segment 2 Work Area 5 by the end of the year and installation in Work Area 4 will begin in January.

December 19 Funding Partners: CHSRA: Ian Ferrier; SFCTA: Luis Zurinaga

The Program Management department has been restructured and Josh Averill has taken on a new position to lead Document Control, IT and Administrative Services for CalMod. The purchase of Aconex by Oracle was announced 12/18; the transition will take several months but we will need to ensure that Aconex takes care of the outstanding items before the transition takes place. A reoccurring Real Estate Coordination meeting has been set up, which has been helpful in pushing forward the important items for the project. The Los Gatos bridge project has been closed out. The FTA accepts PCEP moving forward with locomotive procurement, and the contract for Mitsui has been readied. For the CEMOF facility upgrade, the schedule remains unchanged: Design complete and ready for bid – March 2018; Notice to Proceed (NTP) to selected contractor – October 2018; and, Construction complete – September 2019. The team had a successful meeting with UPRR on the constant warning time solution options, and will be moving forward with speed check solution.

Systems Integration Meeting – Bi-Weekly

Purpose: To discuss and resolve issues with inter-system interfaces and to identify and address interface points which have yet to be addressed.

Activity this Month

Funding Partners: CHSRA: Ian Ferrier and Wai-on Siu

Major topics included: Monitoring and resolution of systems integration issues and scheduling bi-weekly internal interface meetings and systems integration meetings with the electrification contractor. The Traction Power SCADA team held bi-weekly status meetings. The Rail Activation Committee meets bi-weekly and progress on a schedule of activities including systems integration testing activities, FRA, FTA and safety certification, community outreach, operating procedures and training. The Rail Activation Plan is being developed along with systems integration test plans and Pre-revenue service plans. A coordination meeting with the Caltrain Capital Projects project

managers and resident engineers discussed civil construction associated with the PCEP.

Master Program Schedule (MPS) Meeting – Monthly

Purpose: To review the status of the MPS and discuss the status of major milestones, critical and near critical paths, upcoming Board review items, and progress with the contracts, among others.

Activity this Month

Funding Partners: CHSRA: Ian Ferrier

The forecasted Revenue Service Date (RSD) remains December 2021. The addition of approximately five months of contingency to account for potential risk to the project yields an RSD of April 2022. The program critical path runs through PG&E design and construction to provide permanent power, and concludes with pre-revenue testing. The near-critical path runs through design and manufacturing of EMU trainsets.

Risk Assessment Meeting – Monthly

Purpose: To identify risks and corresponding mitigation measures. For each risk on the risk register, mitigation measures have been identified and are being implemented. Progress in mitigating these risks is confirmed at the ongoing risk monitoring and monthly risk assessment meetings.

Activity this Month

No meeting this month due to absence of agenda items.

Change Management Board (CMB) – Monthly

Purpose: To review, evaluate and authorize proposed changes to PCEP over \$200,000.

Activity this Month

No meeting was held in December.

2.2 Schedule

In November 2017 a new Program Plan (baseline) was established. Without adjustment for contingency, the Revenue Service Date (RSD), the date on which the project is deemed completed, is forecast as December 2021. With contingency to account for potential risk to the project, the RSD is anticipated as April 2022. Due to FTA contingency requirements, a Full Funding Grant Agreement (FFGA) RSD will also be tracked, which is forecast as August 2022.

Table 2-1 indicates major milestone dates for the MPS.

Table 2-1 Schedule Status¹

Milestones	Program Plan	Progress Schedule (December 2017) ¹
First Eight Miles of Electrification Complete to Begin Testing	11/21/2019	01/11/2020 ²
Arrival of First Vehicle at JPB	07/29/2019	07/29/2019
PG&E Provides Permanent Power	09/09/2021	09/09/2021
Start Pre-Revenue Testing	09/10/2021	09/10/2021
RSD (w/o Risk Contingency)	12/09/2021	12/09/2021
RSD (w/ Risk Contingency)	04/22/2022	04/22/2022
FFGA RSD	08/22/2022	08/22/2022

Note:

¹. Dates may shift slightly as the update of the November Progress Schedule is still in progress.

². See "Notable Variances" in Section 7 for explanation on date shift.

2.3 Budget

A summary of the overall budget and expenditure status for the PCEP is provided in Table 2-2 below.

Table 2-2 Budget and Expenditure Status

Description of Work	Budget (A)	Current Budget (B) ¹	Cost This Month (C) ²	Cost To Date (D) ³	Estimate To Complete (E)	Estimate At Completion (F) = (D) + (E)
Electrification Subtotal	\$ 1,316,125,208	\$ 1,316,125,208	\$ 14,636,810	\$ 302,756,886	\$ 1,013,368,322	\$ 1,316,125,208
EMU Subtotal	\$ 664,127,325	\$ 664,127,325	\$ 446,466	\$ 85,735,987	\$ 578,391,338	\$ 664,127,325
PCEP TOTAL	\$ 1,980,252,533	\$ 1,980,252,533	\$ 15,083,276	\$ 388,492,873	\$ 1,591,759,660	\$ 1,980,252,533

Notes regarding tables above:

¹. Column B "Current Budget" includes executed change orders and awarded contracts.

². Column C "Cost This Month" represents the cost of work performed this month.

³. Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.

2.4 Board Actions

- None

Future anticipated board actions include:

- February
 - PG&E Supplemental Agreement #4: Construction
 - Amendments to PG&E Supplemental Agreements #2 and #5
 - Authority to increase Change Order Authority for the DB Contract

Peninsula Corridor Electrification Project
Monthly Progress Report

- March
 - Authority to procure used electric locomotives
 - SamTrans sale of property to JPB for CalMod
- To Be Scheduled
 - Award Ambassador contract
 - Award QA Independent Testing Lab Services contract
 - Award CEMOF contract
 - Award Tunnel Modification contract

2.5 Government and Community Affairs

There were no outreach events in December 2017.

3.0 ELECTRIFICATION – INFRASTRUCTURE

This section reports on the progress of the Electrification, SCADA, and Tunnel Modification components. A brief description on each of the components is provided below.

3.1 Electrification

The Electrification component of the PCEP includes the installation of 138 miles of single track and OCS for the distribution of electrical power to the EMUs. The OCS will be powered from a 25 kilovolt (kV), 60-Hertz, single phase, alternating current supply system consisting of two Traction Power Substations (TPS), one switching station, and seven paralleling stations (PS). Electrification will be performed using a DB delivery method.

Activity This Month

- OCS foundation installation continued in Segment 2 WA5 and in parts of Segment 2 WA4. Foundation installation will continue in both work areas in January.
- Potholing of utilities at proposed OCS locations continued in Segment 2 in advance of foundation installation. BBII also continued to remove obstructions found during the potholing process, such as loose concrete, asphalt, and other debris.
- Relocation of signal cables found in conflict with planned OCS foundations continues as conflicts are identified.
- Continued progression of the OCS design with BBII in Segments 2 and 4. 95% Design for Segment 4A and Segment 4A Mainline were submitted for review and comment..
- Continued design review coordination with local jurisdictions for the OCS design in Segments 2 and 4, including responses to comments from jurisdictions.
- Continued to review and coordinate signal and communication design submittals with BBII. The project team and BBII met with the UPRR and have agreed on a preferred option to move forward with final design. The project team will advance design of Scott and Linden crossings in order to bring back to the UPRR and FRA for review.
- Received and reviewed BBII's 95% System Ductbank for Segment 2.
- Completed Electromagnetic Interference (EMI) analysis of Existing System Cable Study.
- Received BBII's 65% Communication Details and Layouts for Segments 1 and 3 for review.
- Progress design of 115kV interconnection at the TPS-2 location.
- Continued coordination efforts with PG&E for infrastructure improvements, TPS interconnects and new service drop locations. The PCEP team continues to work with PG&E for the finalization of protection scheme studies.
- The PCEP team and BBII continue to work through Site Specific Work Plans (SSWP) for upcoming field work.

- BBII performed tree pruning and removal in Segment 4.

Activity Next Month

- Continue OCS foundation installation in Segment 2 WA4, including preparation work in the South San Francisco Yard during day time shifts.
- Perform preparation of Burlingame and Redwood City siding areas for upcoming foundation work.
- Continue work with BBII on field investigation activities and designs, which will include the progression of the OCS, traction power, bonding and grounding, signal systems, and other civil infrastructures such as overhead bridge protections.
- Continue potholing and clearing of obstructions at proposed OCS locations. Potholing will continue with a focus on Segment 2 for foundation installation.
- Perform concrete demolition at CEMOF for pothole investigations.
- Perform cultural investigations in advance of OCS installation.
- Continue coordination with UPRR on signal and OCS design. Advanced design on Scott and Linden crossings will be brought back to the UPRR for review.
- Begin coordination with the FRA on constant warning solution.
- Continue review of BBII work plans for upcoming construction activities.
- Coordinate with PG&E on interconnection design and final design for PG&E infrastructure.
- Continue design reviews and coordination with local jurisdictions.
- Continue tree pruning and removals.

3.2 Supervisory Control and Data Acquisition (SCADA)

SCADA is a system that monitors and controls field devices for electrification, including substations, PSs and the OCS. SCADA will be integrated with the base operating system for Caltrain Operations and Control, which is the Rail Operations Center System.

Activity This Month

- Began bi-weekly meetings to advance design of SCADA.
- Reviewed Rockwell Collins' preliminary schedule and returned with comments. Comments will be incorporated by the contractor in the next submission.

Activity Next Month

- Continue bi-weekly technical meetings to advance SCADA design.
- Finalize SCADA schedule.

3.3 Tunnel Modification

Tunnel modifications will be required on the four tunnels located in San Francisco. This effort is needed to accommodate the required clearance for the OCS to support electrification of the corridor. Outside of the PCEP scope, Caltrain Engineering has requested the PCEP team manage completion of design and construction management for the Tunnel 1 and Tunnel 4 Drainage Rehab Project. The Drainage Rehab Project is funded separately from PCEP and will be a Design-Bid-Build construction package. Construction will occur concurrently with the Electrification DB contractor's efforts in Segment 1.

Activity This Month

- The PCEP team continued coordination efforts with the design team on drawings and specifications on Tunnel 1 and Tunnel 4 Drainage Rehab Project.
- The project team continued revisions and cleanup of 100% plans and specifications for Issued for Bid (IFB) documents.
- Continued preparations of contract documents, including the general provision and special provision for bid. Draft documents were issued for review and comments. Final draft will be issued next month.

Activity Next Month

- Continue coordination efforts with UPRR and other stakeholders.
- Complete IFB plans and specifications.
- Complete general and special provision for the contract.
- Advertise contract.

THIS PAGE INTENTIONALLY LEFT BLANK

4.0 ELECTRIC MULTIPLE UNITS

The EMU procurement component of the PCEP consists of the purchase of 96 Stadler EMUs. The EMUs will consist of both cab and non-cab units configured as 16 six-car fixed trainsets. Power will be obtained from the OCS via roof-mounted pantographs, which will power the electric traction motors. The EMUs will replace a portion of the existing diesel locomotives and passenger cars currently in use by Caltrain.

Activity This Month

- Stadler has selected for their Salt Lake City area new manufacturing and assembly facility a building steel structure contractor and supplier of the facility overhead crane. Design engineering has commenced on the electrified test track.
- Preliminary Design Reviews (PDRs) for EMU systems continue and design review packages being finalized.
- EMU design coordination discussions continue with representatives from Caltrain Operations and Maintenance, Caltrain Public Outreach, the FRA, the FTA Project Management Oversight Contractor (PMOC), Safety and Quality Assurance personnel, and PCEP Program Scheduling.
- The PCEP team continues to address system-wide interface issues involving the emerging EMU design and the existing wayside infrastructure.
- The extrusions and machined parts for the first four car shells continue to be delivered to Stadler's facility in Switzerland.
- Aluminum car shell subassemblies are being fabricated by Staler. Subassemblies are later "spliced" together by Stadler to make complete car shells.
- Regular communications with the FRA continue.
- Car shell subassembly welding and machining underway.

Activity Next Month

- Work toward completion of PDRs and finalization of all PDR packages at 65% design phase.
- Continue to work with the FRA on EMU compliance issues.

4.1 Centralized Equipment Maintenance and Operations Facility (CEMOF) Modifications

The CEMOF Upgrade project will provide work areas for performing maintenance on the new EMUs.

Activity This Month

- 60% design underway.

Activity Next Month

- 60% Design Review Meeting to be conducted with all stakeholders in mid-January.

THIS PAGE INTENTIONALLY LEFT BLANK

5.0 SAFETY

Safety and Security requirements and plans are necessary to comply with applicable laws and regulations related to safety, security, and emergency response activities. Safety staff coordinates with contractors to review and plan the implementation of contract program safety requirements. Safety project coordination meetings continue to be conducted on a monthly basis to promote a clear understanding of project safety requirements as defined in contract provisions and program safety documents.

Activity This Month

- Held the monthly project DB Safety and Security Certification meeting, the Fire/Life Safety Committee meeting, and the EMU Safety and Security Certification meeting. Project staff participated in the BBII monthly “All Hands” contractor workforce meetings. Safety communication with project stakeholders remains a priority to discuss project related hazards and mitigation initiatives.
- Project safety staff continues to provide input and oversight of the contractor SSWP safety provisions and continues to provide ongoing safety construction oversight and inspections. Safety awareness training of overhead power line hazards was provided to contractor staff during the month.
- Field visit with CPUC Inspectors to look at foundations installed in Segment 2 Work Area 5.
- Field visit with representatives from PG&E to look at overhead utility wires at Mile Post 14 and Mile Post 14.72 due to low clearances.
- Provided Office Safety and Security Awareness training to PCEP staff located at project office. Topics included: fire safety, emergency evacuation, earthquake safety and active shooter procedures.

Activity Next Month

- Monthly safety communication meetings continue to be scheduled for the Project Safety and Security Certification Committee, Fire/Life Safety Committee, and other project-related contractor and JPB safety meetings conducted to discuss project safety priorities. Project safety staff will continue to actively participate and present safety topics at the BBII “All Hands” monthly safety meetings.
- Project safety staff will continue its focus on performing site safety inspections on the OCS foundation and potholing field work to assess safety work practices and identify additional opportunities for improvement.
- Provide inspection of new Drill Tech and NorCal equipment to be used on the right-of-way prior to being placed into service.
- Project staff is reviewing the current RWP training modules and will provide recommendations designed to enhance program efficiencies as new contractor staff is brought onboard.
- Project safety will continue to work closely with contractor staff to identify safety improvement opportunities.

THIS PAGE INTENTIONALLY LEFT BLANK

6.0 QUALITY ASSURANCE

The Quality Assurance (QA) staff performs technical reviews for planning, implementing, evaluating, and maintaining an effective program to verify that all equipment, structures, components, systems, and facilities are designed, procured, constructed, installed, and maintained in accordance with established criteria and applicable codes and standards throughout the design, construction, startup and commissioning of the PCEP.

Activity This Month

- Staff meetings with BBII QA/Quality Control management representatives continue bi-weekly.
- Revision 2 of the PCEP Quality Management Plan has been approved by the FTA PMOC.
- Regularly scheduled design reviews and surveillances began on project design packages and will continue through the spring of 2018.
- A non-conformance report (NCR) was issued to BBII for lack of mix design submittal, lack of concrete shrinkage tests, lack of approval of concrete batch plant, lack of concrete batch plant accreditation, and lack of 24-hour notice to JPB for construction activities. The NCR is now closed..
- The five findings from the two audits conducted in November of Quikrete concrete batch plants in Sacramento and Fremont closed this month.
- An audit of BBII Procurement was conducted and yielded 1 Observation.
- An audit of the OCS, Structural and Steel Products, was conducted and yielded three Findings and five Observations. The Findings remain open.
- OCS Pole deflection tests were conducted and witnessed by a BBII OCS Subject Matter Expert (SME), BBII Quality and JPB Quality and were approved by the SME.

Table 6-1 below provides details on the status of audits performed through the reporting period.

Table 6-1 Quality Assurance Audit Summary

Quality Assurance Activity	This Reporting Period	Total to Date
Audits Conducted	2	46
Audit Findings		
Audit Findings Issued	3	32
Audit Findings Open	3	3
Audit Findings Closed	5	29
Non-Conformances		
Non-Conformances Issued	0	5
Non-Conformances Open	0	0
Non-Conformances Closed	1	5

Activity Next Month

- Three audits are planned and scheduled: Southwire, the manufacturer of messenger and contact wire in Douglas, GA, and two design package audits – Signals @65% and OCS Pole Foundation/Layouts, Segment 4A CEMOF @95%.

7.0 SCHEDULE

In November 2017 a new Program Plan (baseline) was established. Without adjustment for contingency, the Revenue Service Date (RSD) is forecast as December 2021. With the addition of approximately five months of contingency to account for potential risk to the project, the RSD is anticipated as April 2022. Due to FTA contingency requirements, an FFGA RSD will also be tracked. This date is forecast as August 22, 2022 and represents the final milestone in the Program Plan.

The program critical path runs through PG&E design and construction to provide permanent power, and concludes with pre-revenue testing. The near-critical path runs through design and manufacturing of EMU trainsets.

Shown below, Table 7-1 indicates major milestone dates for the MPS. Items listed in Table 7-2 reflect the critical path activities/milestones for the PCEP. Table 7-3 lists near-critical activities on the horizon.

Notable Variances

BBII is currently reporting an overall delay to substantial completion, including the intermediate milestone of Segment 4/Test Track (first eight miles of electrification) completion. This delay is being evaluated by the BBII and JPB and does not constitute a schedule extension at this time. Additionally, this delay does not affect the RSD.

Table 7-1 Schedule Status

Milestones	Program Plan	Progress Schedule (December 2017) ¹
First Eight Miles of Electrification Complete to Begin Testing	11/21/2019	01/11/2020 ²
Arrival of First Vehicle at JPB	07/29/2019	07/29/2019
PG&E Provides Permanent Power	09/09/2021	09/09/2021
Start Pre-Revenue Testing	09/10/2021	09/10/2021
RSD (w/o Risk Contingency)	12/09/2021	12/09/2021
RSD (w/ Risk Contingency)	04/22/2022	04/22/2022
FFGA RSD	08/22/2022	08/22/2022

Note:

¹. Dates may shift slightly as the update of the November Progress Schedule is still in progress.

². See "Notable Variances" above for explanation on date shift.

Table 7-2 Critical Path Summary

Activity	Start	Finish
PG&E Final Design and Construction to provide Permanent Power	April 2016	09/09/2021
Pre-Revenue Testing	09/10/2021	12/09/2021
RSD w/out Risk Contingency ¹	12/09/2021	12/09/2021
RSD w/ Risk Contingency ¹	04/22/2022	04/22/2022

Note:
¹. Milestone activity.

Table 7-3 Near-Term, Near-Critical with Less Than Three Months of Float

Work Breakdown Structure	Activity	Responsibility
Vehicles	EMU Design	Project Delivery

**Peninsula Corridor Electrification Project
Monthly Progress Report**

8.0 BUDGET AND EXPENDITURES

The summary of overall budget and expenditure status for the PCEP is shown in the following tables. Table 8-1 reflects the Electrification budget, Table 8-2 reflects the EMU budget, and Table 8-3 reflects the overall project budget.

Table 8-1 Electrification Budget & Expenditure Status

Description of Work	Budget (A)	Current Budget (B) ¹	Cost This Month (C) ²	Cost To Date (D) ³	Estimate To Complete (E)	Estimate At Completion (F) = (D) + (E)
ELECTRIFICATION						
Electrification ⁴	\$ 696,610,558	\$ 696,696,030	\$ 5,348,651	\$ 183,853,170	\$ 512,842,860	\$ 696,696,030
SCADA	\$ -	\$ 3,446,917	\$ -	\$ -	\$ 3,446,917	\$ 3,446,917
Tunnel Modifications	\$ 11,029,649	\$ 11,029,649	\$ -	\$ -	\$ 11,029,649	\$ 11,029,649
Real Estate	\$ 28,503,369	\$ 28,503,369	\$ 464,639	\$ 11,703,456	\$ 16,799,913	\$ 28,503,369
Private Utilities	\$ 63,515,298	\$ 63,515,298	\$ 6,203,477	\$ 17,655,665	\$ 45,859,633	\$ 63,515,298
Management Oversight ⁵	\$ 141,506,257	\$ 141,526,164	\$ 1,754,586	\$ 78,894,134	\$ 62,632,030	\$ 141,526,164
Executive Management	\$ 7,452,866	\$ 7,452,866	\$ 77,350	\$ 3,903,344	\$ 3,549,522	\$ 7,452,866
Planning	\$ 7,281,997	\$ 7,281,997	\$ 90,257	\$ 5,119,027	\$ 2,162,970	\$ 7,281,997
Community Relations ⁶	\$ 2,789,663	\$ 2,789,663	\$ 3,814	\$ 1,205,136	\$ 1,584,526	\$ 2,789,663
Safety & Security	\$ 2,421,783	\$ 2,421,783	\$ 58,553	\$ 1,037,436	\$ 1,384,347	\$ 2,421,783
Project Mgmt Services	\$ 19,807,994	\$ 19,807,994	\$ 136,401	\$ 8,792,266	\$ 11,015,728	\$ 19,807,994
Eng & Construction	\$ 11,805,793	\$ 11,805,793	\$ 189,324	\$ 3,141,757	\$ 8,664,036	\$ 11,805,793
Electrification Eng & Mgmt	\$ 50,461,707	\$ 50,461,707	\$ 868,922	\$ 22,762,485	\$ 27,699,223	\$ 50,461,707
IT Support	\$ 312,080	\$ 331,987	\$ -	\$ 331,987	\$ 0	\$ 331,987
Operations Support ⁶	\$ 1,445,867	\$ 1,445,867	\$ 57,505	\$ 571,396	\$ 874,471	\$ 1,445,867
General Support	\$ 4,166,577	\$ 4,166,577	\$ 104,690	\$ 2,285,250	\$ 1,881,327	\$ 4,166,577
Budget / Grants / Finance	\$ 1,229,345	\$ 1,229,345	\$ 34,782	\$ 627,010	\$ 602,334	\$ 1,229,345
Legal	\$ 2,445,646	\$ 2,445,646	\$ 60,418	\$ 2,484,208	\$ (38,562)	\$ 2,445,646
Other Direct Costs	\$ 5,177,060	\$ 5,177,060	\$ 72,570	\$ 2,299,472	\$ 2,877,588	\$ 5,177,060
Prior Costs 2002 - 2013	\$ 24,707,878	\$ 24,707,878	\$ -	\$ 24,333,358	\$ 374,520	\$ 24,707,878
TASI Support	\$ 55,275,084	\$ 55,275,084	\$ 650,801	\$ 5,843,330	\$ 49,431,754	\$ 55,275,084
Insurance	\$ 3,500,000	\$ 4,305,769	\$ -	\$ 2,555,769	\$ 1,750,000	\$ 4,305,769
Environmental Mitigations	\$ 15,798,320	\$ 14,972,644	\$ -	\$ 522,000	\$ 14,450,644	\$ 14,972,644
Required Projects	\$ 17,337,378	\$ 17,337,378	\$ -	\$ 371,775	\$ 16,965,603	\$ 17,337,378
Maintenance Training	\$ 1,021,808	\$ 1,021,808	\$ -	\$ -	\$ 1,021,808	\$ 1,021,808
Finance Charges	\$ 5,056,838	\$ 5,056,838	\$ 214,655	\$ 1,357,587	\$ 3,699,251	\$ 5,056,838
Contingency	\$ 276,970,649	\$ 273,438,260	\$ -	\$ -	\$ 238,920,888	\$ 238,920,888
Forecasted Costs and Changes	\$ -	\$ -	\$ -	\$ -	\$ 34,517,372	\$ 34,517,372
ELECTRIFICATION SUBTOTAL	\$ 1,316,125,208	\$ 1,316,125,208	\$ 14,636,810	\$ 302,756,886	\$ 1,013,368,322	\$ 1,316,125,208

Notes regarding tables above:

1. "Current Budget" includes executed change orders and awarded contracts.
2. Column C "Cost This Month" represents the cost of work performed this month.
3. Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.
4. Cost To Date for "Electrification" includes 5% for Contractor's retention until authorization of retention release.
5. The agency labor is actual through November 2017 and accrued for December 2017.
6. Ambassador support has changed from being accrued under Community Relations to Operations Support.

Peninsula Corridor Electrification Project
Monthly Progress Report

Table 8-2 EMU Budget & Expenditure Status

Description of Work	Budget (A)	Current Budget (B) ¹	Cost This Month (C) ²	Cost To Date (D) ³	Estimate To Complete (E)	Estimate At Completion (F) = (D) + (E)
EMU	\$ 550,899,459	\$ 551,774,959	\$ -	\$ 60,716,941	\$ 491,058,018	\$ 551,774,959
CEMOF Modifications	\$ 1,344,000	\$ 1,344,000	\$ -	\$ -	\$ 1,344,000	\$ 1,344,000
Management Oversight ⁴	\$ 64,139,103	\$ 64,139,103	\$ 314,903	\$ 24,198,772	\$ 39,940,332	\$ 64,139,103
Executive Management	\$ 5,022,302	\$ 5,022,302	\$ 41,564	\$ 2,440,644	\$ 2,581,658	\$ 5,022,302
Community Relations	\$ 1,685,614	\$ 1,685,614	\$ 2,457	\$ 399,172	\$ 1,286,442	\$ 1,685,614
Safety & Security	\$ 556,067	\$ 556,067	\$ 10,814	\$ 290,631	\$ 265,436	\$ 556,067
Project Mgmt Services	\$ 13,275,280	\$ 13,275,280	\$ 83,883	\$ 5,823,250	\$ 7,452,031	\$ 13,275,280
Eng & Construction	\$ 89,113	\$ 89,113	\$ -	\$ 3,817	\$ 65,296	\$ 89,113
EMU Eng & Mgmt ⁵	\$ 32,082,556	\$ 32,082,556	\$ 40,411	\$ 10,905,936	\$ 21,176,621	\$ 32,082,556
IT Support	\$ 1,027,272	\$ 1,027,272	\$ 10,512	\$ 356,073	\$ 671,199	\$ 1,027,272
Operations Support	\$ 1,878,589	\$ 1,878,589	\$ -	\$ 277,200	\$ 1,601,388	\$ 1,878,589
General Support	\$ 2,599,547	\$ 2,599,547	\$ 43,903	\$ 1,008,715	\$ 1,590,832	\$ 2,599,547
Budget / Grants / Finance	\$ 712,123	\$ 712,123	\$ 11,260	\$ 348,970	\$ 363,153	\$ 712,123
Legal	\$ 1,207,500	\$ 1,207,500	\$ 34,258	\$ 907,535	\$ 299,965	\$ 1,207,500
Other Direct Costs	\$ 4,003,139	\$ 4,003,139	\$ 35,842	\$ 1,416,828	\$ 2,586,311	\$ 4,003,139
TASI Support	\$ 2,740,000	\$ 2,740,000	\$ -	\$ -	\$ 2,740,000	\$ 2,740,000
Required Projects	\$ 4,500,000	\$ 4,500,000	\$ -	\$ -	\$ 4,500,000	\$ 4,500,000
Finance Charges	\$ 1,941,800	\$ 1,941,800	\$ 131,563	\$ 820,275	\$ 1,121,525	\$ 1,941,800
Contingency	\$ 38,562,962	\$ 37,687,462	\$ -	\$ -	\$ 38,566,702	\$ 38,566,702
Forecasted Costs and Changes	\$ -	\$ -	\$ -	\$ -	\$ (879,240)	\$ (879,240)
EMU SUBTOTAL	\$ 664,127,325	\$ 664,127,325	\$ 446,466	\$ 85,735,987	\$ 578,391,338	\$ 664,127,325

Notes regarding tables above:

1. "Current Budget" includes executed change orders and awarded contracts.
2. Column C "Cost This Month" represents the cost of work performed this month.
3. Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.
4. The agency labor is actual through November 2017 and accrued for December 2017.
5. The lower accrued amount for EMU Eng & Mgmt is the result of lighter consultant support performed than was estimated in the previous reporting period.

Table 8-3 PCEP Budget & Expenditure Status

Description of Work	Budget (A)	Current Budget (B) ¹	Cost This Month (C) ²	Cost To Date (D) ³	Estimate To Complete (E)	Estimate At Completion (F) = (D) + (E)
Electrification Subtotal	\$ 1,316,125,208	\$ 1,316,125,208	\$ 14,636,810	\$ 302,756,886	\$ 1,013,368,322	\$ 1,316,125,208
EMU Subtotal	\$ 664,127,325	\$ 664,127,325	\$ 446,466	\$ 85,735,987	\$ 578,391,338	\$ 664,127,325
PCEP TOTAL	\$ 1,980,252,533	\$ 1,980,252,533	\$ 15,083,276	\$ 388,492,873	\$ 1,591,759,660	\$ 1,980,252,533

Notes regarding tables above:

4. Column B "Current Budget" includes executed change orders and awarded contracts.
5. Column C "Cost This Month" represents the cost of work performed this month.
6. Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.

Appendix D includes costs broken down by Standard Cost Code (SCC) format. This format is required for reporting of costs to the FTA. The overall project total in the SCC format is lower than the project costs in table 8-3. This is due to the exclusion of costs incurred prior to the project entering the Project Development phase.

9.0 CHANGE MANAGEMENT

The change management process establishes a formal administrative work process associated with the initiation, documentation, coordination, review, approval and implementation of changes that occur during the design, construction or manufacturing of the PCEP. The change management process accounts for impacts of the changes and ensures prudent use of contingency.

Currently the three PCEP contracts are BBII, Stadler, and SCADA. Future PCEP contracts such as CEMOF Modifications and the Tunnel Notching will also follow the change management process.

A log of all executed change orders can be found in Appendix E.

Executed Contract Change Orders (CCO) This Month

Electrification Contract

Change Order Authority (5% of BBII Contract)		5% x \$696,610,558 = \$34,830,528
Date	Description	CCO Amount
	No changes executed this month	_____
Total		_____

EMU Contract

Change Order Authority (5% of Stadler Contract)		5% x \$550,899,459 = \$27,544,973
Date	Description	CCO Amount
12/05/2017	CCO-00004 – Onboard Wheelchair Lift 800 Pound Capacity Provisions	\$848,000
12/12/2017	CCO 00006 – Prototype Seats and Special Colors	(<u>\$27,500</u>)
Total		\$820,500

SCADA Contract


Change Order Authority (15% of ARINC Contract)		15% x \$3,446,917 = \$517,038
Date	Description	CCO Amount
	None to date	_____
Total		_____

THIS PAGE INTENTIONALLY LEFT BLANK

10.0 FUNDING

Figure 10-1 depicts a summary of the funding plan for the PCEP. It provides a breakdown of the funding partners as well as the allocated funds. As previously noted, the JPB received approval of the FFGA from the FTA in May 2017. The Agreement provides the project with a commitment of \$647 million in federal funding. To date, \$172.9 million has been made available to the project by the FTA.

Figure 10-1 Funding Plan



Notes:

*Includes necessary fund transfer with SMCTA

**Includes \$4M CMAQ Transfer considered part of SF local contribution

THIS PAGE INTENTIONALLY LEFT BLANK

11.0 RISK MANAGEMENT

The risk management process is conducted in an iterative fashion throughout the life of the project. During this process, new risks are identified, other risks are resolved or managed, and potential impacts and severity modified based on the current situation. The Risk Management team's progress report includes a summary on the effectiveness of the Risk Management Plan, any unanticipated effects, and any correction needed to handle the risk appropriately.

The Risk Management team meets monthly to identify risks and corresponding mitigation measures. Each risk is graded based on the potential cost and schedule impacts they could have on the project. This collection of risks has the greatest potential to affect the outcome of the project and consequently is monitored most closely. For each of the noted risks, as well as for all risks on the risk register, mitigation measures have been identified and are being implemented. Progress in mitigating these risks is confirmed at monthly risk assessment meetings attended by project team management and through continuous monitoring of the Risk Management Lead.

The team has identified the following items as top risks for the project (see Appendix F for the complete Risk Table):

- BBII may be unable to develop grade crossing modifications that meet operational requirements prior to scheduled sub-system testing of the grade crossings.
- A complex and diverse collection of major program elements may not be successfully integrated with existing operations and infrastructure.
- PG&E may not be able to deliver permanent power for the project within the existing budget and in accordance with the project schedule.
- Additional work in the form of signal/pole adjustments may be required to remedy sight distance impediments arising from modifications to original design.
- Working PTC signal system may not be in place in advance of integrated testing and commissioning.
- Design changes may necessitate additional implementation of environmental mitigations not previously budgeted.
- Relocation of overhead utilities must precede installation of catenary wire and connections to TPSs. Relocation work will be performed by others and may not be completed to meet BBII's construction schedule.
- Collaboration across multiple disciplines may fail to comprehensively address all of the elements required to operate and maintain an electrified railroad and decommission the current diesel fleet.
- BBII may be unable to get permits required by jurisdictions for construction in a timely manner.
- UPRR does not accept catenary pole offsets from centerline of track necessitating further negotiation or relocation of poles
- Transit America Services, Inc. (TASI) may be unable to deliver sufficient resources to support construction and testing for the electrification contract.

Activity This Month

- Updates were made to risk descriptions, effects, and mitigations based upon weekly input from risk owners. Monthly cycle of risk updating was completed based on schedules established in the Risk Identification and Mitigation Plan.
- Risk retirement dates were updated based upon revisions to the project schedule and input from risk owners.
- Continued weekly monitoring of risk mitigation actions and publishing of the risk register.
- The Risk Management team attended Project Delivery and Systems Integration meetings to monitor developments associated with risks and to identify new risks.

Tables 11-1 and 11-2 show the risks identified for the program. Risks are categorized as top risk, upcoming risk, and all other risks. The categories are based on a rating scale composed of schedule and cost factors. Top risks are considered to have a significantly higher than average risk grade. Upcoming risks are risks for which mitigating action must be taken within 60 days. All other risks are risks not falling into other categories.

Table 11-1 Monthly Status of Risks





Table 11-2 Risk Classification



Total Number of Active Risks = 90

Activity Next Month

- Conduct weekly monitoring of risk mitigation actions and continue publishing risk register.
- Update risk descriptions, effects, mitigations and retirement dates based on weekly monitoring.
- Continue reviewing risks on project risk register with Systems Integration database.
- Finalize Risk Identification and Mitigation Plan and Risk Analysis Report.

THIS PAGE INTENTIONALLY LEFT BLANK

12.0 ENVIRONMENTAL

12.1 Permits

The PCEP requires environmental permits from the following agencies/federal regulations: Section 106 of the National Historic Preservation Act of 1966 (NHPA), Section 7 of the Endangered Species Act (ESA), United States Army Corps of Engineers, San Francisco Bay Regional Water Quality Control Board (SFWQCB), the California Department of Fish and Wildlife, and the San Francisco Bay Conservation Development Commission.

Section 106 of the NHPA process and Section 7 of the ESA process have concluded.

Activity This Month

- No permit updates occurred.

Activity Next Month

- No permit updates are planned.

12.2 Mitigation Monitoring and Reporting Program (MMRP)

The California Environmental Quality Act (CEQA) requires that a Lead Agency establish a program to monitor and report on mitigation measures that it has adopted as part of the environmental review process. The PCEP team has prepared a MMRP to ensure that mitigation measures identified in the PCEP Environmental Impact Report (EIR) are fully implemented during project implementation. PCEP will implement the mitigation measures through its own actions, those of the DB contractor and actions taken in cooperation with other agencies and entities. The status of each mitigation measure in the MMRP is included in Appendix G.

Activity This Month

- Environmental compliance monitors were present during project activities (OCS pole foundation installation, potholing for utility location, ductbank installation, tree trimming/removal, etc.) occurring in areas that required monitoring. The monitoring was conducted in accordance with measures in the MMRP in an effort to minimize potential impacts on sensitive environmental resources.
- Noise and vibration monitoring also occurred during project activities, and non-hazardous soil was removed from the ROW.
- Pre-construction surveys for sensitive wildlife ahead of project activities occurred to help ensure no special-status species were impacted during project activities.
- Environmentally Sensitive Area (ESA) staking and/or fencing occurred to delineate jurisdictional waterways and other potentially sensitive areas that should be avoided during upcoming construction activities, and wildlife exclusion fencing installation and monitoring occurred adjacent to portions of the alignment designated for wildlife exclusion fencing.
- Silt fencing installation occurred at equipment staging areas in accordance with the project-specific Stormwater Pollution Prevention Plan.

Peninsula Corridor Electrification Project
Monthly Progress Report

- Archaeological exploratory trenching occurred prior to construction activities within and adjacent to culturally sensitive areas.

Activity Next Month

- Environmental compliance monitors will continue to monitor project activities occurring in areas that require monitoring in an effort to minimize potential impacts on sensitive environmental resources in accordance with the MMRP.
- Noise and vibration monitoring of project activities will continue to occur and non-hazardous soil will continue to be removed.
- Tree trimming and removal will continue in Segments 2 and 4, and biological surveyors will continue to conduct pre-construction surveys for sensitive wildlife species ahead of project activities.
- Silt fencing installation will continue.
- ESA staking will continue to occur to delineate jurisdictional waterways and other potentially sensitive areas that should be avoided during upcoming project activities.
- Wildlife exclusion fencing will continue to be installed prior to upcoming construction activities adjacent to potentially suitable habitat for sensitive wildlife species.
- Archaeological exploratory trenching will continue to occur prior to construction activities within culturally sensitive areas.

13.0 UTILITY RELOCATION

Implementation of the PCEP requires relocation or rerouting of both public and private utility lines and/or facilities. Utility relocation will require coordination with many entities, including regulatory agencies, public safety agencies, federal, state, and local government agencies, private and public utilities, and other transportation agencies and companies. This section describes the progress specific to the utility relocation process.

Activity This Month

- Work continued with all utilities on review of overhead utility line relocations based on the current design.
- Continued individual coordination with utility companies on relocation plans and schedule for incorporation with project master schedule.
- Continued to work on relocation design review for PG&E and coordinate with PG&E on permitting and work planning.
- Continued to work with Verizon to resolve the relocation of fiber optic cable within the Caltrain ROW. A temporary relocation method has been agreed by both parties for the installation of foundation. The project team will continue to work on the temporary relocation agreement for the project.
- Completed PG&E relocations in Segment 2 WA5.

Activity Next Month

- Continue to coordinate with utility owners on the next steps of relocations, including support of any required design information.
- Update the relocation schedule as information becomes available from the utility owners.
- Continue review of relocation design from PG&E and coordinate with PG&E on permitting and work planning for relocations.
- Schedule PG&E's relocations in Segment 2 WA4.

THIS PAGE INTENTIONALLY LEFT BLANK

14.0 REAL ESTATE

The PCEP requires the acquisition of a limited amount of real estate. In general, Caltrain uses existing ROWs for the PCEP, but in certain locations, will need to acquire small portions of additional real estate to expand the ROW to accommodate installation of OCS supports (fee acquisitions or railroad easements) and associated Electrical Safety Zones (easements). There are two larger full acquisition areas required for wayside facilities. The PCEP Real Estate team manages the acquisition of all property rights. Caltrain does not need to acquire real estate to complete the EMU procurement portion of the PCEP.

Activity This Month

Table 14-1 below provides a brief summary of the Real Estate acquisition overview for the project.

- The Relocation team continues to work with the two commercial tenants on the Loop Bus site. Loop Bus has identified a site and are in the process of moving.
- Surveying was completed and will support negotiations for Central Concrete and a majority of Segment 3 parcels.
- Alternate locations are being analyzed for PS-2.
- There are three active eminent domain actions in Segment 2, with other property owners either settling or in active negotiations to settle.
- The remaining appraisals continued in Segments 1 and 3. The survey information will enable these appraisals to be completed.
- Three new parcels were identified: one for catenary poles, one for PG&E connections and one for PS-3.
- Staff presented the results of the BBI redesign to Central Concrete.
- The appraisal for PS-7 (UPRR), PS-2 and an updated appraisal for Loop Bus were completed and sent to FTA for review.

Activity Next Month

- Negotiations for all outstanding offers will continue.
- Appraisals in Segments 1 and 3 will be finalized.
- Staff will present the results of the BBII redesign to PG&E
- Staff will contact San Francisco Public Utilities Commission regarding two new parcels.
- Staff will work with engineering to redesign one parcel (Segment 3) to address the conflict between catenary poles and an existing sound wall.

Table 14-1 Real Estate Acquisition Overview

Segment	No. of Parcels Needed*	No. of Appraisals Completed	Offers Presented	Offers Accepted	Acquisition Status		
					Escrow Closed	Eminent Domain Action Filed	Parcel Possession
Segment 1	8	2	0	0	0	0	0
Segment 2	27	26	25	21	20	3	20
Segment 3	10	7	6	1	0	0	0
Segment 4	9	9	8	1	0	1	0
Additional Parcels	3	0	0	0	0	0	0
Total	57	44	39	23	20	4	20

Note:

During design development, the real estate requirements may adjust to accommodate design refinements. Parcel requirements will adjust accordingly. The table in this report reflects the current property needs for the Project.

Status of Segment 2 and Segment 4 ROW Acquisition

- Segment 2
 - All parcels necessary for construction are under JPB control except:
 - UPRR requested JPB follow their utility approval process. Once BBII finishes the catenary plan in this area, it will be submitted to UPRR.
 - Ideal Charter: Legal needs to refile the condemnation action to address the ownership change. One pole is impacted.
- Segment 4
 - The Loop Bus eminent domain actions have been filed, providing access by February 2018.
 - JPB is working with BBII to redesign the poles that impact PG&E operations and Central Concrete. On both parcels, a number of poles were moved onto JPB property reducing the size of both acquisitions.

15.0 THIRD PARTY AGREEMENTS

Third-party coordination is necessary for work impacting public infrastructure, utilities, ROW acquisitions, and others. The table below outlines the status of necessary agreements for the PCEP.

Table 15-1 Third-Party Agreement Status

Type	Agreement	Third-Party	Status
Governmental Jurisdictions	Construction & Maintenance ¹	City & County of San Francisco	Executed
		City of Brisbane	Executed
		City of South San Francisco	Executed
		City of San Bruno	Executed
		City of Millbrae	Executed
		City of Burlingame	Executed
		City of San Mateo	Executed
		City of Belmont	Executed
		City of San Carlos	Executed
		City of Redwood City	Executed
		City of Atherton	In Process
		County of San Mateo	Executed
		City of Menlo Park	Executed
		City of Palo Alto	In Process
		City of Mountain View	Executed
		City of Sunnyvale	Executed
		City of Santa Clara	Executed
	County of Santa Clara	Executed	
	City of San Jose	Executed	
Condemnation Authority	San Francisco	In Process	
	San Mateo	Executed	
	Santa Clara	Executed	
Utilities	Infrastructure	PG&E	Executed ²
	Operating Rules	CPUC	Executed
Transportation & Railroad	Construction & Maintenance	Bay Area Rapid Transit	Executed ³
	Construction & Maintenance	California Dept. of Transportation (Caltrans)	Not needed ⁴
	Trackage Rights	UPRR	Executed ³

Notes regarding table above:

- ¹. Agreements memorialize the parties' consultation and cooperation, designate respective rights and obligations and ensure cooperation between the JPB and the 17 cities and three counties along the Caltrain ROW and within the PCEP limits in connection with the design and construction of the PCEP.
- ². The Master Agreement and Supplemental Agreements 1, 2, 3 and 5 have been executed. Supplemental Agreement 4 is the remaining agreement to be negotiated and executed.
- ³. Utilizing existing agreements.
- ⁴. Caltrans Peer Process utilized. Formal agreement not needed.

THIS PAGE INTENTIONALLY LEFT BLANK

16.0 GOVERNMENT AND COMMUNITY AFFAIRS

The Community Relations and Outreach team coordinates all issues with all jurisdictions, partner agencies, government organizations, businesses, labor organizations, local agencies, residents, community members, other interested parties, and the media. In addition, the team oversees the DB contractor's effectiveness in implementing its Public Involvement Program. The following PCEP-related external affairs meetings took place this month:

Presentations/Meetings

- None

Third Party/Stakeholder Actions

- Foundation and Pole Layout 65% Drawings shared with San Carlos, Atherton, and Redwood City

THIS PAGE INTENTIONALLY LEFT BLANK

**17.0 DISADVANTAGED BUSINESS ENTERPRISE (DBE) PARTICIPATION AND
LABOR STATISTICS**

The DB electrification contract has a DBE goal of 5.2% (or \$36,223,749).

	<u>Payment</u>	<u>Percentage</u>
Cumulative	\$5,527,305	0.79%

Upcoming DBE/Small Business Enterprise opportunities:

- Tunnel Modifications
- CEMOF Facility Upgrades for EMUs
- On-call Safety & Security Support for PCEP

THIS PAGE INTENTIONALLY LEFT BLANK

18.0 PROCUREMENT

Contract Activity

- No contract activity

Invitation for Bid (IFB)/Request for Qualifications (RFQ)/ Request for Proposals (RFP) Issued this Month:

- None

IFB/RFQ/RFP Received this Month:

- None

Contract Awards this Month:

- Memorandum of Understanding (MOU) – 18-J-P-065 – Purchase of Electric Locomotive – Mitsui (Part 1)

Work Directive (WD)/Purchase Order (PO) Awards & Amendments this Month:

- Multiple WDs & POs issued to support the program needs

In Process IFB/RFQ/RFP/Contract Amendments:

- RFP – 17-J-S-062 – On-Call Ambassador Support Services
- RFP – 17-J-S-070 – On-Call Construction Testing & Inspection Services
- RFP – 18-J-S-066 – Overhaul Services of Electric Locomotive for PCEP – Amtrak
- Contract - 18-J-P-065 – Purchase of Electric Locomotives – Mitsui (Part 2)
- IFB - 18-J-C-070 - Tunnel Modifications
- IFB - 18-J-C-071 - CEMOF Facility Upgrades for EMUs

Upcoming Contract Awards:

- No upcoming contract awards

Upcoming IFB/RFQ/RFP:

- IFB – CEMOF Facility Upgrades for EMUs

THIS PAGE INTENTIONALLY LEFT BLANK

19.0 TIMELINE OF MAJOR PROJECT ACCOMPLISHMENTS

Below is a timeline showing major project accomplishments from 2001 to 2017:

Date	Milestone
2001	Began federal National Environmental Policy Act (NEPA) Environmental Assessment (EA) / state EIR clearance process
2002	Conceptual Design completed
2004	Draft NEPA EA/EIR
2008	35% design complete
2009	Final NEPA EA/EIR and Finding of No Significant Impact (FONSI)
2014	RFQ for electrification RFI for EMU
2015	JPB approves final CEQA EIR JPB approves issuance of RFP for electrification JPB approves issuance of RFP for EMU Receipt of proposal for electrification FTA approval of Core Capacity Project Development
2016	JPB approves EIR Addendum #1: PS-7 FTA re-evaluation of 2009 FONSI Receipt of electrification best and final offers Receipt of EMU proposal Application for entry to engineering to FTA Completed the EMU Buy America Pre-Award Audit and Certification Negotiations completed with Stadler for EMU vehicles Negotiations completed with BBII, the apparent best-value electrification firm JPB approves contract award (LNTP) BBII JPB approves contract award (LNTP) Stadler FTA approval of entry into engineering for the Core Capacity Program Application for FFGA
2017	FTA finalized the FFGA for \$647 million in Core Capacity funding, met all regulatory requirements including end of Congressional Review Period (February) FTA FFGA executed, committing \$647 million to the project (May) JPB approves \$1.98 billion budget for PCEP (June) Issued NTP for EMUs to Stadler (June 1) Issued NTP for electrification contract to BBII (June 19) Construction began (August) EMU manufacturing began (October) Issued NTP for SCADA to Rockwell Collins (October) Issued NTP for CEMOF Facility Upgrades to HNTP (November)

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDICES

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix A – Acronyms

THIS PAGE INTENTIONALLY LEFT BLANK

Peninsula Corridor Electrification Project
Monthly Progress Report

AIM	Advanced Information Management	EIR	Environmental Impact Report
ARINC	Aeronautical Radio, Inc.	EOR	Engineer of Record
BAAQMD	Bay Area Air Quality Management District	EMU	Electric Multiple Unit
BBII	Balfour Beatty Infrastructure, Inc.	ESA	Endangered Species Act
CAISO	California Independent System Operator	ESA	Environmental Site Assessments
CalMod	Caltrain Modernization Program	FEIR	Final Environmental Impact Report
Caltrans	California Department of Transportation	FNTF	Full Notice to Proceed
Caltrans	California Department of Transportation	FFGA	Full Funding Grant Agreement
CDFW	California Department of Fish and Wildlife	FONSI	Finding of No Significant Impact
CEMOF	Centralized Equipment Maintenance and Operations Facility	FRA	Federal Railroad Administration
CEQA	California Environmental Quality Act (State)	FTA	Federal Transit Administration
CHSRA	California High-Speed Rail Authority	GO	General Order
CIP	Capital Improvement Plan	HSR	High Speed Rail
CPUC	California Public Utilities Commission	ICD	Interface Control Document
CTC	Centralized Traffic Control	ITS	Intelligent Transportation System
DB	Design-Build	JPB	Peninsula Corridor Joint Powers Board
DBB	Design-Bid-Build	LNTF	Limited Notice to Proceed
DBE	Disadvantaged Business Enterprise	MMRP	Mitigation, Monitoring, and Reporting Program
DEMP	Design, Engineering, and Management Planning	MOU	Memorandum of Understanding
EA	Environmental Assessment	MPS	Master Program Schedule
EAC	Estimate at Completion	NCR	Non Conformance Report

NEPA	National Environmental Policy Act (Federal)	ROW	Right of Way
NHPA	National Historic Preservation Act	RRP	Railroad Protective Liability
NMFS	National Marine Fisheries Service	RSD	Revenue Service Date
NTP	Notice to Proceed	RWP	Roadway Worker Protection
OCS	Overhead Contact System	SamTrans	San Mateo County Transit District
PCEP	Peninsula Corridor Electrification Project	SCADA	Supervisory Control and Data Acquisition
PCJPB	Peninsula Corridor Joint Powers Board	SCC	Standard Cost Code
PG&E	Pacific Gas and Electric	SPUR	San Francisco Bay Area Planning and Urban Research Association
PHA	Preliminary Hazard Analysis	SFBCDC	San Francisco Bay Conservation Development Commission
PMOC	Project Management Oversight Contractor	SFCTA	San Francisco County Transportation Authority
PS	Paralleling Station	SFMTA	San Francisco Municipal Transportation Authority
PTC	Positive Train Control	SFRWQCB	San Francisco Regional Water Quality Control Board
QA	Quality Assurance	SOGR	State of Good Repair
QC	Quality Control	SS	Switching Station
QMP	Quality Management Plan	SSCP	Safety and Security Certification Plan
QMS	Quality Management System	SSMP	Safety and Security Management Plan
RAMP	Real Estate Acquisition Management Plan	SSWP	Site Specific Work Plan
RE	Real Estate	TASI	Transit America Services Inc.
RFI	Request for Information	TBD	To Be Determined
RFP	Request for Proposals	TPS	Traction Power Substation
RFQ	Request for Qualifications		
ROCS	Rail Operations Center System		

Peninsula Corridor Electrification Project
Monthly Progress Report

- TVA** **Threat and Vulnerability
Assessment**

- UPRR** **Union Pacific Railroad**

- USACE** **United States Army Corp of
Engineers**

- USFWS** **U.S. Fish and Wildlife
Service**

- VTA** **Santa Clara Valley
Transportation Authority**

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix B – Funding Partner Meetings

THIS PAGE INTENTIONALLY LEFT BLANK

Funding Partner Meeting Representatives
Updated July 25, 2017

Agency	CHSRA	MTC	SFCTA/SFMTA/CCSF	SMCTA	VTA
FTA Quarterly Meeting	<ul style="list-style-type: none"> • Bruce Armistead • Boris Lipkin • Ben Tripousis (info only) • Ian Ferrier (info only) • Wai Siu (info only) 	<ul style="list-style-type: none"> • Anne Richman • Glen Tepke 	<ul style="list-style-type: none"> • Luis Zurinaga 	<ul style="list-style-type: none"> • April Chan • Peter Skinner 	<ul style="list-style-type: none"> • Jim Lawson
Funding Partners Quarterly Meeting	<ul style="list-style-type: none"> • Bruce Armistead • Boris Lipkin • Ben Tripousis • John Popoff 	<ul style="list-style-type: none"> • Trish Stoops 	<ul style="list-style-type: none"> • Luis Zurinaga 	<ul style="list-style-type: none"> • April Chan • Peter Skinner 	<ul style="list-style-type: none"> • Krishna Davey
Funding Oversight (monthly)	<ul style="list-style-type: none"> • Ben Tripousis • Kelly Doyle 	<ul style="list-style-type: none"> • Anne Richman • Glen Tepke • Kenneth Folan 	<ul style="list-style-type: none"> • Anna LaForte • Maria Lombardo • Luis Zurinaga • Monique Webster • Ariel Espiritu Santo 	<ul style="list-style-type: none"> • April Chan • Peter Skinner 	<ul style="list-style-type: none"> • Jim Lawson • Marcella Rensi • Michael Smith
Change Management Board (monthly)	<ul style="list-style-type: none"> • Bruce Armistead • Boris Lipkin 	<ul style="list-style-type: none"> • Trish Stoops 	<ul style="list-style-type: none"> • Luis Zurinaga • Tilly Chang (info only) 	<ul style="list-style-type: none"> • Joe Hurley 	<ul style="list-style-type: none"> • Krishna Davey • Jim Lawson • Carol Lawson • Nuria Fernandez (info only)
Master Program Schedule Update (monthly)	<ul style="list-style-type: none"> • Ian Ferrier • Wai Siu 	<ul style="list-style-type: none"> • Trish Stoops 	<ul style="list-style-type: none"> • Luis Zurinaga 	<ul style="list-style-type: none"> • Joe Hurley 	<ul style="list-style-type: none"> • Jim Lawson
Risk Assessment Committee (monthly)	<ul style="list-style-type: none"> • Ian Ferrier • Wai Siu 	<ul style="list-style-type: none"> • Trish Stoops 	<ul style="list-style-type: none"> • Luis Zurinaga 	<ul style="list-style-type: none"> • Joe Hurley 	<ul style="list-style-type: none"> • Krishna Davey
PCEP Delivery Coordination Meeting (bi-weekly)	<ul style="list-style-type: none"> • Ian Ferrier 	<ul style="list-style-type: none"> • Trish Stoops 	<ul style="list-style-type: none"> • Luis Zurinaga 	<ul style="list-style-type: none"> • Joe Hurley 	<ul style="list-style-type: none"> • Krishna Davey
Systems Integration Meeting (bi-weekly)	<ul style="list-style-type: none"> • Ian Ferrier • Wai Siu 	<ul style="list-style-type: none"> • Trish Stoops 	<ul style="list-style-type: none"> • Luis Zurinaga 	<ul style="list-style-type: none"> • Joe Hurley 	<ul style="list-style-type: none"> • Krishna Davey

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix C – Schedule

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix D – Standard Cost Codes

THIS PAGE INTENTIONALLY LEFT BLANK

Description of Work	Approved Budget (A)	Cost This Month (B)	Cost To Date (C)	Estimate To Complete (D)	Estimate At Completion (E) = (C) + (D)
10 - GUIDEWAY & TRACK ELEMENTS	\$14,256,739	\$0	\$0	\$14,356,739	\$14,356,739
10.02 Guideway: At-grade semi-exclusive (allows cross-traffic)	\$2,500,000	\$0	\$0	\$2,600,000	\$2,600,000
10.07 Guideway: Underground tunnel	\$8,110,649	\$0	\$0	\$8,110,649	\$8,110,649
10.07 Allocated Contingency	\$3,646,090	\$0	\$0	\$3,646,090	\$3,646,090
30 - SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS	\$2,265,200	\$0	\$0	\$2,265,200	\$2,265,200
30.03 Heavy Maintenance Facility	\$1,344,000	\$0	\$0	\$1,344,000	\$1,344,000
30.03 Allocated Contingency	\$421,200	\$0	\$0	\$421,200	\$421,200
30.05 Yard and Yard Track	\$500,000	\$0	\$0	\$500,000	\$500,000
40 - SITEWORK & SPECIAL CONDITIONS	\$255,072,402	\$6,885,749	\$59,282,142	\$220,492,927	\$279,775,069
40.01 Demolition, Clearing, Earthwork	\$3,077,685	\$0	\$170,000	\$2,907,685	\$3,077,685
40.02 Site Utilities, Utility Relocation	\$62,192,517	\$6,174,948	\$15,626,387	\$61,566,130	\$77,192,517
40.02 Allocated Contingency	\$25,862,000	\$0	\$0	\$25,862,000	\$25,862,000
40.03 Haz. mat'l, contam'd soil removal/mitigation, ground water treatments	\$2,200,000	\$0	\$0	\$2,200,000	\$2,200,000
40.04 Environmental mitigation, e.g. wetlands, historic/archeologic, parks	\$32,579,208	\$60,000	\$250,125	\$32,429,083	\$32,679,208
40.05 Site structures including retaining walls, sound walls	\$568,188	\$0	\$0	\$568,188	\$568,188
40.06 Pedestrian / bike access and accommodation, landscaping	\$804,933	\$0	\$0	\$804,933	\$804,933
40.07 Automobile, bus, van accessways including roads, parking lots	\$284,094	\$0	\$0	\$284,094	\$284,094
40.08 Temporary Facilities and other indirect costs during construction	\$107,343,777	\$650,801	\$43,235,630	\$73,710,814	\$116,946,444
40.08 Allocated Contingency	\$20,160,000	\$0	\$0	\$20,160,000	\$20,160,000
50 - SYSTEMS	\$502,706,079	\$1,087,607	\$10,347,986	\$487,268,507	\$497,616,493
50.01 Train control and signals	\$97,589,149	\$0	\$1,000,000	\$98,389,149	\$99,389,149
50.01 Allocated Contingency	\$1,651,000	\$0	\$0	\$800,000	\$800,000
50.02 Traffic signals and crossing protection	\$23,879,905	\$0	\$0	\$23,879,905	\$23,879,905
50.02 Allocated Contingency	\$1,140,000	\$0	\$0	\$1,140,000	\$1,140,000
50.03 Traction power supply: substations	\$70,671,121	\$0	\$2,912,478	\$67,758,643	\$70,671,121
50.03 Allocated Contingency	\$28,464,560	\$0	\$0	\$28,464,560	\$28,464,560
50.04 Traction power distribution: catenary and third rail	\$253,683,045	\$1,087,607	\$6,435,508	\$249,541,652	\$255,977,159
50.04 Allocated Contingency	\$18,064,000	\$0	\$0	\$9,731,300	\$9,731,300
50.05 Communications	\$5,455,000	\$0	\$0	\$5,455,000	\$5,455,000
50.07 Central Control	\$2,090,298	\$0	\$0	\$2,090,298	\$2,090,298
50.07 Allocated Contingency	\$18,000	\$0	\$0	\$18,000	\$18,000
60 - ROW, LAND, EXISTING IMPROVEMENTS	\$35,675,084	\$464,634	\$9,585,227	\$26,089,857	\$35,675,084
60.01 Purchase or lease of real estate	\$25,927,074	\$464,634	\$9,561,029	\$16,366,045	\$25,927,074
60.01 Allocated Contingency	\$8,748,010	\$0	\$0	\$8,748,010	\$8,748,010
60.02 Relocation of existing households and businesses	\$1,000,000	\$0	\$24,198	\$975,803	\$1,000,000
70 - VEHICLES (96)	\$625,571,647	\$307,350	\$79,289,462	\$546,412,944	\$625,702,407
70.03 Commuter Rail	\$590,042,791	\$307,350	\$79,289,462	\$509,874,089	\$589,163,551
70.03 Allocated Contingency	\$8,624,924	\$0	\$0	\$9,634,924	\$9,634,924
70.06 Non-revenue vehicles	\$8,140,000	\$0	\$0	\$8,140,000	\$8,140,000
70.07 Spare parts	\$18,763,931	\$0	\$0	\$18,763,931	\$18,763,931
80 - PROFESSIONAL SERVICES (applies to Cats. 10-50)	\$325,532,351	\$5,991,718	\$178,228,595	\$151,727,514	\$329,956,109
80.01 Project Development	\$130,350	\$0	\$280,180	-\$149,830	\$130,350
80.02 Engineering (not applicable to Small Starts)	\$181,346,859	\$4,220,617	\$137,482,546	\$49,484,904	\$186,967,450
80.02 Allocated Contingency	\$1,742,144	\$0	\$0	\$545,311	\$545,311
80.03 Project Management for Design and Construction	\$72,910,901	\$1,508,649	\$32,586,735	\$40,324,166	\$72,910,901
80.03 Allocated Contingency	\$9,270,000	\$0	\$0	\$9,270,000	\$9,270,000
80.04 Construction Administration & Management	\$23,677,949	\$202,029	\$2,522,583	\$21,155,365	\$23,677,949
80.04 Allocated Contingency	\$19,537,000	\$0	\$0	\$19,537,000	\$19,537,000
80.05 Professional Liability and other Non-Construction Insurance	\$4,305,769	\$0	\$2,555,769	\$1,750,000	\$4,305,769
80.06 Legal; Permits; Review Fees by other agencies, cities, etc.	\$6,341,599	\$60,423	\$2,796,034	\$3,545,566	\$6,341,599
80.06 Allocated Contingency	\$556,000	\$0	\$0	\$556,000	\$556,000
80.07 Surveys, Testing, Investigation, Inspection	\$3,287,824	\$0	\$4,747	\$3,283,077	\$3,287,824
80.08 Start up	\$1,797,957	\$0	\$0	\$1,797,957	\$1,797,957
80.08 Allocated Contingency	\$628,000	\$0	\$0	\$628,000	\$628,000
Subtotal (10 - 80)	\$1,761,079,501	\$14,737,058	\$336,733,412	\$1,448,613,689	\$1,785,347,101
90 UNALLOCATED CONTINGENCY (65)	\$162,592,795	\$0	\$0	\$138,325,195	\$138,325,195
Subtotal (10 - 90)	\$1,923,672,296	\$14,737,058	\$336,733,412	\$1,586,938,884	\$1,923,672,296
100 FINANCE CHARGES	\$6,998,638	\$346,218	\$2,177,861	\$4,820,777	\$6,998,638
Total Project Cost (10 - 100)	\$1,930,670,934	\$15,083,276	\$338,911,274	\$1,591,759,660	\$1,930,670,934

Notes:

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix E – Change Order Logs

THIS PAGE INTENTIONALLY LEFT BLANK

Change Order Logs

Electrification Contract

Change Order Authority (5% of BBII Contract)

5% x \$696,610,558 = \$34,830,528

Date	Description	CCO Amount	Percent of Authority ¹	Remaining Authority
08/31/2017	CCO 00001 – Track Access Delays for 2016, Quarter 4	\$85,472	0.25%	\$34,745,056
Total		\$85,472	0.25%	\$34,745,056

Notes:

¹ When the threshold of 75% is reached, staff may return to the Board to request additional authority.

EMU Contract

Change Order Authority (5% of Stadler Contract)

5% x \$550,899,459 = \$27,544,973

Date	Description	CCO Amount	Percent of Authority ¹	Remaining Authority
9/22/2017	CCO 00001 – Contract General Specification and Special Provision Clean-up	\$0	0.00%	\$27,544,973
10/27/2017	CCO 00002 – Prototype Seats and Special Colors	\$55,000	0.20%	\$27,489,973
11/02/2017	CCO 00003 – Car Level Water Tightness Test	\$0	0.00%	\$27,489,973
12/05/2017	CCO-00004 – Onboard Wheelchair Lift 800 Pound Capacity Provisions	\$848,000	3.08%	\$26,641,973
11/03/2017	CCO 00005 – Design Progression (multiple)	\$0	0.00%	\$26,641,973
12/12/2017	CCO 00006 – Prototype Seats and Special Colors	(\$27,500)	-0.10%	\$26,669,473
Total		\$875,500	3.18%	\$26,669,473

Notes:

¹ When the threshold of 75% is reached, staff may return to the Board to request additional authority.

SCADA Contract

Change Order Authority (15% of ARINC Contract)

15% x \$3,446,917 = \$517,038

Date	Description	CCO Amount	Percent of Authority ¹	Remaining Authority
	None to date			
Total		\$0	0%	\$517,038

Notes:

¹ When the threshold of 75% is reached, staff may return to the Board to request additional authority.

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix F – Risk Table

THIS PAGE INTENTIONALLY LEFT BLANK

Listing of PCEP Risks and Effects in Order of Severity

ID	RISK DESCRIPTION	EFFECT(S)
279	BBII may be unable to develop grade crossing modifications that meet regulatory requirements prior to scheduled testing and commissioning of the system.	Crossing operations will not be acceptable to CPUC and FRA and therefore delay commissioning.
223	A complex and diverse collection of major program elements and current Caltrain capital works projects may not be successfully integrated with existing operations and infrastructure.	Proposed changes resulting from electrification may not be fully and properly integrated into existing system.
101	PG&E may not be able to deliver permanent power for the project within the existing budget and in accordance with the project schedule	Additional project costs; potential delay to revenue service date
281	Additional work in the form of signal/pole adjustments may be required to remedy sight distance impediments arising from modifications to original design.	Add repeater signals, design duct bank would result in increased design and construction costs.
100	Working PTC signal system may not be in place in advance of integrated testing and commissioning.	Integrated testing cannot be conducted without PTC in place to permit operation of vehicles on tracks Delays to completion of signal system could result in conflicts with PTC testing and PCEP construction and integrated testing. Potential for claims for D/B contractor.
287	Design changes may necessitate additional implementation of environmental mitigations not previously budgeted.	Increased cost for environmental measures and delays to construct and overall delay in construction schedule
67	Relocation of overhead utilities must precede installation of catenary wire and connections to TPSs. Relocation work will be performed by others and may not be completed to meet BBII's construction schedule.	Delay in progress of catenary installation resulting in claims and schedule delay
263	Collaboration across multiple disciplines to develop a customized rail activation program may fail to comprehensively address the full scope of issues required to operate and maintain an electrified railroad and decommission the current diesel fleet.	Delay in testing of EMUs. Delay in Revenue Service Date. Additional costs for Stadler and BBII due to overall schedule delays.
276	BBII may be unable to get permits required by jurisdictions for construction in a timely manner.	Additional cost and time resulting from delays to construction
294	UP does not accept catenary pole offsets from centerline of track necessitating further negotiation or relocation of poles	Delay to construction and additional costs for redesign and ROW acquisition.

Peninsula Corridor Electrification Project
Monthly Progress Report

ID	RISK DESCRIPTION	EFFECT(S)
209	TASI may be unable to deliver sufficient resources to support construction and testing for the electrification contract.	<ul style="list-style-type: none"> • Testing delayed. Additional construction costs. • Change order for extended vehicle acceptance.
241	<p>Balfour Beatty needs to build TP2 and Interconnection in time for PG&E to supply power in time to support testing</p> <ul style="list-style-type: none"> • Date is December 2018 to support contractor's schedule • Interim power was mitigation to providing permanent power <p>Risk of PG&E delay in interim power availability.</p>	Delay in testing and increased costs
247	Timely resolution of 3rd party design review comments to achieve timely approvals	Delay to completion of design and associated additional labor costs.
257	Modifications to the CTC system hardware and software and Back Office Server database and systems to support DB must be completed in time for cutover and testing.	Failure to follow the DB Management process will result in major interruption to train service and overall capital projects delay.
267	Additional property acquisition is necessitated by design changes.	New project costs and delays to schedule.
268	<p>Potential that vehicles will not receive timely notification of compliance from FRA. Most significant issues include:</p> <ul style="list-style-type: none"> • Placement of windows as emergency exits • Compliance with acceptable alternate crash management standards 	Delays to completion of construction and additional cost to changes in design.
213	Unable to acquire property required to build PS-2.	Extensive redesign of existing and future facilities and utilities resulting in potential delay and additional costs to D/B contractor.
240	<p>Property not acquired in time for contractor to do work.</p> <p>Property Acquisition not complete per contractor availability date</p> <p><>Fee <>Easement <>Contract stipulates that if parcels are not available by contract date, there is only a delay if parcels are not available by the time contractor completes the Segment</p>	<ul style="list-style-type: none"> • Potential delays in construction schedule

ID	RISK DESCRIPTION	EFFECT(S)
64	Potential need for additional right-of-way beyond that initially envisioned and/or relocation of underground utilities by others, which could result in delays to the schedule and associated costs.	<p>Delay in installation of catenary poles resulting in claims and schedule delay</p> <p>CBOSS FOC conflicts additional costs and delays include:</p> <ol style="list-style-type: none"> 1. Potholing 2. Design 3. OCS materials 4. Encasement 5. ROW <p>JPB Signal Cable conflicts additional costs and delays include:</p> <ol style="list-style-type: none"> 1. Trenching 2. Splicing 3. Cable
115	Other capital improvement program projects compete with PCEP for track access allocation and requires design coordination (design, coordination, integration).	Schedule delay as resources are allocated elsewhere, won't get track time, sequencing requirements may delay PCEP construction, track access requirements must be coordinated.
136	UP may not complete review of BBI design in accordance with agreed deadlines (90 days in Segment 4, 60 days in other segments).	Delays to completion of design and claims for delay.
174	Installation of electrification infrastructure may require the relocation of signals, which would affect the block design.	Cost and schedule impacts resulting from the design, construction, and testing of modified signal system and review of revised block design.
184	Risk that CBOSS is not in Revenue Service Demonstration in time for integrated testing.	<p>Schedule delay.</p> <p>Additional costs associated with design revisions necessary to secure Type Approval.</p>
260	EMU Contractor's facility is not completed before needed for vehicle assembly.	Delay in commencement of assembly of EMUs delaying final delivery and system-wide testing.
261	EMU electromechanical emissions and track circuit susceptibility are incompatible.	Changes on the EMU and/or signal system require additional design and installation time and expense.
262	Configuration changes from other capital projects could necessitate changes to electrification design.	Potential increase or decrease in final construction cost for electrification; additional cost for rework of completed construction; delays to overall project schedule due to inefficiencies.
265	PG&E must deliver interim power in time for testing for Balfour testing	Delay in testing and increased costs

Peninsula Corridor Electrification Project
Monthly Progress Report

ID	RISK DESCRIPTION	EFFECT(S)
277	Inadequate D-B labor to support multiple work segments	Additional cost and time
280	Field equipment installed by D/B contractor may not communicate with the Central Control Facility (CCF), the Back-Up Central Control Facility (BCCF) through SCADA and function as designed.	Could require the acquisition and installation of additional equipment at BCCF and CCF. Could therefore require additional cost and time
285	Potential for inflation, (except with respect to Maintenance Option) to increase contractor costs.	Higher cost
286	Potential for wage escalation, (except for Maintenance Option) to increase contractor costs.	Higher cost
242	JPB's ability to deliver work windows to contractor as dictated per contract	Delays to construction schedule and associated delay claims.
56	Lack of O&M support for testing and/or vehicle operations. Includes operational readiness and personnel hired and scheduled to be trained.	<ul style="list-style-type: none"> • Testing delayed. • Change order for extended vehicle acceptance.
88	Construction safety program fails to sufficiently maintain safe performance.	Work stoppages due to safety incidents resulting in schedule delay and additional labor costs.
161	Unanticipated costs to provide alternate service (bus bridges, etc.) during rail service disruptions.	Cost increase.
179	Risk that municipal reviews take additional time due to absence of municipal agreement.	Possible delay to: (1) to design review; (2) permit issuance; (3) construction within local jurisdiction right-of-way
183	Installation and design of new duct bank takes longer because of UP coordination	<u>Schedule</u> - Delay. May need to use condemnation authority to acquire easement. <u>Cost</u> - Additional cost for PG&E to make connections increasing project costs
250	Potential for municipalities to request betterments as part of the electrification project.	Delay to project schedule in negotiating betterments as part of the construction within municipalities and associated increased cost to the project as no betterments were included in the project budget.

ID	RISK DESCRIPTION	EFFECT(S)
259	Work on 25th Avenue Grade Separation Project could delay Balfour construction schedule.	<ul style="list-style-type: none"> • Increased cost for BBI as catenary construction in this section was anticipated to be constructed under the 25th Avenue Grade Separation Project. • Potential delays in construction schedule • Risk is delay to BBI
266	Relocation of Verizon must precede installation of foundations and connections to TPSs. Relocation work will be performed by others and may not be completed to meet BBII's construction schedule.	Delay in progress of catenary installation resulting in claims and schedule delay
270	OCS poles or structures as designed by Contractor fall outside of JPB row	Additional ROW Take, additional cost and time
82	Unexpected restrictions could affect construction progress: <> night work <> noise <> local roads <> local ordinances	<ul style="list-style-type: none"> • Reduced production rates. • Delay
119	Coordination of electrification design with Operations	<ul style="list-style-type: none"> • Qualified individuals may not be available. • Training may take longer than anticipated.
253	Risk that existing conditions of Caltrans-owned bridges will not support bridge barriers. The existing bridge conditions and structural systems are unknown and may not support mounting new work Design will need to prove new barriers will not impact existing capacity of the bridges prior to Caltrans' approval for construction. Without approval of design and issuance of permit, there is risk to the schedule for the work and also budget if during design existing bridge will require some upgrades due to the introduction of new attachments.	Delays to issuance of permit for construction while negotiating and executing an operation and maintenance agreement for equipment installed on bridges; existing bridge deficiencies could result in additional costs to PCEP.
78	Need for unanticipated, additional ROW for new signal enclosures.	Delay while procuring ROW and additional ROW costs.
154	Potential for encountering unidentified or unknown private crossings along the corridor. Could impose unanticipated rights or requirements on the design.	Additional cost and time to acquire ROW by condemnation
171	Electrification facilities could be damaged during testing.	Delay in commencing electrified operations.

Peninsula Corridor Electrification Project
Monthly Progress Report

ID	RISK DESCRIPTION	EFFECT(S)
195	<p>Introduction of electrified train service will require training of first responders in working in and around the rail corridor. The new vehicles will be considerably quieter than the existing fleet and the presence of high voltage power lines will require new procedures for emergency response. A new training program will need to be developed and disseminated for:</p> <ul style="list-style-type: none"> • Fire, police, and first responders • Local communities • Schools 	<p>Safety hazards resulting in incidents that delay construction and increase labor cost. Delays in RSD until training is completed as requirement of safety certification process.</p>
251	<p>Subcontractor and supplier performance to meet aggressive schedule <>Potential issue meeting Buy America requirements</p>	<p>Delay to production schedule resulting in increased soft costs and overall project schedule delay.</p>
271	<p>Need for additional construction easements beyond that which has been provided for Contractor proposed access and staging</p>	<p>Additional cost and time</p>
272	<p>Final design based upon actual Geotech conditions</p>	<p>Could require changes</p>
288	<p>Independent checker finds errors in signal design and technical submittals</p>	<p>Additional cost and time</p>
289	<p>Coordination and delivery of permanent power for power drops for everything except traction power substations along alignment</p>	<p>Can't test resulting in delays to schedule and associated additional project costs.</p>
291	<p>Order/manufacture of long lead items prior to 100% IFC design document that proves to be incorrect</p>	<p>Design change and/or delays</p>
292	<p>Potential that UPS will not fit in the spaces allotted to communications work within the buildings.</p>	<p>Requisite backup capacity units under design criteria could result in the need for larger unit than originally planned resulting in design and fabrication changes and associated schedule delays and costs.</p>
19	<p>Potential for vehicle delivery to be hampered by international conflict; market disruption; labor strikes at production facility.</p>	<p>Delay in production of vehicle with associated cost implications.</p>
42	<p>Full complement of EMUs not available upon initiation of electrified revenue service</p>	<p>Late delivery impacts revenue service date.</p>
150	<p>Number of OCS pole installation is significant. Any breakdown in sequencing of operations or coordination of multiple crews will have a substantial effect on the project.</p>	<p>Delay.</p>

**Peninsula Corridor Electrification Project
Monthly Progress Report**

ID	RISK DESCRIPTION	EFFECT(S)
245	Failure of BBI to submit quality design and technical submittals in accordance with contract requirements • \$3-\$5M/month burn rate for Owner's team during peak	Delays to project schedule and additional costs for preparation and review of submittals.
252	Failure of BBI to order/manufacture long lead items prior to 100% IFC design document approval by JPB	Delays to project schedule and additional cost for contractor and JPB staff time.
264	Design coordination with other capital improvement projects is required	Rework resulting in cost increases and schedule delays
10	Delays in parts supply chain result in late completion of vehicles.	<ul style="list-style-type: none"> • Delay in obtaining parts / components. • Cost increases. (See Owner for allocation of costs) • Schedule increase - 3 months (See Owner for allocation of damages associated with this Risk)
12	Potential for electromagnetic interference (EMI) to private facilities with sensitive electronic equipment caused by vehicles.	<ul style="list-style-type: none"> • Increased cost due to mitigation • Potential delay due to public protests or environmental challenge.
50	Leadership and / or key personnel changes with car builder results in delays to completion of design and manufacture of vehicles.	<ul style="list-style-type: none"> • Cost Increase • Schedule Increase – not supported by a TIA
51	Damage during delivery of first six EMUs.	Schedule delay
54	Infrastructure not ready for vehicles (OCS, TPS, Commissioning site / facility).	Increases cost if done off property
69	Potential need for additional construction easements. Especially for access and laydown areas. Contractor could claim project is not constructible and needs more easements after award.	Increased cost Delay
87	Unanticipated HazMat or contaminated hot spots encountered during foundation excavations for poles, TPSS, work at the yards.	Increased cost for clean-up and handling of materials and delay to schedule due to HazMat procedures.
93	Unanticipated subsurface conditions affecting pole or TPSS installation.	<ul style="list-style-type: none"> • Delay to take actions to remedy conditions or relocate foundations. • Increased cost for design and construction of remediation

Peninsula Corridor Electrification Project
Monthly Progress Report

ID	RISK DESCRIPTION	EFFECT(S)
106	<p>Potential that DB contractor will have insufficient field resources (personnel or equipment) to maintain aggressive schedule.</p> <p>Multiple segments will need to be under design simultaneously.</p> <p>Labor pool issue. 32 qualified linemen will be needed. Potential there is not enough available. Big storm damage anywhere in US will draw from the pool to make line repairs.</p> <p>Possible shortages with other specialty crafts as well.</p>	Delay.
146	Wayside signal / pole adjustments to avoid sighting distance problems.	Change order.
148	Potential impact to advancing construction within the vicinity of any cultural finds that are excavated.	Minor disruption of the construction work
151	Public could raise negative concerns regarding wheel/rail noise.	<p>Increased cost to mitigate:</p> <ul style="list-style-type: none"> <> grind rails <> reprofile wheels <> sound walls
182	<p>Compliance with Buy America requirements for 3rd party utility relocations.</p> <p><>Utility relocations covered under existing Caltrain agreements that require utilities to move that will not have effect on project cost - will not be Buy America</p> <p><>Installation of new equipment inside PG&E substations that will provide all PG&E customers, about 1/6 of that provides power to our system - is upgrade that benefits all customers subject to Buy America requirements, is it 1/6th, or 100%</p> <p><>Risk is substation not relocations</p> <p><>Substation equipment is available domestically, has 6 month longer lead time and increased cost of 20%</p>	<ul style="list-style-type: none"> • Increased cost • Delay
189	EMUs will need I-ITCS equipment that is compatible with wayside equipment. Same supplier thereby reducing the risk.	Could drive up price because the car builder may not be a priority customer.

**Peninsula Corridor Electrification Project
Monthly Progress Report**

ID	RISK DESCRIPTION	EFFECT(S)
192	Environmental compliance during construction. Failure to meet the commitments contained within the PCEP EA, FEIR and permit conditions	<ul style="list-style-type: none"> • Delay • Cost increase
237	JPB needs and agreement with each city in which catenary will be strung over an existing grade crossing (17 in all) under GO 88 (grade crossings). These agreements must be executed subsequent to installing overhead catenary. JPB is preparing a response to CPUC while working with the cities. Delays in reaching agreement could have impacts on schedule and budget.	Not completing the grade crossing diagnostics and getting agreement from the cities on the results can result in delays to necessary approvals for the project and revenue service.
248	3rd party coordination <>Jurisdictions, Utilities, UP, Contractors <>D/B needs to provide timely information to facilitate 3rd party coordination <>Risk is for construction	Delays in approvals resulting in project schedule delays and associated costs.
249	Coordination and delivery of permanent power for power drops along alignment	Delays in completion of construction and testing with associated increase in costs.
254	Potential that bridge clearance data are inaccurate and that clearances are not sufficient for installation of catenary.	Results in additional design and construction to create sufficient clearance.
269	Potholing unearths the fact that pole locations conflict with utilities. OCS pole or structure locations as designed by Contractor conflict with utilities where conflict could have been avoided by allowable final design adjustments.	Additional cost and time
273	Contractor generates new hazardous materials, necessitates proper removal and disposal of existing hazardous materials identified in the Contract for D-B remediation.	Delay to construction while removing and disposing of hazardous materials resulting in schedule delay, increased construction costs, and schedule delay costs.
274	JPB as-built dwgs and existing infrastructure to be used as basis of final design and construction is not correct	Additional cleanup of as-builts after PCEP construction
275	DB fails to verify as-built dwgs and existing infrastructure	Additional cleanup of as-builts after PCEP construction
278	Failure of D/B contractor and subcontractors and suppliers to meet Buy America requirements	Delays while acceptable materials are procured and additional costs for delays and purchase of duplicative equipment.
282	Failure to maintain dynamic envelope and existing track clearances consistent with requirements.	Redesign entailing cost and schedule impacts.
283	Fluctuation in foreign currency v US dollar	Increase in costs

Peninsula Corridor Electrification Project
Monthly Progress Report

ID	RISK DESCRIPTION	EFFECT(S)
284	Compliance with project labor agreement could result in inefficiencies in staffing of construction.	Increase in labor costs and less efficient construction resulting in schedule delays.
290	Delays in agreement and acceptance of initial VVSC requirements database.	Delay to design acceptance
293	Readiness of 115kV interconnect for temporary power to support testing	Delay in testing

Appendix G – MMRP Status Log

THIS PAGE INTENTIONALLY LEFT BLANK

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
AES-2a: Minimize OCS construction activity on residential and park areas outside the Caltrain ROW.	X	X			Ongoing	The OCS proposed construction schedule has been provided to the JPB. OCS construction began the week of October 2, 2017. The D-B has used the potholing process to assist in locating conflicts in the 35% design and attempting to relocate OCS pole locations within the ROW, thereby avoiding parks and residential areas.
AES-2b: Aesthetic treatments for OCS poles, TPFs in sensitive visual locations, and Overbridge Protection Barriers.	X				Ongoing	The design requirements indicated in the measure have been implemented as described, and coordination with the specific jurisdictions regarding pole colors and design, TPFs, and Overbridge Protection Barriers, is ongoing.
AES-4a: Minimize spillover light during nighttime construction.		X			Ongoing	OCS construction began the week of October 2, 2017. The BBI community relations lead has notified nearby residents of upcoming construction. During construction, lighting is faced inward, towards the railroad tracks, and any complaints will be documented and addressed by the BBI community relations lead.
AES-4b: Minimize light spillover at TPFs.	X				Upcoming	The design requirements indicated in the measure are being used in the design process of the TPFs.
AQ-2a: Implement BAAQMD basic and additional construction mitigation measures to reduce construction-related dust.	X	X			Ongoing	The Dust Mitigation Plan was submitted to the JPB. The requirements in the Dust Mitigation Plan will be implemented throughout the construction period and documented in daily reports.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
AQ-2b: Implement BAAQMD basic and additional construction mitigation measures to control construction-related ROG and NOX emissions.	X	X			Ongoing	The Equipment Emissions Control Plan was submitted to the JPB. The requirements in the Equipment Emissions Control Plan will be implemented throughout the construction period and documented in daily reports.
AQ-2c: Utilize clean diesel-powered equipment during construction to control construction-related ROG and NOX emissions.	X	X			Ongoing	The Equipment Emissions Control Plan was submitted to the JPB. The requirements in the Equipment Emissions Control Plan will be implemented throughout the construction period and documented in daily reports.
BIO-1a: Implement general biological impact avoidance measures.	X	X			Ongoing	Worker Environmental Awareness Training is provided to all project-related personnel before they work on the project. All measures as described will be implemented throughout the construction period and documented in daily reports.
BIO-1b: Implement special-status plant species avoidance and revegetation measures.	X	X	X		Complete	Not applicable. Subsequent habitat assessment and avoidance of Communication Hill eliminated any potential to affect special-status plant species. The measure is not needed.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
BIO-1c: Implement California red-legged frog and San Francisco garter snake avoidance measures.	X	X			Ongoing	Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities nearby/adjacent to potential habitat for CRLF and SFGS. The Wildlife Exclusion Fencing Plan for Segments 2 and 4 was submitted and approved by the wildlife agencies, and installation and monitoring of wildlife exclusion fencing is ongoing. No CRLF / SFGS or sign of each species has been observed to date on the Project. A separate Wildlife Exclusion Fencing Plan will be submitted for Segments 1 and 3, prior to initiation of construction activities in those segments.
BIO-1d: Implement western pond turtle avoidance measures.	X	X			Ongoing	Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities nearby/adjacent to potential habitat for WPT. No WPT or WPT sign have been observed to date on the Project.
BIO-1e: Implement Townsend's big-eared bat, pallid bat, hoary bat, and fringed myotis avoidance measures.	X	X			Ongoing	Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities with the potential to disturb bats or their habitat. No special-status bats or sign have been observed to date on the Project.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
BIO-1f: Implement western burrowing owl avoidance measures.	X	X			Ongoing	Protocol surveys for Western Burrowing Owl were conducted from April 2017 through July 2017 at previously identified potentially suitable habitat locations. Note that all of these locations are in Construction Segment 4 (southern Santa Clara and San Jose). No Burrowing Owls were observed during the surveys. Construction in Segment 4 is anticipated to occur in 2018. Prior to construction activities in Segment 4, pre-construction surveys of the potential habitat areas will occur no more than 7 days prior to the onset of construction activities.
BIO-1g: Implement northern harrier, white-tailed kite, American peregrine falcon, saltmarsh common yellowthroat, purple martin, and other nesting bird avoidance measures.	X	X			Ongoing	Nesting Bird surveys were conducted from February 1 through September 15, 2017 prior to project-related activities with the potential to impact nesting birds. No active nests were observed during this reporting period. Nesting Bird surveys will be initiated again on February 1, 2018.
BIO-1h: Conduct biological resource survey of future contractor-determined staging areas.	X	X			Ongoing	The agency-approved Qualified Biologist has conducted a survey of the proposed staging area to be used for construction activities currently occurring. No special-status species, or other potentially sensitive biological resources were observed. The agency-approved Qualified Biologist will continue to survey ahead of the initiation of activities at planned staging areas as the Project moves into new construction areas.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
BIO-1i: Minimize impacts on Monarch butterfly overwintering sites.	X	X			Ongoing	The agency-approved Qualified Biologist has periodically monitored the project limits to evaluate the presence of Monarch butterfly overwintering sites. No Monarch butterfly overwintering sites have been observed on the Project to date.
BIO-1j: Avoid nesting birds and bats during vegetation maintenance.				X	Upcoming	To be completed during Project operation.
BIO-2: Implement serpentine bunchgrass avoidance and revegetation measures.	X	X	X		Complete	Not applicable. Subsequent habitat assessment and avoidance of Communication Hill eliminated any potential to affect serpentine bunchgrass. This measure is no longer needed.
BIO-3: Avoid or compensate for impacts on wetlands and waters.	X	X	X		Complete	The JPB has compensated for unavoidable wetland impacts by purchasing adequate credits from a wetlands mitigation bank approved by USACE and SFRWQCB.
BIO-5: Implement Tree Avoidance, Minimization, and Replacement Plan.	X	X	X		Ongoing	Tree removal and pruning activities were initiated in August 2017 under the guidance of the BBI Arborist, and in accordance with the Tree Avoidance, Minimization, and Replacement Plan. Tree Removal and Pruning status is provided to the JPB on a weekly basis.
BIO-6: Pay <i>Santa Clara Valley Habitat Plan</i> land cover fee (if necessary).	X				Complete	Not applicable. The SCVHP does not apply to the Project because TPS2, Option 1 was not selected and OCS does not extend to Communication Hill. This measure is not needed.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
CUL-1a: Evaluate and minimize impacts on structural integrity of historic tunnels.	X				Upcoming	To be implemented prior to construction in tunnels.
CUL-1b: Minimize impacts on historic decorative tunnel material.	X				Upcoming	To be implemented prior to construction in tunnels.
CUL-1c: Install project facilities in a way that minimizes impacts on historic tunnel interiors.	X				Upcoming	To be implemented prior to construction in tunnels.
CUL-1d: Implement design commitments at historic railroad stations	X				Complete	The Qualified Architectural Historian completed and submitted the HABS Level III documents to the JPB for all seven of the historic stations. Pole placement has been designed to minimize the visual impact to historic stations.
CUL-1e: Implement specific tree mitigation considerations at two potentially historic properties and landscape recordation, as necessary.	X	X			Complete	It was determined that the project is not acquiring any ROW at either of the subject properties so all tree effects would be within the JPB ROW. Therefore, the APE does not include these two historic properties. This measure is no longer needed.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
CUL-1f: Implement historic bridge and underpass design requirements.	X				Ongoing	This measure is being implemented as described during the design process and will be incorporated into the final design. The four bridges that are included in the MMRP are rail bridges crossing over another feature. Design of the OCS system is taking into account that there are requirements that restrict the design. Thus far, the designs for Construction Segments 2 & 4 are in process and designs are not yet complete. The D-B will forward to the Architectural Historian once complete.
CUL-2a: Conduct an archaeological resource survey and/or monitoring of the removal of pavement or other obstructions to determine if historical resources under CEQA or unique archaeological resources under PRC 21083.2 are present.	X				Ongoing	Periodic inspections of ground surface areas along the alignment, in conjunction with cultural monitoring as-needed of project activities in culturally sensitive areas are ongoing. The Archaeological Final Report will be provided at the conclusion of construction activities.
CUL-2b: Conduct exploratory trenching or coring of areas where subsurface project disturbance is planned in those areas with “high” or “very high” potential for buried site.	X				Ongoing	Exploratory trenching and subsurface testing of all potentially culturally sensitive areas is occurring prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
CUL-2c: Conduct limited subsurface testing before performing ground-disturbing work within 50 meters of a known archaeological site.	X				Ongoing	Exploratory trenching and subsurface testing of all potentially culturally sensitive areas is occurring prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work.
CUL-2d: Conduct exploratory trenching or coring of areas within the three zones of special sensitivity where subsurface project disturbance is planned.	X				Ongoing	Exploratory trenching and subsurface testing of all potentially culturally sensitive areas is occurring prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work.
CUL-2e: Stop work if cultural resources are encountered during ground-disturbing activities.	X	X			Ongoing	No prehistoric or historic-period cultural materials have been observed during cultural monitoring.
CUL-2f: Conduct archaeological monitoring of ground-disturbing activities in areas as determined by JPB and SHPO.		X			Ongoing	Cultural monitoring as-needed of project activities in culturally sensitive areas is ongoing. The Archaeological Final Report will be provided at the conclusion of construction activities.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
CUL-3: Comply with state and county procedures for the treatment of human remains discoveries.		X			Ongoing	No human remains have been observed to date on the Project.
EMF-2: Minimize EMI effects during final design, Monitor EMI effects during testing, commission and operations, and Remediate Substantial Disruption of Sensitive Electrical Equipment.	X	X	X		Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. Designs are submitted and reviewed/commented on by JPB. Monitoring EMI effects will occur post construction.
GEO-1: Perform a site-specific geotechnical study for traction power facilities.	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. Geotechnical studies and results are submitted to JPB as completed.
GEO-4a: Identification of expansive soils.	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. Geotechnical studies and results are submitted to JPB as completed.
GEO-4b: Mitigation of expansive soils.	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. Geotechnical studies and results are submitted to JPB as completed.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
HAZ-2a: Conduct a Phase II Environmental Site Assessment prior to construction.	X				Complete	A Phase II Environmental Assessment was completed prior to construction by the JPB consultant, and the results were provided to BBI, and the required mitigation is being implemented prior to the initiation of construction activities.
HAZ-2b: Implement engineering controls and best management practices during construction.	X	X			Ongoing	Field activities are being monitored daily for significant color changes or odors which may indicate contamination.
HYD-1: Implement construction dewatering treatment, if necessary.	X	X			Ongoing	Facilities & BMPs are in place to deal with this requirement should it arise in the OCS foundations.
HYD-4: Minimize floodplain impacts by minimizing new impervious areas for TPFs or relocating these facilities.	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. The TPFs in Construction Segments 2 & 4 are currently in design. The design minimizes hardscape only to required structure foundations; yard areas are to receive a pervious material.
HYD-5: Provide for electrical safety at TPFs subject to periodic or potential flooding.	X			X	Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. The TPFs in Construction Segments 2 & 4 are currently in design. The design plan currently raises the TPFs above the floodplain.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
HYD-7: Implement sea level rise vulnerability assessment and adaptation plan.				X	Upcoming	This measure has not yet been initiated.
NOI-1a: Implement Construction Noise Control Plan.	X	X			Ongoing	The Noise and Vibration Control Plan has been submitted and is being implemented. Field activity is monitored per the Plan. If allowable noise levels are near or exceed allowable noise levels, mitigation such as blankets are used from that point forward.
NOI-1b: Conduct site-specific acoustical analysis of ancillary facilities based on the final mechanical equipment and site design and implement noise control treatments where required.	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. Design is still in process.
NOI-2a: Implement Construction Vibration Control Plan.	X	X			Ongoing	The Noise and Vibration Control Plan has been submitted and is being implemented. Field activity is monitored per the Plan.
PSU-8a: Provide continuous coordination with all utility providers.	X	X			Ongoing	The design requirements indicated in the measure will be implemented through the final design as described. Coordination with utility providers is ongoing and there have not been any service interruptions thus far.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
PSU-8b: Adjust OCS pole foundation locations.	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described.
PSU-8c: Schedule and notify users about potential service interruptions.	X	X			Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. There have not been any service interruptions thus far.
PSU-9: Require application of relevant construction mitigation measures to utility relocation and transmission line construction by others.	X	X			Ongoing	JPB has initiated coordination with PG&E regarding transmission line construction. Construction has not begun.
TRA-1a: Implement Construction Road Traffic Control Plan.	X	X			Upcoming	The D-B has begun traffic control design and permit applications with the City of Millbrae. Other communities will follow.
TRA-1c: Implement signal optimization and roadway geometry improvements at impacted intersections for the 2020 Project Condition.	X	X			Upcoming	This measure has not started

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
TRA-2a: Implement construction railway disruption control plan.	X	X			Ongoing	Minimization of railway disruption is being coordinated by the Site Specific Work Plan.
TRA-3b: In cooperation with the City and County of San Francisco, implement surface pedestrian facility improvements to address the Proposed Project's additional pedestrian movements at and immediately adjacent to the San Francisco 4th and King Station.	X	X	X		Upcoming	This measure has not started.
TRA-4b: Continue to improve bicycle facilities at Caltrain stations and partner with bike share programs where available following guidance in Caltrain's Bicycle Access and Parking Plan.				X	Upcoming	This measure will be implemented during project operation.
NOI-CUMUL-1: Implement a phased program to reduce cumulative train noise along the Caltrain corridor as necessary to address future cumulative noise increases over FTA thresholds				X	Upcoming	This measure will be implemented during project operation.
NOI-CUMUL-2: Conduct project-level vibration analysis for Blended System operations and implement vibration reduction measures as necessary and appropriate for the Caltrain corridor				X	In Progress	CHSRA is conducting this analysis as part of the EIR/EIS for the San Francisco to San Jose section.

Mitigation Monitoring and Reporting

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
TRA-CUMUL-1: Implement a phased program to provide traffic improvements to reduce traffic delays near at-grade crossings and Caltrain stations				X	Upcoming	This measure will be implemented during project operation.
TRA-CUMUL-2: Implement technical solution to allow electric trolley bus transit across 16th Street without OCS conflicts in cooperation with SFMTA.	X				Complete	Not applicable. SFMTA has elected to not electrify the 16 th Street crossing. This measure no longer applies.
Mitigation Measure TRA-CUMUL-3: As warranted, Caltrain and freight operators will partner to provide Plate H clearance as feasible between San Jose and Bayshore.				X	Upcoming	This measure will be implemented during project operation.