



## Modernization Program Peninsula Corridor Electrification Project (PCEP)



# June 2018 Monthly Progress Report

June 30, 2018



## Funding Partners



Federal Transit Administration (FTA) Core Capacity  
FTA Section 5307 (Environmental / Pre Development only)  
FTA Section 5307 (Electric Multiple Unit (EMU) only)



Prop 1B (Public Transportation Modernization & Improvement Account)  
Caltrain Low Carbon Transit Operations Cap and Trade



Proposition 1A  
California High Speed Rail Authority (CHSRA) Cap and Trade



Carl Moyer Fund



Bridge Tolls (Funds Regional Measure (RM) 1/RM2)



San Francisco County Transportation Authority (SFCTA)/San Francisco Municipal Transportation Agency (SFMTA)



San Mateo County Transportation Authority (SMCTA) Contribution  
SMCTA Measure A



Santa Clara Valley Transportation Authority (VTA) Measure A  
VTA Contribution



City and County of San Francisco (CCSF) Contribution

THIS PAGE INTENTIONALLY LEFT BLANK

**Table of Contents**

		<b>Page</b>
1.0	Background .....	1-1
2.0	Executive Summary.....	2-1
2.1	Funding Partners Participation in PCEP .....	2-2
2.2	Schedule.....	2-4
2.3	Budget .....	2-6
2.4	Board Actions .....	2-6
2.5	Government and Community Affairs .....	2-6
3.0	Electrification – Infrastructure .....	3-1
3.1	Electrification .....	3-1
3.2	Supervisory Control and Data Acquisition .....	3-2
3.3	Tunnel Modification.....	3-3
4.0	Electric Multiple Units .....	4-1
4.1	Electric Multiple Units.....	4-1
4.2	Centralized Equipment Maintenance and Operations Facility Modifications .....	4-1
5.0	Safety .....	5-1
6.0	Quality Assurance .....	6-1
7.0	Schedule .....	7-1
8.0	Budget and Expenditures .....	8-1
9.0	Change Management .....	9-1
10.0	Funding .....	10-1
11.0	Risk Management .....	11-1
12.0	Environmental .....	12-1
12.1	Permits .....	12-1
12.2	Mitigation Monitoring and Reporting Program (MMRP) .....	12-1
13.0	Utility Relocation.....	13-1
14.0	Real Estate.....	14-1
15.0	Third Party Agreements.....	15-1
16.0	Government and Community Affairs .....	16-1
17.0	Disadvantaged Business Enterprise (DBE) Participation and Labor statistics.....	17-1
18.0	Procurement.....	18-1
19.0	Timeline of Major Project accomplishments.....	19-1

**List of Tables**

	<b>Page</b>
Table 2-1 Schedule Status.....	2-5
Table 2-2 Budget and Expenditure Status.....	2-6
Table 3-1 Work Progress by Segment .....	3-1
Table 6-1 Quality Assurance Audit Summary.....	6-2
Table 7-1 Schedule Status.....	7-1
Table 7-2 Critical Path Summary .....	7-2
Table 7-3 Near-Term, Near-Critical with Less Than Three Months of Float.....	7-2
Table 8-1 Electrification Budget & Expenditure Status .....	8-1
Table 8-2 EMU Budget & Expenditure Status .....	8-1
Table 8-3 PCEP Budget & Expenditure Status.....	8-2
Table 11-1 Monthly Status of Risks.....	11-2
Table 11-2 Risk Classification .....	11-2
Table 14-1 Real Estate Acquisition Overview.....	14-2
Table 15-1 Third-Party Agreement Status.....	15-1

**List of Figures**

	<b>Page</b>
Figure 2-1 PCEP Work Segments.....	2-1
Figure 10-1 Funding Plan.....	10-1
Figure 17-1 DBE Participation.....	17-1

**List of Appendices**

	<b>Page</b>
Appendix A – Acronyms.....	A-1
Appendix B – Funding Partner Meetings.....	B-1
Appendix C – Schedule.....	C-1
Appendix D – Standard Cost Codes.....	D-1
Appendix E – Change Order Logs.....	E-1
Appendix F – Risk Table .....	F-1
Appendix G – MMRP Status Log .....	G-1

## 1.0 BACKGROUND

Over the last decade, Caltrain has experienced a substantial increase in ridership and anticipates further increases in ridership demand as the San Francisco Bay Area's population grows. The Caltrain Modernization (CalMod) Program, scheduled to be implemented by 2021, will electrify and upgrade the performance, operating efficiency, capacity, safety, and reliability of Caltrain's commuter rail service.

The PCEP is a key component of the CalMod Program and consists of converting Caltrain from diesel-hauled to Electric Multiple Unit (EMU) trains for service between the San Francisco Station (at the intersection of Fourth and King Streets in San Francisco) and the Tamien Station in San Jose. Caltrain will continue Gilroy service and support existing tenants.

An electrified Caltrain will better address Peninsula commuters' vision of environmentally friendly, fast and reliable service. Electrification will modernize Caltrain and make it possible to increase service while offering several advantages in comparison with existing diesel power use, including:


- **Improved Train Performance, Increased Ridership Capacity and Increased Service:** Electrified trains can accelerate and decelerate more quickly than diesel-powered trains, allowing Caltrain to run more efficiently. In addition, because of their performance advantages, electrified trains will enable more frequent and/or faster train service to more riders.
- **Increased Revenue and Reduced Fuel Cost:** An electrified Caltrain will increase ridership and fare revenues while decreasing fuel costs.
- **Reduced Engine Noise Emanating from Trains:** Noise from electrified train engines is measurably less than noise from diesel train engines. Train horns will continue to be required at grade crossings, adhering to current safety regulations.
- **Improved Regional Air Quality and Reduced Greenhouse Gas Emissions:** Electrified trains will produce substantially less corridor air pollution compared with diesel trains even when the indirect emissions from electrical power generation are included. Increased ridership will reduce automobile usage, resulting in additional air quality benefits. In addition, the reduction of greenhouse gas emissions will improve our regional air quality, and will also help meet the state's emission reduction goals.

THIS PAGE INTENTIONALLY LEFT BLANK

**2.0 EXECUTIVE SUMMARY**

The Monthly Progress Report is intended to provide an overview of the PCEP and provide funding partners, stakeholders, and the public an overall update on the progress of the project. This document provides information on the scope, cost, funding, schedule, and project implementation. Work along the Caltrain Electrification Corridor has been divided into four work segments and respective work areas (WA) as shown in Figure 2-1. PCEP activities are described and summarized by segments and work areas.

**Figure 2-1 PCEP Work Segments**



Staff presented the quarterly PCEP update to the FTA on June 14.

Overhead Contact System (OCS) foundation installation was shifted from Segment (S) 2 Work Area (WA) 4 and S2WA5 to S2WA3 to facilitate work coordination between the PCEP and the 25<sup>th</sup> Avenue Grade Separation Project. The work will shift back when installation in this area is complete. OCS cantilever arm installations and bracket setting began in S2WA5. Potholing in Segment 1 began in preparation of potential advancement of foundation installation during the planned tunnel closures in October. Foundation installation began at the future location for Traction Power Substation (TPS) 2. Conduit installation began in Segment 2.

Negotiations are underway with the bidder for the Tunnel Modifications contract. Areas of potential savings were identified and revised pricing is being discussed. PCEP staff anticipates award of contract in July.

Ten weeks of EMU carshell structural testing at an independent facility has begun. Currently the third production cab car is being tested. Stadler expects to ship the first two cab carshells to Salt Lake City next month. The First Article Inspection (FAI) of the first painted carshell was successfully completed.

## **2.1 Funding Partners Participation in PCEP**

The PCEP has a series of weekly, biweekly, monthly and quarterly meetings to coordinate all aspects of the program. The meetings are attended by project staff with participation by our funding partners in accordance with the Funding Partners Oversight Protocol. A summary of funding partner meetings and invitees can be found in Appendix B.

This section of the report provides a summary of the discussions and decisions made at the meetings and a list of funding partners who attended the meetings.

### **Electrification – Engineering Meeting – Weekly**

Purpose: To discuss status, resolution and tracking of Balfour Beatty Infrastructure, Inc. (BBII) and electrification design-related issues, to discuss and monitor the progress of utility relocation compared to schedule, and to discuss third-party coordination activities with PG&E, CHSRA, Union Pacific Rail Road (UPRR), Bay Area Rapid Transit, California State Department of Transportation (Caltrans), Positive Train Control (PTC) and others.

#### Activity this Month

Funding Partners: CHSRA: Ian Ferrier

Continued discussions on remaining UPRR pole changes, resolution of outstanding issues for the Design-Build (DB) contract, the progression of the interconnections design and PG&E interface, coordination between the PCEP and other JPB projects, the utility relocation status, status of the tunnel contract, updates of the Supervisory Control and Data Acquisition (SCADA) project, updates on DB and program schedule, upcoming changes to the contract in preparation for the Change Management Board (CMB), critical Right of Way (ROW) issues, coordination with key third parties on design review

and permitting for the project, and critical open items such as contractor Requests for Information (RFI), submittals and potential contract changes.

### **PCEP Delivery Coordination Meeting – Bi-Weekly**

Purpose: To facilitate high-level coordination and information sharing between cross-functional groups regarding the status of the work for which they are responsible.

#### Activity this Month

June 5 Funding Partners: CHSRA: Ian Ferrier; SFCTA: Luis Zurinaga

The CHSRA recently advanced \$32 million to the PCEP, which completes their obligation for non-Proposition 1A funds. The FTA Quarterly Update is scheduled for June 14. The PCEP FEIR addenda for the relocation of Paralleling Station (PS) 2 to the Bayshore Caltrain parking lot and relocation of PS-3 slightly north to avoid the wall of the Broadway Grade Separation are planned for the August JPB meeting. The FAI of EMU carshell paint, colors, color scheme and process is scheduled for June 8. The second cab carshell was delivered to an independent test facility for structural validation testing. Final Design Review meetings for car interiors and lighting are scheduled for this month. OCS potholing and foundation and pole installation continue in Segment 2.

June 19 Funding Partners: CHSRA: Ian Ferrier and Wai-On Siu

Potholing in Segment 1 has begun. The Broadway Grade Separation Project will fund the design costs related to relocating PS-3. Fifteen percent of the Safety Certification checklists have been completed. Additional staff will be engaged to increase the amount of completed checklists. The JPB approved the contract to Mitsui and Amtrak for the electric locomotive. The Final Design Review meetings for EMU car interiors, lighting, and vehicle functionality will occur this week. The CEMOF Invitation for Bids package is undergoing internal review before release to bidders in July. Site work is underway for TPS-2.

### **Systems Integration Meeting – Bi-Weekly**

Purpose: To discuss and resolve issues with inter-system interfaces and to identify and assign Action Item Owners for interface points that have yet to be addressed.

#### Activity this Month

Funding Partners: CHSRA: Ian Ferrier and Wai-On Su

Bi-weekly PCEP interface meetings are held to monitor and resolve systems integration issues. The systems integration database is updated as issues are resolved or new items arise. Meetings are held bi-weekly with the electrification contractor to discuss design and construction integration issues. The Systems Integration Lead is also setting up bi-weekly meetings with the EMU Procurement team. The Traction Power SCADA team also holds bi-weekly status meetings. Coordination with the EMU procurement, PTC and Caltrain Capital Project managers responsible for delivery of the 25<sup>th</sup> Avenue Grade Separation Project, Marin Napoleon Bridge Rehabilitation Project, and the South San Francisco Station Project is ongoing. Caltrain's CEMOF modification project design is being finalized to issue a bid package. Progress on activities including systems integration testing activities, Federal Railroad Administration (FRA), FTA and safety

certification are being tracked. The Systems Integration test plan has been through an initial review with comments returned to the contractor.

### **Master Program Schedule (MPS) Meeting – Monthly**

Purpose: To review the status of the MPS and discuss the status of major milestones, critical and near critical paths, upcoming Board review items, and progress with the contracts, among others.

#### Activity this Month

Funding Partners: CHSRA: Ian Ferrier

The monthly meeting in June contained only minor updates. The overall schedule remains unchanged. The forecasted Revenue Service Date (RSD) remains December 2021. The addition of approximately five months of contingency to account for potential risk to the project yields an RSD of April 2022. The program critical path runs through PG&E design and construction to provide permanent power, and concludes with pre-revenue testing. The near-critical path runs through manufacturing and testing of EMU trainsets.

### **Risk Assessment Meeting – Monthly**

Purpose: To identify risks and corresponding mitigation measures. For each risk on the risk register, mitigation measures have been identified and are being implemented. Progress in mitigating these risks is confirmed at the ongoing risk monitoring and monthly risk assessment meetings.

#### Activity this Month

Funding Partners: CHSRA: Ian Ferrier

No risks were retired and three risks were added. Three risks were revised.

See the Risk Management section (Section 11).

### **Change Management Board (CMB) – Monthly**

Purpose: To review, evaluate and authorize proposed changes to PCEP over \$200,000.

#### Activity this Month

Funding Partners: CHSRA: Simon Whitehorn and Boris Lipkin; MTC: Trish Stoops; SFCTA: Luis Zurinaga; VTA: Jim Lawson; SMCTA: Joe Hurley

Major topics included: contingency usage, potential changes to the Stadler contract and track access delays, differing site condition field orders updates, potential contract incentives as well as other potential changes as part of the BBII contract.

Potential contract changes will follow the PCEP Change Order Procedure. Once approved changes are executed, they will be reported in the Change Management section (Section 9) of this report.

BBI Contract

One change was approved.

Stadler Contract

No changes were approved.

SCADA Contract

No changes were identified for consideration.

**2.2 Schedule**

The current Master Program Schedule (MPS) reflects a Revenue Service Date (RSD) of December 2021, without adjustment for contingency. This is consistent with the revised baseline established in November 2017. With the addition of approximately five months of contingency to account for potential risk to the project, the RSD is anticipated as April 2022. Due to FTA contingency requirements, a Full Funding Grant Agreement (FFGA) RSD will also be tracked. This date is forecast as August 22, 2022 and represents the final milestone in the Program Plan.

The program critical path runs through PG&E design and construction to provide permanent power, and concludes with pre-revenue testing. The near-critical path runs through design and manufacturing of EMU trainsets. There is no change to the critical and near-critical paths from the prior reporting month.

Table 2-1 indicates major milestone dates for the MPS.

**Table 2-1 Schedule Status**

Milestones	Program Plan	Progress Schedule (June 2018) <sup>1</sup>
First Eight Miles of Electrification Complete to Begin Testing	11/21/2019	06/13/2020 <sup>2</sup>
Arrival of First Vehicle at JPB	07/29/2019	07/15/2019
PG&E Provides Permanent Power	09/09/2021	09/09/2021
Start Pre-Revenue Testing	09/10/2021	09/10/2021
RSD (w/o Risk Contingency)	12/09/2021	12/09/2021
RSD (w/ Risk Contingency)	04/22/2022	04/22/2022
FFGA RSD	08/22/2022	08/22/2022

Note:

- <sup>1</sup>. Dates may shift slightly as the update of this month's Progress Schedule is still in progress.
- <sup>2</sup>. See "Notable Variances" in Section 7 for explanation on date shift.

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

---

**2.3 Budget**

A summary of the overall budget and expenditure status for the PCEP is provided in Table 2-2 below.

**Table 2-2 Budget and Expenditure Status**

Description of Work	Budget (A)	Current Budget (B) <sup>1</sup>	Cost This Month (C) <sup>2</sup>	Cost To Date (D) <sup>3</sup>	Estimate To Complete (E)	Estimate At Completion (F) = (D) + (E)
Electrification Subtotal	\$ 1,316,125,208	\$ 1,316,125,208	\$ 13,535,468	\$ 370,912,982	\$ 945,212,226	\$ 1,316,125,208
EMU Subtotal	\$ 664,127,325	\$ 664,127,325	\$ 1,105,810	\$ 118,527,263	\$ 545,600,062	\$ 664,127,325
<b>PCEP TOTAL</b>	<b>\$ 1,980,252,533</b>	<b>\$ 1,980,252,533</b>	<b>\$ 14,641,278</b>	<b>\$ 489,440,245</b>	<b>\$ 1,490,812,288</b>	<b>\$ 1,980,252,533</b>

Notes regarding tables above:

1. Column B "Current Budget" includes executed change orders and awarded contracts.
2. Column C "Cost This Month" represents the cost of work performed this month.
3. Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.

**2.4 Board Actions**

- Authorize negotiation and execution of Tunnel Modification construction contract
- Authorize contract for purchase of used electric locomotive

**Future anticipated board actions include:**

- July – Meeting cancelled
- August
  - Addendum to PCEP FEIR – Relocation of PS-2
  - Addendum to PCEP FEIR – Relocation of PS-3
  - Authorizing contract change order for installation of insulated joints
  - Authorizing contract change order for designing pole changes along UPRR-owned Main Track 1
- September
  - Award Special Testing and Inspection Services contract
- October – None
- November
  - Award CEMOF Modifications construction contract
- December
  - Award of Construction Management Support Services contract
  - Award of Safety and Security Support Services

**2.5 Government and Community Affairs**

There were no outreach events this month.

### **3.0 ELECTRIFICATION – INFRASTRUCTURE**

This section reports on the progress of the Electrification, SCADA, and Tunnel Modification components. A brief description on each of the components is provided below.

#### **3.1 Electrification**

The Electrification component of the PCEP includes installation of 138 miles of single track and OCS for the distribution of electrical power to the EMUs. The OCS will be powered from a 25 kilovolt (kV), 60-Hertz, single phase, alternating current supply system consisting of two traction power substations (TPS), one switching station (SS), and seven paralleling stations (PS). Electrification will be performed using a DB delivery method.

##### **Activity This Month**

- OCS foundation installation began in S2WA3 to facilitate work coordination between PCEP and the 25<sup>th</sup> Avenue Grade Separation Project. The table below summarizes the current progress of foundation installation. Foundation installation will continue in S2WA4 and S2WA5 upon completion of this specific section of foundations.
- OCS pole installation continued in S2WA5. The table below summarizes the current progress of pole installation.
- OCS cantilever arm installation and bracket setting began in S2WA5.
- Potholing at proposed OCS locations continued in Segments 2 and 4 in advance of foundation installation. Potholing in Segment 1 also began in preparation of potential advancement of foundation installation during planned tunnel outages in October. BBII also continued to resolve conflicts found during the potholing process, such as loose concrete, asphalt, and other debris.
- Relocation of signal cables found in conflict with planned OCS foundations continues as conflicts are identified.
- Continued site work and began installation of foundations at the future location for TPS-2.
- Began conduit installation in Segment 2.
- Continued progression of the OCS design with BBII in Segments 2 and 4, including review of Design Change Notices for those two Segments.
- Received 65% OCS Foundation and Pole Layouts for Segment 1A.
- Continued design review coordination with local jurisdictions for the OCS, Traction Power Facilities, and Bridge Attachments design in Segments 2 and 4, including responses to comments from jurisdictions.
- Continued to review and coordinate signal and communication design submittals with BBII.
- Reviewed 65% submittal for Segment 1 and 3 Bridge Screening and Attachments and issued a Statement of No Objection.
- Reviewed 65% Traction Power Facilities for Segments 1 and 3.

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

- Received and reviewed Line of Sight Segment 2 Interim Studies.
- Received Interim System Wide Power Quality Study.
- The PCEP team and BBII continue to work through Site Specific Work Plans (SSWP) for upcoming field work.
- Continued tree pruning and removals in Segment 3.
- Continued coordination efforts with PG&E for infrastructure improvements, TPS interconnects and new service drop locations. The PCEP team continues to work with PG&E for the finalization of protection scheme studies. PG&E and the Peninsula Corridor Joint Powers Board (JPB) are continuing to negotiate the terms of Supplemental Agreement Number 4.

A summary of the work progress by segment is provided in Table 3-1 below.

**Table 3-1 Work Progress by Segment**

Segment	Work Area	Foundations			Poles		
		Required <sup>a</sup>	Completed this Month	Completed to Date	Required	Completed this Month	Completed to Date
2	5	256	0	172	162 <sup>b</sup>	18	149
	4	366	28	194	259 <sup>b</sup>	0	0
	3	190	37	37	147	0	0

Note:

<sup>a</sup>. Foundations required do not match poles required as guy foundations are needed in some locations for extra support.

<sup>b</sup>. Values in previous reports were from RFP design documents. The values shown match with current design.

**Activity Next Month**

- Continue installation of OCS foundations in S2WA3 to facilitate work coordination between PCEP and 25<sup>th</sup> Avenue Grade Separation.
- Continue installation of OCS foundations in S2WA5 and S2WA4.
- Continue pole, cantilever, and bracket installation in S2WA5.
- Continue work with BBII on field investigation activities and designs, which will include the progression of the OCS, traction power, bonding and grounding, signal systems, and other civil infrastructures such as overhead bridge protections.
- Continue potholing and clearing of obstructions at proposed OCS locations. Potholing will continue in Segments 1, 2 and 4.
- Continue site and foundation work on TPS-2.
- Continue conduit installations in Segment 2.
- Continue coordination with UPRR on signal and OCS design.
- Continue coordination with stakeholders on the constant warning solution.
- Continue review of BBII work plans for upcoming construction activities.
- Complete 35% design for PG&E interconnection.
- Continue coordination with PG&E on final design for PG&E infrastructure.
- Continue design reviews and coordination with local jurisdictions.
- Continue tree pruning and removals.

### **3.2 Supervisory Control and Data Acquisition**

SCADA is a system that monitors and controls field devices for electrification, including substations, PSs and the OCS. SCADA will be integrated with the base operating system for Caltrain Operations and Control, which is the Rail Operations Center System.

#### **Activity This Month**

- Submitted documents for Final Design Review (FDR).
- Worked on schedule tasks such as the Power and Heating, Ventilation, and Air Conditioning (HVAC) Sufficiency Study Plan.
- Began preparing final red-line vertical rack diagram of Tech Refresh Project.
- Added to the electrical final design drawings to include a new layer with section and sub-section identifications both below the power section and above the catenary and electrical device icons.

#### **Activity Next Month**

- Prepare and deliver the Monthly Report.
- Attend project status meetings.
- Support on-going discussions concerning Requests for Information.
- Prepare and deliver the Monthly Schedule.
- Deliver the FDR documents addenda to resolve comments.
- Update layer of the final design drawing.
- Upon acceptance of the final design drawing restart work on supporting database.
- Continue work preparing the test environment.
- Perform Power and HVAC Sufficiency Study site survey.

### **3.3 Tunnel Modification**

Tunnel modifications will be required on the four tunnels located in San Francisco. This effort is needed to accommodate the required clearance for the OCS to support electrification of the corridor. Outside of the PCEP scope, Caltrain Engineering has requested the PCEP team to manage completion of design and construction for the Tunnel 1 and Tunnel 4 Drainage Rehab Project. The Drainage Rehab Project is funded separately from PCEP. Construction will occur concurrently with the Electrification DB contractor's efforts in Segment 1.

#### **Activity This Month**

- Completed negotiations with low bidder. Project team identified areas of potential savings through negotiations and worked with the contractor on a revised price.

#### **Activity Next Month**

- Award Tunnel Contract.
- Issue the Limited Notice to Proceed (LNTP).

THIS PAGE INTENTIONALLY LEFT BLANK

## **4.0 ELECTRIC MULTIPLE UNITS**

This section reports on the progress of the Electric Multiple Units procurement and the Centralized Equipment Maintenance and Operations Facility (CEMOF) modifications.

### **4.1 Electric Multiple Units**

The EMU procurement component of the PCEP consists of the purchase of 96 Stadler EMUs. The EMUs will consist of both cab and non-cab units configured as 16 six-car fixed trainsets. Power will be obtained from the OCS via roof-mounted pantographs, which will power the electric traction motors. The EMUs will replace a portion of the existing diesel locomotives and passenger cars currently in use by Caltrain.

#### **Activity This Month**

- The Final Design Phase of EMU systems continues to near completion, with exception of Truck (bogie) Assembly, and software intensive systems (Monitoring and Diagnostic and Train Control Systems). The FDR of the Truck Assembly is scheduled for October 2018 and software intensive systems are scheduled for December 2019.
- Stadler's new railcar manufacturing facility construction continues to advance on schedule.
- Stadler continues to have discussions with Wabtec as the Interoperable Electronic Train Management System (I-ETMS) supplier for carborne PTC equipment. Wabtec has submitted a technical and commercial proposal to Stadler and face-to-face discussions have taken place.
- EMU design coordination discussions continue with representatives from Caltrain Operations and Maintenance, Caltrain Public Outreach, the FRA, the FTA Project Management Oversight Contractor, Safety and Quality Assurance personnel, and PCEP Program Scheduling.
- The PCEP Team continues to address systemwide interface issues involving the emerging EMU design, existing Caltrain wayside infrastructure, and emerging Electrification Project designs.
- Ten weeks of carshell structural testing at an independent facility in Dresden, Germany has commenced. The third production Cab Car is being tested.
- First Article Inspection (FAI) of first painted carshell was successfully completed.

#### **Activity Next Month**

- Continue to advance completion of FDRs.
- Shipment of the first two cab carshells from Altenrhein to Salt Lake City.
- Continuation of carshell design verification structural testing.
- Continue to advance Stadler engagement of Wabtec as the onboard PTC supplier.
- Continue work with the FRA on EMU compliance issues.

#### **4.2 Centralized Equipment Maintenance and Operations Facility Modifications**

The CEMOF Upgrade project will provide work areas for performing maintenance on the new EMUs.

##### **Activity This Month**

- Finalized Invitation for Bid (IFB) package after PCEP and Caltrain final reviews.

##### **Activity Next Month**

- Release IFB to prospective bidders on July 26.

## **5.0 SAFETY**

Safety and Security requirements and plans are necessary to comply with applicable laws and regulations related to safety, security, and emergency response activities. Safety staff coordinates with contractors to review and plan the implementation of contract program safety requirements. Safety project coordination meetings continue to be conducted on a monthly basis to promote a clear understanding of project safety requirements as defined in contract provisions and program safety documents.

### **Activity This Month**

- Project staff provided input and continued its participation in the BBII monthly “All Hands” contractor workforce safety meetings. Safety communication with project field staff on all work shifts continues on an ongoing basis to discuss project related hazards and mitigation initiatives.
- Continued to provide input and oversight of the contractor SSWP safety provisions and ongoing safety construction oversight and inspections.
- Reviewed and commented on proposed design variance requests associated with a potential impact on project safety.
- Coordinated with EMU and CEMOF design staff and updated the hazard analysis of the proposed EMU electrification work flow processes at the vehicle equipment maintenance facility.
- Provided inspection of new contractor equipment to be used on the ROW prior to being placed into service.
- Participated in weekly project coordination meetings with the contractor to review open issues and recommended action items.
- Participated in the FTA PCEP quarterly meeting update.
- In partnership with the contractor, assess the status and reinforce the application of project safety measures initiated as a result of prior incidents.
- Working on SCADA Certifiable Elements List for SCADA Contract.

### **Activity Next Month**

- Monthly safety communication meetings continue to be scheduled for the Project Safety and Security Certification Committee, Fire/Life Safety Committee, and other project-related contractor and JPB safety meetings to discuss safety priorities.
- Continue focus on performing site safety inspections on the OCS foundation, pole installations, potholing, and tree trimming field work to assess safety work practices and identify additional opportunities for improvement. Conduct contractor equipment inspections.
- Finalize the Hazards Analysis on the electrification of CEMOF shop to ensure safety while performing maintenance on the EMUs.

THIS PAGE INTENTIONALLY LEFT BLANK

## **6.0 QUALITY ASSURANCE**

The Quality Assurance (QA) staff performs technical reviews for planning, implementing, evaluating, and maintaining an effective program to verify that all equipment, structures, components, systems, and facilities are designed, procured, constructed, installed, and maintained in accordance with established criteria and applicable codes and standards throughout the design, construction, startup and commissioning of the PCEP.

### **Activity This Month**

- Staff meetings with BBII QA/Quality Control (QC) management representatives continue weekly.
- Continued review of BBII-generated Nonconformance Reports (NCR) and Construction Discrepancy Reports for proper discrepancy condition, discrepancy cause, disposition, corrective and preventive action and verification of closure.
- Continued review and approval of Design Variance Requests for BBII and PGH Wong for QA/QC and inspection issues/concerns.
- Continued review of BBII QC Inspectors Daily Reports, Construction Quality Control Reports and Surveillance Reports for work scope, performance of required duties, adequacy, non-conformances, test/inspection results, follow up on unresolved issues, and preciseness.
- Continued review of BBII Material Receipt Reports, Certificates of Conformance, Certified Tests Reports, and Certificates of Analysis to ensure delivered project materials conform to specifications, and that contractually required quality and test support documents are adequate and reflect concise conditions per the purchase order requirements.
- Regularly scheduled design reviews and surveillances began on project design packages and will continue through the summer of 2018.
- Continued review of Stadler QA activities, including: NCR review, Inspection Exception Reports, Car History Reports and Weekly Status Reports.
- NCR issued to BBII/MRS/Noratel Power for a failed First Article Inspection of 300A Impedence Bond. Noratel will be revising their test and inspection criteria and protocols to assure AREMA compliance.

Table 6-1 below provides details on the status of audits performed through the reporting period.

**Table 6-1 Quality Assurance Audit Summary**

<b>Quality Assurance Activity</b>	<b>This Reporting Period</b>	<b>Total to Date</b>
Audits Conducted	6	65
<b>Audit Findings</b>		
Audit Findings Issued	4	47
Audit Findings Open	0	0
Audit Findings Closed	4	47
<b>Non-Conformances</b>		
Non-Conformances Issued	1	8
Non-Conformances Open	1	1
Non-Conformances Closed	0	7

**Activity Next Month**

- Six audits are planned and scheduled: three design packages, Smith Emery Testing Lab, CEL Testing Lab, and Signet Testing Lab.

**7.0 SCHEDULE**

The current Master Program Schedule (MPS) reflects a Revenue Service Date (RSD) of December 2021, without adjustment for contingency. This is consistent with the revised baseline established in November 2017. With the addition of approximately five months of contingency to account for potential risk to the project, the RSD is anticipated as April 2022. Due to FTA contingency requirements, an FFGA RSD will also be tracked. This date is forecast as August 22, 2022 and represents the final milestone in the Program Plan.

The program critical path runs through PG&E design and construction to provide permanent power, and concludes with pre-revenue testing. The near-critical path runs through manufacturing and testing of EMU trainsets. There is no change to the critical and near-critical paths from the prior reporting month.

Shown below, Table 7-1 indicates major milestone dates for the MPS. Items listed in Table 7-2 reflect the critical path activities/milestones for the PCEP. Table 7-3 lists near-critical activities on the horizon.

**Notable Variances**

BBII is currently reporting an overall delay to substantial completion, including the intermediate milestone of Segment 4/Test Track (first eight miles of electrification) completion. This delay is being evaluated by the BBII and JPB and does not constitute a schedule extension for the program at this time.

**Table 7-1 Schedule Status**

Milestones	Program Plan	Progress Schedule (June 2018) <sup>1</sup>
First Eight Miles of Electrification Complete to Begin Testing	11/21/2019	06/13/2020 <sup>2</sup>
Arrival of First Vehicle at JPB	07/29/2019	07/15/2019
PG&E Provides Permanent Power	09/09/2021	09/09/2021
Start Pre-Revenue Testing	09/10/2021	09/10/2021
RSD (w/o Risk Contingency)	12/09/2021	12/09/2021
RSD (w/ Risk Contingency)	04/22/2022	04/22/2022
FFGA RSD	08/22/2022	08/22/2022

Note:

- <sup>1</sup>. Dates may shift slightly as the update of this month's Progress Schedule is still in progress.
- <sup>2</sup>. See "Notable Variances" above for explanation on date shift.

**Table 7-2 Critical Path Summary**

<b>Activity</b>	<b>Start</b>	<b>Finish</b>
PG&E Final Design and Construction to provide Permanent Power	April 2016	09/09/2021
Pre-Revenue Testing	09/10/2021	12/09/2021
RSD w/out Risk Contingency <sup>1</sup>	12/09/2021	12/09/2021
RSD w/ Risk Contingency <sup>1</sup>	04/22/2022	04/22/2022

Note:  
<sup>1</sup>. Milestone activity.

**Table 7-3 Near-Term, Near-Critical with Less Than Three Months of Float**

<b>Work Breakdown Structure</b>	<b>Activity</b>	<b>Responsibility</b>
Vehicles	EMU Manufacturing and Testing	Project Delivery

**Peninsula Corridor Electrification Project  
Monthly Progress Report**

**8.0 BUDGET AND EXPENDITURES**

The summary of overall budget and expenditure status for the PCEP is shown in the following tables. Table 8-1 reflects the Electrification budget, Table 8-2 reflects the EMU budget, and Table 8-3 reflects the overall project budget.

**Table 8-1 Electrification Budget & Expenditure Status**

Description of Work	Budget (A)	Current Budget (B) <sup>1</sup>	Cost This Month (C) <sup>2</sup>	Cost To Date (D) <sup>3</sup>	Estimate To Complete (E)	Estimate At Completion (F) = (D) + (E)
<b>ELECTRIFICATION</b>						
Electrification <sup>(4)</sup>	\$ 696,610,558	\$ 708,604,133	\$ 9,179,700	\$ 224,588,442	\$ 484,015,691	\$ 708,604,133
SCADA	\$ -	\$ 3,446,917	\$ -	\$ 1,378,767	\$ 2,068,150	\$ 3,446,917
Tunnel Modifications	\$ 11,029,649	\$ 11,029,649	\$ -	\$ -	\$ 11,029,649	\$ 11,029,649
Real Estate	\$ 28,503,369	\$ 28,503,369	\$ 37,529	\$ 13,746,626	\$ 14,756,743	\$ 28,503,369
Private Utilities	\$ 63,515,298	\$ 94,778,380	\$ 1,225,099	\$ 25,567,858	\$ 69,210,523	\$ 94,778,380
Management Oversight <sup>(5)</sup>	\$ 141,506,257	\$ 141,526,164	\$ 1,707,260	\$ 88,717,225	\$ 52,808,938	\$ 141,526,164
Executive Management	\$ 7,452,866	\$ 7,452,866	\$ 160,601	\$ 4,719,928	\$ 2,732,939	\$ 7,452,866
Planning	\$ 7,281,997	\$ 7,281,997	\$ 67,805	\$ 5,496,093	\$ 1,785,903	\$ 7,281,997
Community Relations	\$ 2,789,663	\$ 2,789,663	\$ 11,675	\$ 1,245,349	\$ 1,544,314	\$ 2,789,663
Safety & Security	\$ 2,421,783	\$ 2,421,783	\$ 78,554	\$ 1,440,999	\$ 980,784	\$ 2,421,783
Project Management Services	\$ 19,807,994	\$ 19,807,994	\$ 137,768	\$ 9,635,840	\$ 10,172,154	\$ 19,807,994
Engineering & Construction	\$ 11,805,793	\$ 11,805,793	\$ 230,432	\$ 4,233,066	\$ 7,572,727	\$ 11,805,793
Electrification Eng & Mgmt	\$ 50,461,707	\$ 50,461,707	\$ 639,395	\$ 27,122,936	\$ 23,338,771	\$ 50,461,707
IT Support	\$ 312,080	\$ 331,987	\$ -	\$ 331,987	\$ 0	\$ 331,987
Operations Support	\$ 1,445,867	\$ 1,445,867	\$ 99,037	\$ 792,537	\$ 653,330	\$ 1,445,867
General Support	\$ 4,166,577	\$ 4,166,577	\$ 145,187	\$ 2,958,844	\$ 1,207,733	\$ 4,166,577
Budget / Grants / Finance	\$ 1,229,345	\$ 1,229,345	\$ 41,195	\$ 842,306	\$ 387,039	\$ 1,229,345
Legal	\$ 2,445,646	\$ 2,445,646	\$ 32,963	\$ 2,805,752	\$ (360,105)	\$ 2,445,646
Other Direct Costs	\$ 5,177,060	\$ 5,177,060	\$ 62,649	\$ 2,758,231	\$ 2,418,829	\$ 5,177,060
Prior Costs 2002 - 2013	\$ 24,707,878	\$ 24,707,878	\$ -	\$ 24,333,358	\$ 374,520	\$ 24,707,878
TASI Support	\$ 55,275,084	\$ 55,275,084	\$ 1,162,881	\$ 11,003,629	\$ 44,271,455	\$ 55,275,084
Insurance	\$ 3,500,000	\$ 4,305,769	\$ -	\$ 2,555,769	\$ 1,750,000	\$ 4,305,769
Environmental Mitigations	\$ 15,798,320	\$ 14,972,644	\$ -	\$ 712,000	\$ 14,260,644	\$ 14,972,644
Required Projects	\$ 17,337,378	\$ 15,562,378	\$ 14,252	\$ 452,056	\$ 15,110,322	\$ 15,562,378
Maintenance Training	\$ 1,021,808	\$ 1,021,808	\$ -	\$ -	\$ 1,021,808	\$ 1,021,808
Finance Charges	\$ 5,056,838	\$ 5,056,838	\$ 208,745	\$ 2,190,610	\$ 2,866,228	\$ 5,056,838
Contingency	\$ 276,970,649	\$ 232,042,075	\$ -	\$ -	\$ 194,626,356	\$ 194,626,356
Forecasted Costs and Changes	\$ -	\$ -	\$ -	\$ -	\$ 37,415,719	\$ 37,415,719
<b>ELECTRIFICATION SUBTOTAL</b>	<b>\$ 1,316,125,208</b>	<b>\$ 1,316,125,208</b>	<b>\$ 13,535,468</b>	<b>\$ 370,912,982</b>	<b>\$ 945,212,226</b>	<b>\$ 1,316,125,208</b>

Notes regarding tables above:

1. "Current Budget" includes executed change orders and awarded contracts.
2. Column C "Cost This Month" represents the cost of work performed this month.
3. Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.
4. Cost To Date for "Electrification" includes 5% for Contractor's retention until authorization of retention release.
5. The agency labor is actual through May 2018 and accrued for June 2018.

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

**Table 8-2 EMU Budget & Expenditure Status**

Description of Work	Budget (A)	Current Budget (B) <sup>1</sup>	Cost This Month (C) <sup>2</sup>	Cost To Date (D) <sup>3</sup>	Estimate To Complete (E)	Estimate At Completion (F) = (D) + (E)
EMU	\$ 550,899,459	\$ 550,564,069	\$ -	\$ 88,174,385	\$ 462,389,684	\$ 550,564,069
CEMOF Modifications	\$ 1,344,000	\$ 1,344,000	\$ -	\$ -	\$ 1,344,000	\$ 1,344,000
Management Oversight <sup>(4)</sup>	\$ 64,139,103	\$ 64,139,103	\$ 707,870	\$ 28,752,040	\$ 35,387,063	\$ 64,139,103
Executive Management	\$ 5,022,302	\$ 5,022,302	\$ 106,886	\$ 3,002,182	\$ 2,020,120	\$ 5,022,302
Community Relations	\$ 1,685,614	\$ 1,685,614	\$ 9,419	\$ 441,433	\$ 1,244,181	\$ 1,685,614
Safety & Security	\$ 556,067	\$ 556,067	\$ 6,744	\$ 351,709	\$ 204,358	\$ 556,067
Project Mgmt Services	\$ 13,275,280	\$ 13,275,280	\$ 84,438	\$ 6,323,692	\$ 6,951,588	\$ 13,275,280
Eng & Construction	\$ 89,113	\$ 89,113	\$ -	\$ 23,817	\$ 65,296	\$ 89,113
EMU Eng & Mgmt	\$ 32,082,556	\$ 32,082,556	\$ 347,818	\$ 13,412,359	\$ 18,670,197	\$ 32,082,556
IT Support	\$ 1,027,272	\$ 1,027,272	\$ 9,344	\$ 423,817	\$ 603,455	\$ 1,027,272
Operations Support	\$ 1,878,589	\$ 1,878,589	\$ -	\$ 277,200	\$ 1,601,388	\$ 1,878,589
General Support	\$ 2,599,547	\$ 2,599,547	\$ 69,475	\$ 1,298,279	\$ 1,301,268	\$ 2,599,547
Budget / Grants / Finance	\$ 712,123	\$ 712,123	\$ 24,013	\$ 486,280	\$ 225,843	\$ 712,123
Legal	\$ 1,207,500	\$ 1,207,500	\$ 12,961	\$ 1,019,345	\$ 188,155	\$ 1,207,500
Other Direct Costs	\$ 4,003,139	\$ 4,003,139	\$ 36,770	\$ 1,691,927	\$ 2,311,212	\$ 4,003,139
TASI Support	\$ 2,740,000	\$ 2,740,000	\$ -	\$ -	\$ 2,740,000	\$ 2,740,000
Required Projects	\$ 4,500,000	\$ 4,500,000	\$ 270,000	\$ 270,000	\$ 4,230,000	\$ 4,500,000
Finance Charges	\$ 1,941,800	\$ 1,941,800	\$ 127,941	\$ 1,330,837	\$ 610,963	\$ 1,941,800
Contingency	\$ 38,562,962	\$ 38,898,352	\$ -	\$ -	\$ 37,962,352	\$ 37,962,352
Forecasted Costs and Changes	\$ -	\$ -	\$ -	\$ -	\$ 936,000	\$ 936,000
<b>EMU SUBTOTAL</b>	<b>\$ 664,127,325</b>	<b>\$ 664,127,325</b>	<b>\$ 1,105,810</b>	<b>\$ 118,527,263</b>	<b>\$ 545,600,062</b>	<b>\$ 664,127,325</b>

Notes regarding tables above:

1. "Current Budget" includes executed change orders and awarded contracts.
2. Column C "Cost This Month" represents the cost of work performed this month.
3. Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.
4. The agency labor is actual through May 2018 and accrued for June 2018.

**Table 8-3 PCEP Budget & Expenditure Status**

Description of Work	Budget (A)	Current Budget (B) <sup>1</sup>	Cost This Month (C) <sup>2</sup>	Cost To Date (D) <sup>3</sup>	Estimate To Complete (E)	Estimate At Completion (F) = (D) + (E)
Electrification Subtotal	\$ 1,316,125,208	\$ 1,316,125,208	\$ 13,535,468	\$ 370,912,982	\$ 945,212,226	\$ 1,316,125,208
EMU Subtotal	\$ 664,127,325	\$ 664,127,325	\$ 1,105,810	\$ 118,527,263	\$ 545,600,062	\$ 664,127,325
<b>PCEP TOTAL</b>	<b>\$ 1,980,252,533</b>	<b>\$ 1,980,252,533</b>	<b>\$ 14,641,278</b>	<b>\$ 489,440,245</b>	<b>\$ 1,490,812,288</b>	<b>\$ 1,980,252,533</b>

Notes regarding tables above:

1. Column B "Current Budget" includes executed change orders and awarded contracts.
2. Column C "Cost This Month" represents the cost of work performed this month.
3. Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.

Appendix D includes costs broken down by Standard Cost Code (SCC) format. This format is required for reporting of costs to the FTA. The overall project total in the SCC format is lower than the project costs in table 8-3. This is due to the exclusion of costs incurred prior to the project entering the Project Development phase.

**9.0 CHANGE MANAGEMENT**

The change management process establishes a formal administrative work process associated with the initiation, documentation, coordination, review, approval and implementation of changes that occur during the design, construction or manufacturing of the PCEP. The change management process accounts for impacts of the changes and ensures prudent use of contingency.

Currently the three PCEP contracts are BBII, Stadler, and SCADA. Future PCEP contracts such as CEMOF Modifications and the Tunnel Notching will also follow the change management process.

A log of all executed change orders can be found in Appendix E.

**Executed Contract Change Orders (CCO) This Month**

Electrification Contract

<b>Change Order Authority (5% of BBII Contract)</b>			<b>5% x \$696,610,558 = \$34,830,528</b>	
<b>Date</b>	<b>Change Number</b>	<b>Description</b>	<b>CCO Amount</b>	<b>Change Order Authority Usage<sup>1</sup></b>
06/25/2018	BBI-053-CCO-010	Pothole Change Of Shift	\$300,000	\$300,000
06/25/2018	BBI-053-CCO-013	Field Order 31 - Signal Cable Relocation	\$95,892	\$95,892
06/26/2018	BBI-053-CCO-005	Field Order 26 and 30 - Signal Cable Relocation	\$191,836	\$191,836
06/28/2018	BBI-053-CCO-014	Field Order 36 and 38 - Signal Cable Relocation	\$145,694	\$145,694
06/29/2018	BBI-053-CCO-007	Track Access Delays 2017 Quarter 2	\$297,512	\$297,512
06/29/2018	BBI-053-CCO-011	Field Orders for Differing Site Condition (FO#s Partial 07A , 08-14)	\$181,013	\$181,013
06/29/2018	BBI-053-CCO-015	TASI Pilot Transportation 2017 Costs	\$67,345	\$67,345
06/29/2018	BBI-053-CCO-017	Field Order 27 - NorCal Fiber Potholing	\$93,073	\$93,073
06/29/2018	BBI-053-CCO-018	Field Order 29 - NorCal Fiber Potholing	\$76,197	\$76,197
06/29/2018	BBI-053-CCO-020	Field Order 15, 16, 17, 18 and 19 Potholing DSC Removals	\$118,364	\$118,364
<b>Total</b>			<b>\$1,566,926</b>	<b>\$1,566,926</b>

<sup>1</sup> Change approved by the Board of Directors – not counted against the Executive Director’s Change Order Authority.

EMU Contract

<b>Change Order Authority (5% of Stadler Contract)</b>			<b>5% x \$550,899,459 = \$27,544,973</b>	
<b>Date</b>	<b>Change Number</b>	<b>Description</b>	<b>CCO Amount</b>	<b>Change Order Authority Usage</b>
	None		\$0	\$0
<b>Total</b>			<b>\$0</b>	<b>\$0</b>

<sup>1</sup> Change approved by the Board of Directors – not counted against the Executive Director’s Change Order Authority.

SCADA Contract

<b>Change Order Authority (15% of ARINC Contract)</b>			<b>15% x \$3,446,917 = \$517,038</b>	
<b>Date</b>	<b>Change Number</b>	<b>Description</b>	<b>CCO Amount</b>	<b>Change Order Authority Usage</b>
	None		\$0	\$0
<b>Total</b>			<b>\$0</b>	<b>\$0</b>


<sup>1</sup> Change approved by the Board of Directors – not counted against the Executive Director’s Change Order Authority.

THIS PAGE INTENTIONALLY LEFT BLANK

**10.0 FUNDING**

Figure 10-1 depicts a summary of the funding plan for the PCEP. It provides a breakdown of the funding partners as well as the allocated funds. As previously noted, the JPB received approval of the FFGA from the FTA in May 2017. The Agreement provides the project with a commitment of \$647 million in federal funding. To date, \$172.9 million has been made available to the project by the FTA. The FTA recently released the Fiscal Year 2018 apportionments, which included the next \$100 million in Core Capacity funding. JPB staff is working with FTA to make the funding available to the project.

**Figure 10-1 Funding Plan**



Notes:

\*Includes necessary fund transfer with SMCTA

\*\*Includes \$4M CMAQ Transfer considered part of SF local contribution

THIS PAGE INTENTIONALLY LEFT BLANK

## **11.0 RISK MANAGEMENT**

The risk management process is conducted in an iterative fashion throughout the life of the project. During this process, new risks are identified, other risks are resolved or managed, and potential impacts and severity modified based on the current situation. The Risk Management team's progress report includes a summary on the effectiveness of the Risk Management Plan, any unanticipated effects, and any correction needed to handle the risk appropriately.

The Risk Management team meets monthly to identify risks and corresponding mitigation measures. Each risk is graded based on the potential cost and schedule impacts they could have on the project. This collection of risks has the greatest potential to affect the outcome of the project and consequently is monitored most closely. For each of the noted risks, as well as for all risks on the risk register, mitigation measures have been identified and are being implemented. Progress in mitigating these risks is confirmed at monthly risk assessment meetings attended by project team management and through continuous monitoring of the Risk Management Lead.

The team has identified the following items as top risks for the project (see Appendix F for the complete Risk Table):

- BBII may be unable to develop grade crossing modifications that meet regulatory requirements prior to scheduled testing and commissioning of the system.
- A complex and diverse collection of major program elements and current Caltrain capital works projects may not be successfully integrated with existing operations and infrastructure.
- JPB may not be able to deliver work windows to contractor as dictated per contract.
- Additional work in the form of signal/pole adjustments may be required to remedy sight distance impediments arising from modifications to original design.
- Modifications to the Centralized Traffic Control (CTC) system hardware and software and Back Office Server database and systems to support DB must be completed in time for cutover and testing.
- Design changes may necessitate additional implementation of environmental mitigations not previously budgeted.
- Relocation of overhead utilities must precede installation of catenary wire and connections to TPSs. Relocation work will be performed by others and may not be completed to meet BBII's construction schedule.
- Collaboration across multiple disciplines to develop a customized rail activation program may fail to comprehensively address the full scope of issues required to operate and maintain an electrified railroad and decommission the current diesel fleet.
- BBII may be unable to get permits required by jurisdictions for construction in a timely manner.
- UPRR does not accept catenary pole offsets from centerline of track necessitating further negotiation or relocation of poles.


- Cost and schedule of Stadler contract could increase as a result of this change in PTC system; delay of PTC may delay acceptance of EMUs.
- Cost and schedule of BBII contract could increase as a result of this change in PTC system.

**Activity This Month**

- Updates were made to risk descriptions, effects, and mitigations based upon weekly input from risk owners. Monthly cycle of risk updating was completed based on schedules established in the Risk Identification and Mitigation Plan.
- Risk retirement dates were updated based upon revisions to the project schedule and input from risk owners.
- Continued weekly monitoring of risk mitigation actions and publishing of the risk register.
- The Risk Management team attended Project Delivery and Systems Integration meetings to monitor developments associated with risks and to identify new risks.
- Conducted monthly Risk Assessment Committee Meeting.


Tables 11-1 and 11-2 show the risks identified for the program. Risks are categorized as top risk, upcoming risk, and all other risks. The categories are based on a rating scale composed of schedule and cost factors. Top risks are considered to have a significantly higher than average risk grade. Upcoming risks are risks for which mitigating action must be taken within 60 days. All other risks are risks not falling into other categories.

**Table 11-1 Monthly Status of Risks**



**Total Number of Active Risks = 91**

**Table 11-2 Risk Classification**



**Total Number of Active Risks = 91**

**Activity Next Month**

- Conduct weekly monitoring of risk mitigation actions and continue publishing risk register.
- Update risk descriptions, effects, mitigations and retirement dates based on weekly monitoring.
- Participate in Quarterly Contractor Risk Management Meeting.
- Conduct Risk Assessment Committee Meeting.

THIS PAGE INTENTIONALLY LEFT BLANK

## **12.0 ENVIRONMENTAL**

### **12.1 Permits**

The PCEP has obtained the required environmental permits from the following agencies/federal regulations: Section 106 of the National Historic Preservation Act of 1966 (NHPA), Section 7 of the Endangered Species Act (ESA), United States Army Corps of Engineers, San Francisco Bay Regional Water Quality Control Board (SFWQCB), the California Department of Fish and Wildlife, and the San Francisco Bay Conservation Development Commission.

#### **Activity This Month**

- None

#### **Activity Next Month**

- The *Drainage and Stormwater Plan for Traction Power Facilities in Construction Segments 2 and 4 – Paralleling Station 7* will be submitted for review and approval by the SFWQCB in accordance with permit requirements.

### **12.2 Mitigation Monitoring and Reporting Program (MMRP)**

The California Environmental Quality Act (CEQA) requires that a Lead Agency establish a program to monitor and report on mitigation measures that it has adopted as part of the environmental review process. The PCEP team has prepared a MMRP to ensure that mitigation measures identified in the PCEP Environmental Impact Report (EIR) are fully implemented during project implementation. PCEP will implement the mitigation measures through its own actions, those of the DB contractor and actions taken in cooperation with other agencies and entities. The status of each mitigation measure in the MMRP is included in Appendix G.

#### **Activity This Month**

- Environmental compliance monitors were present during project activities (OCS pole foundation installation, OCS pole setting, potholing for utility location, ductbank installation, tree trimming/removal, staging area development, conduit installation, concrete demolition at station platforms, installation of OCS bridge attachments, etc.) occurring in areas that required monitoring. The monitoring was conducted in accordance with measures in the MMRP in an effort to minimize potential impacts on sensitive environmental resources.
- Tree trimming and removal in Segments 2 and 3.
- Noise and vibration monitoring also occurred during project activities, and non-hazardous soil was removed from the ROW.
- Pre-construction surveys for sensitive wildlife ahead of project activities occurred to help ensure no special-status species were impacted during project activities.
- Pre-construction nesting bird surveys during the nesting bird season continued (nesting bird season is defined as February 1 through August 31).
- Environmentally Sensitive Area (ESA) staking and/or fencing occurred to delineate jurisdictional waterways and other potentially sensitive areas that should be

avoided during upcoming construction activities, and wildlife exclusion fencing installation and monitoring occurred adjacent to portions of the alignment designated for wildlife exclusion fencing.

- Protocol-level surveys for a sensitive avian species continued at previously identified potential habitat locations.
- Silt fencing installation occurred at equipment staging areas and the TPS-2 site in accordance with the project-specific Stormwater Pollution Prevention Plan.
- Archaeological exploratory trenching occurred prior to construction activities within and adjacent to culturally sensitive areas.

**Activity Next Month**

- Environmental compliance monitors will continue to monitor project activities occurring in areas that require monitoring in an effort to minimize potential impacts on sensitive environmental resources in accordance with the MMRP.
- Noise and vibration monitoring of project activities will continue to occur and non-hazardous soil will continue to be removed.
- Tree trimming and removal will continue in Segments 2 and 3 and biological surveyors will continue to conduct pre-construction surveys for sensitive wildlife species ahead of project activities.
- Silt fencing installation will continue.
- ESA staking will continue to occur to delineate jurisdictional waterways and other potentially sensitive areas that should be avoided during upcoming project activities.
- Wildlife exclusion fencing will continue to be installed prior to upcoming construction activities adjacent to potentially suitable habitat for sensitive wildlife species.
- Biological surveyors will continue surveys for nesting birds ahead of project activities occurring during the nesting bird season (February 1 through August 31) and biological survey teams will continue to conduct protocol-level surveys for sensitive avian species.

### **13.0 UTILITY RELOCATION**

Implementation of the PCEP requires relocation or rerouting of both public and private utility lines and/or facilities. Utility relocation will require coordination with many entities, including regulatory agencies, public safety agencies, federal, state, and local government agencies, private and public utilities, and other transportation agencies and companies. This section describes the progress specific to the utility relocation process.

#### **Activity This Month**

- Work continued with all utilities on review of overhead utility line relocations based on the current design.
- Continued individual coordination with utility companies on relocation plans and schedule for incorporation with Master Program Schedule.
- Continued to work on relocation design review for PG&E and coordinate with PG&E on permitting and work planning.
- Continue to work with Verizon on relocation of aerial fiber. Relocation for the corridor is scheduled to be completed by the end of 2018.
- Continued PG&E relocations in S2WA4.
- Began PG&E relocations in Segment 4.
- Coordinated verifications for relocated PG&E facilities and identified deficiencies for correction.
- Coordinated corrections to identified deficiencies in relocations.
- Held monthly utility coordination meeting to discuss overall status and areas of potential concern from the utilities.

#### **Activity Next Month**

- Continue to coordinate with utility owners on the next steps of relocations, including support of any required design information.
- Update the relocation schedule as information becomes available from the utility owners.
- Continue review of relocation design from PG&E and coordinate with PG&E on permitting and work planning for relocations.
- Conduct monthly utility meeting with utility owners.
- Continue PG&E relocations in S2WA4 and Segment 4.
- Continue coordination and scheduling with Verizon on relocation of aerial fiber.

THIS PAGE INTENTIONALLY LEFT BLANK

## **14.0 REAL ESTATE**

The PCEP requires the acquisition of a limited amount of real estate. In general, Caltrain uses existing ROWs for the PCEP, but in certain locations, will need to acquire small portions of additional real estate to expand the ROW to accommodate installation of OCS supports (fee acquisitions or railroad easements) and associated Electrical Safety Zones (easements). There are two larger full acquisition areas required for wayside facilities. The PCEP Real Estate team manages the acquisition of all property rights. Caltrain does not need to acquire real estate to complete the EMU procurement portion of the PCEP.

### **Activity This Month**

- An alternate location for PS-2 was defined, appraisal maps were drafted, an appraisal was ordered and pre-acquisition discussions are ongoing with the property owner.
- Obtained Order from Possession for Chariot parcel, effective July 28, 2018.
- Received approval from FTA for one appraisal and await two administrative settlement approvals from FTA.
- Created ROW exception report as requested by FTA.

### **Activity Next Month**

- Negotiations for all outstanding offers will continue.
- The remaining appraisals in Segment 1 will be completed, after fee acquisitions are changed to Railroad Easements.
- Design will continue on the two parcels in Segment 3 on design hold with the hope of finalizing design.
- Staff will continue to work with PG&E and Central Concrete as design progresses.
- Design will continue on the five new parcels identified.

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

Table 14-1 below provides a brief summary of the Real Estate acquisition overview for the project.

**Table 14-1 Real Estate Acquisition Overview**

Segment	No. of Parcels Needed*	No. of Appraisals Completed	Offers Presented	Offers Accepted	Acquisition Status		
					Escrow Closed	Eminent Domain Action Filed	Parcel Possession
<b>Segment 1</b>	8	2	0	0	0	0	0
<b>Segment 2</b>	27	26	25	22	20	3	20
<b>Segment 3</b>	10	9	8	5	2	0	3
<b>Segment 4</b>	9	9	8**	1	0	1	1
<b>Additional Parcels*</b>	5	0	0	0	0	0	0
<b>Total</b>	<b>59</b>	<b>46</b>	<b>41</b>	<b>28</b>	<b>22</b>	<b>4</b>	<b>24</b>

Note:

During design development, the real estate requirements may adjust to accommodate design refinements. Parcel requirements will adjust accordingly. The table in this report reflects the current property needs for the Project.

\*Parcels being tracked but areas are not finalized

\*\*PG&E covers 4 parcels

**15.0 THIRD PARTY AGREEMENTS**

Third-party coordination is necessary for work impacting public infrastructure, utilities, ROW acquisitions, and others. Table 15-1 below outlines the status of necessary agreements for the PCEP.

**Table 15-1 Third-Party Agreement Status**

Type	Agreement	Third-Party	Status
Governmental Jurisdictions	Construction & Maintenance <sup>1</sup>	City & County of San Francisco	Executed
		City of Brisbane	Executed
		City of South San Francisco	Executed
		City of San Bruno	Executed
		City of Millbrae	Executed
		City of Burlingame	Executed
		City of San Mateo	Executed
		City of Belmont	Executed
		City of San Carlos	Executed
		City of Redwood City	Executed
		City of Atherton	In Process
		County of San Mateo	Executed
		City of Menlo Park	Executed
		City of Palo Alto	In Process
		City of Mountain View	Executed
		City of Sunnyvale	Executed
		City of Santa Clara	Executed
		County of Santa Clara	Executed
	City of San Jose	Executed	
	Condemnation Authority	San Francisco	In Process
San Mateo		Executed	
Santa Clara		Executed	
Utilities	Infrastructure	PG&E	Executed <sup>2</sup>
	Operating Rules	CPUC	Executed
Transportation & Railroad	Construction & Maintenance	Bay Area Rapid Transit	Executed <sup>3</sup>
	Construction & Maintenance	California Dept. of Transportation (Caltrans)	Not needed <sup>4</sup>
	Trackage Rights	UPRR	Executed <sup>3</sup>

Notes regarding table above:

- <sup>1</sup>. Agreements memorialize the parties' consultation and cooperation, designate respective rights and obligations and ensure cooperation between the JPB and the 17 cities and three counties along the Caltrain ROW and within the PCEP limits in connection with the design and construction of the PCEP.
- <sup>2</sup>. The Master Agreement and Supplemental Agreements 1, 2, 3 and 5 have been executed. Supplemental Agreement 4 has JPB approval for execution by the Executive Director.
- <sup>3</sup>. Utilizing existing agreements.
- <sup>4</sup>. Caltrans Peer Process utilized. Formal agreement not needed.

THIS PAGE INTENTIONALLY LEFT BLANK

**16.0 GOVERNMENT AND COMMUNITY AFFAIRS**

The Community Relations and Outreach team coordinates all issues with all jurisdictions, partner agencies, government organizations, businesses, labor organizations, local agencies, residents, community members, other interested parties, and the media. In addition, the team oversees the BBII's effectiveness in implementing its Public Involvement Program. The following PCEP-related external affairs meetings took place this month:

**Presentations/Meetings**

None

**Third Party/Stakeholder Actions**

None


THIS PAGE INTENTIONALLY LEFT BLANK

**17.0 DISADVANTAGED BUSINESS ENTERPRISE (DBE) PARTICIPATION AND LABOR STATISTICS**

BBII proposed that 5.2% of the total DB contract value (**\$36,223,749**) would be subcontracted to DBEs. As expressed in Figure 17-1 below, to date:

- **\$9,543,158** has been paid to DBE subcontractors.

**Figure 17-1 DBE Participation**



In order to reach the 5.2% DBE participation goal, BBII has proposed the following key actions:

“In the month of July, 2018, we continue to anticipate increasing our DBE commitments to firms who we are currently negotiating pricing on proposed work or Professional Services Agreements. Also we anticipate an upcoming award of an additional contract to a DBE firm in the area of Traffic Control services.”

THIS PAGE INTENTIONALLY LEFT BLANK

## **18.0 PROCUREMENT**

### **Invitation for Bid (IFB)/Request for Qualifications (RFQ)/ Request for Proposals (RFP) Issued this Month:**

- None

### **Bids, Proposals, Quotes in Response to IFB/RFQ/RFP Received this Month:**

- Proposals received for RFP 18-J-P-114 – Special Inspection & Testing Services

### **Contract Awards this Month:**

- Amtrak - RFP – 18-J-S-066 – Overhaul Services of Electric Locomotive for PCEP
- Mitsui – MOU 18-J-P-065 – Purchase of Electric Locomotives for PCEP
- Proven Management, Inc. - IFB – 18-J-C-070 – Tunnel Modifications for PCEP

### **Work Directive (WD)/Purchase Order (PO) Awards & Amendments this Month:**

- Multiple WDs & POs issued to support the program needs

### **In Process IFB/RFQ/RFP/Contract Amendments:**

- RFP – 18-J-P-115 – On-Call Construction Management Services for PCEP
- IFB – 18-J-C-071 – CEMOF Facility Upgrades for EMUs
- RFP – 18-J-P-072 – On-Call Safety & Security Services for PCEP

### **Upcoming Contract Awards:**

- RFP 18-J-P-114 – Special Inspection & Testing Services

### **Upcoming IFB/RFQ/RFP to be Issued:**

- IFB – 18-J-C-071 – CEMOF Facility Modifications for PCEP
- RFP – 18-J-P-115 – On-Call Construction Management Services for PCEP
- RFP – 18-J-P-072 – On-Call Safety & Security Services for PCEP

### **Existing Contracts Amendments Issued:**

- None

THIS PAGE INTENTIONALLY LEFT BLANK

**19.0 TIMELINE OF MAJOR PROJECT ACCOMPLISHMENTS**

Below is a timeline showing major project accomplishments from 2001 to 2017:

<b>Date</b>	<b>Milestone</b>
2001	Began federal National Environmental Policy Act (NEPA) Environmental Assessment (EA) / state EIR clearance process
2002	Conceptual Design completed
2004	Draft NEPA EA/EIR
2008	35% design complete
2009	Final NEPA EA/EIR and Finding of No Significant Impact (FONSI)
2014	RFQ for electrification RFI for EMU
2015	JPB approves final CEQA EIR JPB approves issuance of RFP for electrification JPB approves issuance of RFP for EMU Receipt of proposal for electrification FTA approval of Core Capacity Project Development
2016	JPB approves EIR Addendum #1: PS-7 FTA re-evaluation of 2009 FONSI Receipt of electrification best and final offers Receipt of EMU proposal Application for entry to engineering to FTA Completed the EMU Buy America Pre-Award Audit and Certification Negotiations completed with Stadler for EMU vehicles Negotiations completed with BBII, the apparent best-value electrification firm JPB approves contract award (LNTP) BBII JPB approves contract award (LNTP) Stadler FTA approval of entry into engineering for the Core Capacity Program Application for FFGA
2017	FTA finalized the FFGA for \$647 million in Core Capacity funding, met all regulatory requirements including end of Congressional Review Period (February) FTA FFGA executed, committing \$647 million to the project (May) JPB approves \$1.98 billion budget for PCEP (June) Issued NTP for EMUs to Stadler (June 1) Issued NTP for electrification contract to BBII (June 19) Construction began (August) EMU manufacturing began (October) Issued NTP for SCADA to Rockwell Collins (ARINC) (October) Issued NTP for CEMOF Facility Upgrades to HNTB (November)

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

---

<b>Date</b>	<b>Milestone</b>
2018	Completed all PG&E agreements JPB approves contract award to Mitsui for the purchase of electric locomotives and Amtrak for overhaul services, storage, acceptance testing, training, and shipment of locomotive to CEMOF JPB approves authorization for the Executive Director to negotiate final contract award to Proven for tunnel modifications and track rehabilitation project

**APPENDICES**

THIS PAGE INTENTIONALLY LEFT BLANK

## Appendix A – Acronyms

THIS PAGE INTENTIONALLY LEFT BLANK

<b>AIM</b>	<b>Advanced Information Management</b>	<b>EIR</b>	<b>Environmental Impact Report</b>
<b>ARINC</b>	<b>Aeronautical Radio, Inc.</b>	<b>EOR</b>	<b>Engineer of Record</b>
<b>BAAQMD</b>	<b>Bay Area Air Quality Management District</b>	<b>EMU</b>	<b>Electric Multiple Unit</b>
<b>BBII</b>	<b>Balfour Beatty Infrastructure, Inc.</b>	<b>ESA</b>	<b>Endangered Species Act</b>
<b>CAISO</b>	<b>California Independent System Operator</b>	<b>ESA</b>	<b>Environmental Site Assessments</b>
<b>CalMod</b>	<b>Caltrain Modernization Program</b>	<b>FAI</b>	<b>First Article Inspection</b>
<b>Caltrans</b>	<b>California Department of Transportation</b>	<b>FEIR</b>	<b>Final Environmental Impact Report</b>
<b>CDFW</b>	<b>California Department of Fish and Wildlife</b>	<b>FNTP</b>	<b>Full Notice to Proceed</b>
<b>CEMOF</b>	<b>Centralized Equipment Maintenance and Operations Facility</b>	<b>FFGA</b>	<b>Full Funding Grant Agreement</b>
<b>CEQA</b>	<b>California Environmental Quality Act (State)</b>	<b>FONSI</b>	<b>Finding of No Significant Impact</b>
<b>CHSRA</b>	<b>California High-Speed Rail Authority</b>	<b>FRA</b>	<b>Federal Railroad Administration</b>
<b>CIP</b>	<b>Capital Improvement Plan</b>	<b>FTA</b>	<b>Federal Transit Administration</b>
<b>CPUC</b>	<b>California Public Utilities Commission</b>	<b>GO</b>	<b>General Order</b>
<b>CTC</b>	<b>Centralized Traffic Control</b>	<b>HSR</b>	<b>High Speed Rail</b>
<b>DB</b>	<b>Design-Build</b>	<b>ICD</b>	<b>Interface Control Document</b>
<b>DBB</b>	<b>Design-Bid-Build</b>	<b>IFC</b>	<b>Issued for Construction</b>
<b>DBE</b>	<b>Disadvantaged Business Enterprise</b>	<b>ITS</b>	<b>Intelligent Transportation System</b>
<b>DEMP</b>	<b>Design, Engineering, and Management Planning</b>	<b>JPB</b>	<b>Peninsula Corridor Joint Powers Board</b>
<b>EA</b>	<b>Environmental Assessment</b>	<b>LNTP</b>	<b>Limited Notice to Proceed</b>
<b>EAC</b>	<b>Estimate at Completion</b>	<b>MMRP</b>	<b>Mitigation, Monitoring, and Reporting Program</b>
		<b>MOU</b>	<b>Memorandum of Understanding</b>

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

---

<b>MPS</b>	<b>Master Program Schedule</b>	<b>ROCS</b>	<b>Rail Operations Center System</b>
<b>NCR</b>	<b>Non Conformance Report</b>		
<b>NEPA</b>	<b>National Environmental Policy Act (Federal)</b>	<b>ROW</b>	<b>Right of Way</b>
<b>NHPA</b>	<b>National Historic Preservation Act</b>	<b>RRP</b>	<b>Railroad Protective Liability</b>
<b>NMFS</b>	<b>National Marine Fisheries Service</b>	<b>RSD</b>	<b>Revenue Service Date</b>
<b>NTP</b>	<b>Notice to Proceed</b>	<b>RWP</b>	<b>Roadway Worker Protection</b>
<b>OCS</b>	<b>Overhead Contact System</b>	<b>SamTrans</b>	<b>San Mateo County Transit District</b>
<b>PCEP</b>	<b>Peninsula Corridor Electrification Project</b>	<b>SCADA</b>	<b>Supervisory Control and Data Acquisition</b>
<b>PCJPB</b>	<b>Peninsula Corridor Joint Powers Board</b>	<b>SCC</b>	<b>Standard Cost Code</b>
<b>PG&amp;E</b>	<b>Pacific Gas and Electric</b>	<b>SPUR</b>	<b>San Francisco Bay Area Planning and Urban Research Association</b>
<b>PHA</b>	<b>Preliminary Hazard Analysis</b>	<b>SFBCDC</b>	<b>San Francisco Bay Conservation Development Commission</b>
<b>PMOC</b>	<b>Project Management Oversight Contractor</b>	<b>SFCTA</b>	<b>San Francisco County Transportation Authority</b>
<b>PS</b>	<b>Paralleling Station</b>	<b>SFMTA</b>	<b>San Francisco Municipal Transportation Authority</b>
<b>PTC</b>	<b>Positive Train Control</b>	<b>SFRWQCB</b>	<b>San Francisco Regional Water Quality Control Board</b>
<b>QA</b>	<b>Quality Assurance</b>	<b>SOGR</b>	<b>State of Good Repair</b>
<b>QC</b>	<b>Quality Control</b>	<b>SS</b>	<b>Switching Station</b>
<b>QMP</b>	<b>Quality Management Plan</b>	<b>SSCP</b>	<b>Safety and Security Certification Plan</b>
<b>QMS</b>	<b>Quality Management System</b>	<b>SSMP</b>	<b>Safety and Security Management Plan</b>
<b>RAMP</b>	<b>Real Estate Acquisition Management Plan</b>	<b>SSWP</b>	<b>Site Specific Work Plan</b>
<b>RE</b>	<b>Real Estate</b>	<b>TASI</b>	<b>Transit America Services Inc.</b>
<b>RFI</b>	<b>Request for Information</b>		
<b>RFP</b>	<b>Request for Proposals</b>		
<b>RFQ</b>	<b>Request for Qualifications</b>		

<b>TBD</b>	<b>To Be Determined</b>
<b>TPS</b>	<b>Traction Power Substation</b>
<b>TVA</b>	<b>Threat and Vulnerability Assessment</b>
<b>UPRR</b>	<b>Union Pacific Railroad</b>
<b>USACE</b>	<b>United States Army Corp of Engineers</b>
<b>USFWS</b>	<b>U.S. Fish and Wildlife Service</b>
<b>VTA</b>	<b>Santa Clara Valley Transportation Authority</b>

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix B – Funding Partner Meetings

THIS PAGE INTENTIONALLY LEFT BLANK

**Funding Partner Meeting Representatives**  
Updated July 25, 2017

<b>Agency</b>	<b>CHSRA</b>	<b>MTC</b>	<b>SFCTA/SFMTA/CCSF</b>	<b>SMCTA</b>	<b>VTA</b>
<b>FTA Quarterly Meeting</b>	<ul style="list-style-type: none"> <li>• Bruce Armistead</li> <li>• Boris Lipkin</li> <li>• Ben Tripousis (info only)</li> <li>• Ian Ferrier (info only)</li> <li>• Wai Siu (info only)</li> </ul>	<ul style="list-style-type: none"> <li>• Anne Richman</li> <li>• Glen Tepke</li> </ul>	<ul style="list-style-type: none"> <li>• Luis Zurinaga</li> </ul>	<ul style="list-style-type: none"> <li>• April Chan</li> <li>• Peter Skinner</li> </ul>	<ul style="list-style-type: none"> <li>• Jim Lawson</li> </ul>
<b>Funding Partners Quarterly Meeting</b>	<ul style="list-style-type: none"> <li>• Bruce Armistead</li> <li>• Boris Lipkin</li> <li>• Ben Tripousis</li> <li>• John Popoff</li> </ul>	<ul style="list-style-type: none"> <li>• Trish Stoops</li> </ul>	<ul style="list-style-type: none"> <li>• Luis Zurinaga</li> </ul>	<ul style="list-style-type: none"> <li>• April Chan</li> <li>• Peter Skinner</li> </ul>	<ul style="list-style-type: none"> <li>• Krishna Davey</li> </ul>
<b>Funding Oversight (monthly)</b>	<ul style="list-style-type: none"> <li>• Ben Tripousis</li> <li>• Kelly Doyle</li> </ul>	<ul style="list-style-type: none"> <li>• Anne Richman</li> <li>• Glen Tepke</li> <li>• Kenneth Folan</li> </ul>	<ul style="list-style-type: none"> <li>• Anna LaForte</li> <li>• Maria Lombardo</li> <li>• Luis Zurinaga</li> <li>• Monique Webster</li> <li>• Ariel Espiritu Santo</li> </ul>	<ul style="list-style-type: none"> <li>• April Chan</li> <li>• Peter Skinner</li> </ul>	<ul style="list-style-type: none"> <li>• Jim Lawson</li> <li>• Marcella Rensi</li> <li>• Michael Smith</li> </ul>
<b>Change Management Board (monthly)</b>	<ul style="list-style-type: none"> <li>• Bruce Armistead</li> <li>• Boris Lipkin</li> </ul>	<ul style="list-style-type: none"> <li>• Trish Stoops</li> </ul>	<ul style="list-style-type: none"> <li>• Luis Zurinaga</li> <li>• Tilly Chang (info only)</li> </ul>	<ul style="list-style-type: none"> <li>• Joe Hurley</li> </ul>	<ul style="list-style-type: none"> <li>• Krishna Davey</li> <li>• Jim Lawson</li> <li>• Carol Lawson</li> <li>• Nuria Fernandez (info only)</li> </ul>
<b>Master Program Schedule Update (monthly)</b>	<ul style="list-style-type: none"> <li>• Ian Ferrier</li> <li>• Wai Siu</li> </ul>	<ul style="list-style-type: none"> <li>• Trish Stoops</li> </ul>	<ul style="list-style-type: none"> <li>• Luis Zurinaga</li> </ul>	<ul style="list-style-type: none"> <li>• Joe Hurley</li> </ul>	<ul style="list-style-type: none"> <li>• Jim Lawson</li> </ul>
<b>Risk Assessment Committee (monthly)</b>	<ul style="list-style-type: none"> <li>• Ian Ferrier</li> <li>• Wai Siu</li> </ul>	<ul style="list-style-type: none"> <li>• Trish Stoops</li> </ul>	<ul style="list-style-type: none"> <li>• Luis Zurinaga</li> </ul>	<ul style="list-style-type: none"> <li>• Joe Hurley</li> </ul>	<ul style="list-style-type: none"> <li>• Krishna Davey</li> </ul>
<b>PCEP Delivery Coordination Meeting (bi-weekly)</b>	<ul style="list-style-type: none"> <li>• Ian Ferrier</li> </ul>	<ul style="list-style-type: none"> <li>• Trish Stoops</li> </ul>	<ul style="list-style-type: none"> <li>• Luis Zurinaga</li> </ul>	<ul style="list-style-type: none"> <li>• Joe Hurley</li> </ul>	<ul style="list-style-type: none"> <li>• Krishna Davey</li> </ul>
<b>Systems Integration Meeting (bi-weekly)</b>	<ul style="list-style-type: none"> <li>• Ian Ferrier</li> <li>• Wai Siu</li> </ul>	<ul style="list-style-type: none"> <li>• Trish Stoops</li> </ul>	<ul style="list-style-type: none"> <li>• Luis Zurinaga</li> </ul>	<ul style="list-style-type: none"> <li>• Joe Hurley</li> </ul>	<ul style="list-style-type: none"> <li>• Krishna Davey</li> </ul>

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix C – Schedule

THIS PAGE INTENTIONALLY LEFT BLANK





Appendix D – Standard Cost Codes

THIS PAGE INTENTIONALLY LEFT BLANK

**Peninsula Corridor Electrification Project  
Monthly Progress Report**

Description of Work	Approved Budget (A)	Cost This Month (B)	Cost To Date (C)	Estimate To Complete (D)	Estimate At Completion (E) = (C) + (D)
<b>10 - GUIDEWAY &amp; TRACK ELEMENTS</b>	<b>\$ 14,256,739</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ 14,356,739</b>	<b>\$ 14,356,739</b>
10.02 Guideway: At-grade semi-exclusive (allows cross-traffic)	\$ 2,500,000	\$ -	\$ -	\$ 2,600,000	\$ 2,600,000
10.07 Guideway: Underground tunnel	\$ 8,110,649	\$ -	\$ -	\$ 8,110,649	\$ 8,110,649
10.07 Allocated Contingency	\$ 3,646,090	\$ -	\$ -	\$ 3,646,090	\$ 3,646,090
<b>30 - SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS</b>	<b>\$ 2,265,200</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ 2,265,200</b>	<b>\$ 2,265,200</b>
30.03 Heavy Maintenance Facility	\$ 1,344,000	\$ -	\$ -	\$ 1,344,000	\$ 1,344,000
30.03 Allocated Contingency	\$ 421,200	\$ -	\$ -	\$ 421,200	\$ 421,200
30.05 Yard and Yard Track	\$ 500,000	\$ -	\$ -	\$ 500,000	\$ 500,000
<b>40 - SITEWORK &amp; SPECIAL CONDITIONS</b>	<b>\$ 270,176,151</b>	<b>\$ 2,851,674</b>	<b>\$ 74,038,540</b>	<b>\$ 210,220,629</b>	<b>\$ 284,259,169</b>
40.01 Demolition, Clearing, Earthwork	\$ 3,077,685	\$ 447,833	\$ 1,178,000	\$ 2,074,685	\$ 3,252,685
40.02 Site Utilities, Utility Relocation	\$ 93,455,599	\$ 1,172,335	\$ 23,275,153	\$ 84,152,465	\$ 107,427,617
40.02 Allocated Contingency	\$ (0)	\$ -	\$ -	\$ (0)	\$ (0)
40.03 Haz. mat'l, contam'd soil removal/mitigation, ground water treatments	\$ 2,200,000	\$ -	\$ -	\$ 2,200,000	\$ 2,200,000
40.04 Environmental mitigation, e.g. wetlands, historic/archeologic, parks	\$ 32,679,208	\$ 68,625	\$ 526,125	\$ 32,153,083	\$ 32,679,208
40.05 Site structures including retaining walls, sound walls	\$ 568,188	\$ -	\$ -	\$ 568,188	\$ 568,188
40.06 Pedestrian / bike access and accommodation, landscaping	\$ 804,933	\$ -	\$ -	\$ 740,933	\$ 740,933
40.07 Automobile, bus, van accessways including roads, parking lots	\$ 284,094	\$ -	\$ -	\$ 284,094	\$ 284,094
40.08 Temporary Facilities and other indirect costs during construction	\$ 116,946,444	\$ 1,162,881	\$ 49,059,262	\$ 68,087,181	\$ 117,146,444
40.08 Allocated Contingency	\$ 20,160,000	\$ -	\$ -	\$ 19,960,000	\$ 19,960,000
<b>50 - SYSTEMS</b>	<b>\$ 502,766,044</b>	<b>\$ 4,493,197</b>	<b>\$ 29,262,153</b>	<b>\$ 469,586,065</b>	<b>\$ 498,848,219</b>
50.01 Train control and signals	\$ 96,789,149	\$ 240,485	\$ 1,240,485	\$ 100,180,389	\$ 101,420,874
50.01 Allocated Contingency	\$ 2,451,000	\$ -	\$ -	\$ -	\$ -
50.02 Traffic signals and crossing protection	\$ 23,879,905	\$ -	\$ -	\$ 23,879,905	\$ 23,879,905
50.02 Allocated Contingency	\$ 1,140,000	\$ -	\$ -	\$ 1,140,000	\$ 1,140,000
50.03 Traction power supply: substations	\$ 70,671,121	\$ 108,000	\$ 5,311,531	\$ 65,359,590	\$ 70,671,121
50.03 Allocated Contingency	\$ 28,464,560	\$ -	\$ -	\$ 28,464,560	\$ 28,464,560
50.04 Traction power distribution: catenary and third rail	\$ 253,642,388	\$ 4,144,712	\$ 22,710,138	\$ 235,576,400	\$ 258,286,537
50.04 Allocated Contingency	\$ 18,164,622	\$ -	\$ -	\$ 7,421,922	\$ 7,421,922
50.05 Communications	\$ 5,455,000	\$ -	\$ -	\$ 5,455,000	\$ 5,455,000
50.07 Central Control	\$ 2,090,298	\$ -	\$ -	\$ 2,090,298	\$ 2,090,298
50.07 Allocated Contingency	\$ 18,000	\$ -	\$ -	\$ 18,000	\$ 18,000
<b>60 - ROW, LAND, EXISTING IMPROVEMENTS</b>	<b>\$ 35,675,084</b>	<b>\$ 37,529</b>	<b>\$ 11,628,398</b>	<b>\$ 24,046,687</b>	<b>\$ 35,675,084</b>
60.01 Purchase or lease of real estate	\$ 25,927,074	\$ 37,529	\$ 11,549,962	\$ 14,377,112	\$ 25,927,074
60.01 Allocated Contingency	\$ 8,748,010	\$ -	\$ -	\$ 8,748,010	\$ 8,748,010
60.02 Relocation of existing households and businesses	\$ 1,000,000	\$ -	\$ 78,435	\$ 921,565	\$ 1,000,000
<b>70 - VEHICLES (96)</b>	<b>\$ 625,755,807</b>	<b>\$ 959,537</b>	<b>\$ 111,030,899</b>	<b>\$ 514,724,908</b>	<b>\$ 625,755,807</b>
70.03 Commuter Rail	\$ 588,831,901	\$ 689,537	\$ 110,760,899	\$ 479,007,003	\$ 589,767,901
70.03 Allocated Contingency	\$ 10,019,974	\$ -	\$ -	\$ 9,083,974	\$ 9,083,974
70.06 Non-revenue vehicles	\$ 8,140,000	\$ 270,000	\$ 270,000	\$ 7,870,000	\$ 8,140,000
70.07 Spare parts	\$ 18,763,931	\$ -	\$ -	\$ 18,763,931	\$ 18,763,931
<b>80 - PROFESSIONAL SERVICES (applies to Cats. 10-50)</b>	<b>\$ 326,437,874</b>	<b>\$ 5,962,655</b>	<b>\$ 210,377,208</b>	<b>\$ 121,071,022</b>	<b>\$ 331,448,230</b>
80.01 Project Development	\$ 130,350	\$ -	\$ 280,180	\$ (149,830)	\$ 130,350
80.02 Engineering (not applicable to Small Starts)	\$ 182,550,607	\$ 4,111,995	\$ 158,238,793	\$ 30,370,170	\$ 188,608,963
80.02 Allocated Contingency	\$ 1,443,919	\$ -	\$ -	\$ 395,919	\$ 395,919
80.03 Project Management for Design and Construction	\$ 72,910,901	\$ 1,619,423	\$ 42,100,995	\$ 30,809,906	\$ 72,910,901
80.03 Allocated Contingency	\$ 9,270,000	\$ -	\$ -	\$ 9,270,000	\$ 9,270,000
80.04 Construction Administration & Management	\$ 23,745,294	\$ 196,775	\$ 3,879,509	\$ 27,564,256	\$ 31,443,765
80.04 Allocated Contingency	\$ 19,469,655	\$ -	\$ -	\$ 11,771,184	\$ 11,771,184
80.05 Professional Liability and other Non-Construction Insurance	\$ 4,305,769	\$ -	\$ 2,555,769	\$ 1,750,000	\$ 4,305,769
80.06 Legal; Permits; Review Fees by other agencies, cities, etc.	\$ 6,341,599	\$ 34,462	\$ 3,309,076	\$ 3,032,523	\$ 6,341,599
80.06 Allocated Contingency	\$ 556,000	\$ -	\$ -	\$ 556,000	\$ 556,000
80.07 Surveys, Testing, Investigation, Inspection	\$ 3,287,824	\$ -	\$ 12,887	\$ 3,274,937	\$ 3,287,824
80.08 Start up	\$ 1,797,957	\$ -	\$ -	\$ 1,797,957	\$ 1,797,957
80.08 Allocated Contingency	\$ 628,000	\$ -	\$ -	\$ 628,000	\$ 628,000
<b>Subtotal (10 - 80)</b>	<b>\$ 1,777,332,899</b>	<b>\$ 14,304,592</b>	<b>\$ 436,337,198</b>	<b>\$ 1,356,271,249</b>	<b>\$ 1,792,608,447</b>
<b>90 UNALLOCATED CONTINGENCY</b>	<b>\$ 146,339,397</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ 131,063,848</b>	<b>\$ 131,063,848</b>
<b>Subtotal (10 - 90)</b>	<b>\$ 1,923,672,296</b>	<b>\$ 14,304,592</b>	<b>\$ 436,337,198</b>	<b>\$ 1,487,335,097</b>	<b>\$ 1,923,672,296</b>
<b>100 FINANCE CHARGES</b>	<b>\$ 6,998,638</b>	<b>\$ 336,686</b>	<b>\$ 3,521,448</b>	<b>\$ 3,477,190</b>	<b>\$ 6,998,638</b>
<b>Total Project Cost (10 - 100)</b>	<b>\$ 1,930,670,934</b>	<b>\$ 14,641,278</b>	<b>\$ 439,858,646</b>	<b>\$ 1,490,812,288</b>	<b>\$ 1,930,670,934</b>

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix E – Change Order Logs

THIS PAGE INTENTIONALLY LEFT BLANK

**Peninsula Corridor Electrification Project  
Monthly Progress Report**

**Change Order Logs**

**Electrification Contract**

<b>Change Order Authority (5% of BBII Contract)</b>				<b>5% x \$696,610,558 = \$34,830,528</b>	
<b>Date</b>	<b>Change Number</b>	<b>Description</b>	<b>CCO Amount</b>	<b>Change Order Authority Usage<sup>1</sup></b>	<b>Remaining Authority</b>
08/31/17	BBI-053-CCO-001	Track Access Delays Q4 2016	\$85,472	0.25%	\$34,745,056
02/28/18	BBI-053-CCO-003	Deletion of Signal Cable Meggering (Testing)	(\$800,000)	(2.30%)	\$35,545,056
02/21/18	BBI-053-CCO-004	Field Order for Differing Site Condition Work Performed on 6/19/17	\$59,965	0.17%	\$35,485,091
03/12/18	BBI-053-CCO-006	Track Access Delays for Calendar Quarter 1 2017	\$288,741	0.83%	\$35,196,350
04/24/18	BBI-053-CCO-002	Time Impact 01 Associated with Delayed NTP	\$9,702,667	0.00% <sup>2</sup>	-
04/24/18	BBI-053-CCO-008	2016 Incentives (Safety, Quality, and Public Outreach.)	\$750,000	0.00% <sup>2</sup>	-
05/31/18	BBI-053-CCO-009	16th St. Grade Crossing Work Removal from BBII Contract	(\$685,198)	(1.97%)	\$35,881,547
05/31/18	BBI-053-CCO-012	2017 Incentives (Safety, Quality, and Public Outreach.)	\$1,025,000	0.00% <sup>2</sup>	-
06/25/18	BBI-053-CCO-010	Pothole Change Of Shift	\$300,000	0.86%	\$35,581,547
06/25/18	BBI-053-CCO-013	Field Order for Signal Cable Relocation (FO# 31)	\$95,892	0.28%	\$35,485,655
06/25/18	BBI-053-CCO-015	TASI Pilot Transportation 2017	\$67,345	0.19%	\$35,418,310
06/26/18	BBI-053-CCO-005	Field Orders for Signal Cable Relocation (FO#s 26, 30)	\$191,836	0.55%	\$35,226,474
06/28/18	BBI-053-CCO-014	Field Orders for Signal Cable Relocation (FO-36 & FO-38)	\$145,694	0.42%	\$35,080,780
06/29/18	BBI-053-CCO-007	Track Access Delays for Calendar Quarter 2 2017	\$297,512	0.85%	\$34,783,268
06/29/18	BBI-053-CCO-011	Field Orders for Differing Site Condition (FO#s Partial 07A , 08-14)	\$181,013	0.52%	\$34,602,255
06/29/18	BBI-053-CCO-017	Field Order for NorCal Utility Potholing (FO# 27)	\$93,073	0.27%	\$34,509,182
06/29/18	BBI-053-CCO-018	Field Order for NorCal Utility Potholing (FO# 29)	\$76,197	0.22%	\$34,432,985
06/29/18	BBI-053-CCO-020	Field Orders for Differing Site Condition (FO#s 15-19)	\$118,364	0.34%	\$34,314,621
<b>Total</b>			<b>\$11,993,573</b>	<b>1.48%</b>	<b>\$35,314,621</b>

Notes:

1. When the threshold of 75% is reached, staff may return to the Board to request additional authority.
2. Change approved by the Board of Directors – not counted against the Executive Director’s Change Order Authority.

**EMU Contract**

<b>Change Order Authority (5% of Stadler Contract)</b>				<b>5% x \$550,899,459 = \$27,544,973</b>	
<b>Date</b>	<b>Change Number</b>	<b>Description</b>	<b>CCO Amount</b>	<b>Change Order Authority Usage<sup>1</sup></b>	<b>Remaining Authority</b>
09/22/2017	STA-056-CCO 001	Contract General Specification and Special Provision Clean-up	\$0	0.00%	
10/27/2017	STA-056-CCO 002	Prototype Seats and Special Colors	\$55,000	0.20%	\$27,489,973
11/02/2017	STA-056-CCO 003	Car Level Water Tightness Test	\$0	0.00%	\$27,489,973
12/05/2017	STA-056-CCO-004	Onboard Wheelchair Lift 800 Pound Capacity Provisions	\$848,000	3.08%	\$26,641,973
11/03/2017	STA-056-CCO 005	Design Progression (multiple)	\$0	0.00%	
12/12/2017	STA-056-CCO 006	Prototype Seats and Special Colors	(\$27,500)	(0.10%)	\$26,669,473
01/17/2018	STA-056-CCO 007	Multi-Color Destination Signs	\$130,760	0.47%	\$26,538,713

**Peninsula Corridor Electrification Project  
Monthly Progress Report**

**Change Order Authority (5% of Stadler Contract)**

5% x \$550,899,459 = \$27,544,973

Date	Change Number	Description	CCO Amount	Change Order Authority Usage <sup>1</sup>	Remaining Authority
02/09/2018	STA-056-CCO-008	Adjustment to Delivery and LDs due to delayed FNTF	\$490,000	1.78%	\$26,048,713
02/12/2018	STA-056-CCO-009	Ship Cab Mock-up to Caltrain	\$53,400	0.19%	\$25,995,313
04/17/2018	STA-056-CCO-010	Onboard Wheelchair Lift Locations	(\$1,885,050)	(6.84%)	\$27,880,363
04/17/2018	STA-056-CCO-011	Multiple Change Group 3 and Scale Models	\$0	0.00%	
<b>Total</b>			<b>(\$335,390)</b>	<b>(1.22%)</b>	<b>\$27,880,363</b>

Notes:

1. When the threshold of 75% is reached, staff may return to the Board to request additional authority.
2. Change approved by the Board of Directors – not counted against the Executive Director’s Change Order Authority.

**SCADA Contract**

**Change Order Authority (15% of ARINC Contract)**

15% x \$3,446,917 = \$517,038

Date	Change Number	Description	CCO Amount	Change Order Authority Usage <sup>1</sup>	Remaining Authority
	None to date				
<b>Total</b>			<b>\$0</b>	<b>0.00%</b>	<b>\$517,038</b>

Notes:

1. When the threshold of 75% is reached, staff may return to the Board to request additional authority.
2. Change approved by the Board of Directors – not counted against the Executive Director’s Change Order Authority.

Appendix F – Risk Table

THIS PAGE INTENTIONALLY LEFT BLANK

**Listing of PCEP Risks and Effects in Order of Severity**

<b>ID</b>	<b>RISK DESCRIPTION</b>	<b>EFFECT(S)</b>
279	BBII may be unable to develop grade crossing modifications that meet regulatory requirements prior to scheduled testing and commissioning of the system.	Crossing operations will not be acceptable to CPUC and FRA and therefore delay commissioning.
223	A complex and diverse collection of major program elements and current Caltrain capital works projects may not be successfully integrated with existing operations and infrastructure.	Proposed changes resulting from electrification may not be fully and properly integrated into existing system.  Rework resulting in cost increases and schedule delays
242	JPB may not be able to deliver work windows to contractor as dictated per contract.	Delays to construction schedule and associated delay claims.
281	Additional work in the form of signal/pole adjustments may be required to remedy sight distance impediments arising from modifications to original design.	Add repeater signals, design duct bank would result in increased design and construction costs.
257	Modifications to the CTC system hardware and software and Back Office Server database and systems to support DB must be completed in time for cutover and testing.	Failure to follow the DB Management process will result in major interruption to train service and overall capital projects delay.
287	Design changes may necessitate additional implementation of environmental mitigations not previously budgeted.	Increased cost for environmental measures and delays to construct and overall delay in construction schedule
67	Relocation of overhead utilities must precede installation of catenary wire and connections to TPSs. Relocation work will be performed by others and may not be completed to meet BBII's construction schedule.	Delay in progress of catenary installation resulting in claims and schedule delay
263	Collaboration across multiple disciplines to develop a customized rail activation program may fail to comprehensively address the full scope of issues required to operate and maintain an electrified railroad and decommission the current diesel fleet.	Delay in testing of EMUs. Delay in Revenue Service Date. Additional costs for Stadler and BBII due to overall schedule delays.
276	BBII may be unable to get permits required by jurisdictions for construction in a timely manner.	Additional cost and time resulting from delays to construction
294	UP does not accept catenary pole offsets from centerline of track necessitating further negotiation or relocation of poles	Delay to construction and additional costs for redesign and ROW acquisition.

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

ID	RISK DESCRIPTION	EFFECT(S)
297	<p>Cost and schedule of Stadler contract could increase as a result of this change in PTC system</p> <p>Delay of PTC may delay acceptance of EMUs.</p>	<p>1) Full integrated testing between EMU and wayside cannot be conducted without PTC in place.</p> <p>2) Delay in EMU final design for PTC and potential PTC interfaces. Need to finalize braking system sequence priority.</p>
298	<p>Cost and schedule of BBII contract could increase as a result of this change in PTC system</p>	<p>Balfour contract: changes in datafiles could affect what Balfour provides; could delay timing for testing; could change books that FRA had to review. Delay in testing and increased costs</p>
209	<p>TASI may be unable to deliver sufficient resources to support construction and testing for the electrification contract.</p>	<ul style="list-style-type: none"> <li>• Testing delayed. Additional construction costs.</li> <li>• Change order for extended vehicle acceptance.</li> </ul>
241	<p>Balfour Beatty needs to build TP2 and Interconnection in time for PG&amp;E to supply power in time to support testing</p> <ul style="list-style-type: none"> <li>• Date is December 2018 to support contractor's schedule</li> <li>• Interim power was mitigation to providing permanent power</li> </ul> <p>Risk of PG&amp;E delay in interim power availability.</p>	<p>Delay in testing and increased costs</p>
247	<p>Timely resolution of 3rd party design review comments to achieve timely approvals</p>	<p>Delay to completion of design and associated additional labor costs.</p>
267	<p>Additional property acquisition is necessitated by design changes.</p>	<p>New project costs and delays to schedule.</p>
268	<p>Potential that vehicles will not receive timely notification of compliance from FRA. Most significant issues include:</p> <ul style="list-style-type: none"> <li>• High Level Doors in lieu of windows as emergency exits</li> <li>• Compliance with acceptable alternate crash management standards</li> </ul>	<p>Delays to completion of construction and additional cost to changes in design.</p>

ID	RISK DESCRIPTION	EFFECT(S)
240	<p>Property not acquired in time for contractor to do work.</p> <p>Property Acquisition not complete per contractor availability date</p> <p>&lt;&gt;Fee</p> <p>&lt;&gt;Easement</p> <p>&lt;&gt;Contract stipulates that if parcels are not available by contract date, there is only a delay if parcels are not available by the time contractor completes the Segment</p>	<ul style="list-style-type: none"> <li>• Potential delays in construction schedule</li> </ul>
295	<p>UP does not accept catenary pole offsets from centerline of track necessitating further negotiation or relocation of poles</p>	<p>Delay to construction and additional costs for redesign and ROW acquisition.</p>
64	<p>Potential need for additional right-of-way beyond that initially envisioned and/or relocation of underground utilities by others, which could result in delays to the schedule and associated costs.</p>	<p>Delay in installation of catenary poles resulting in claims and schedule delay</p> <p>CBOSS FOC conflicts additional costs and delays include:</p> <ol style="list-style-type: none"> <li>1. Potholing</li> <li>2. Design</li> <li>3. OCS materials</li> <li>4. Encasement</li> <li>5. ROW</li> </ol> <p>JPB Signal Cable conflicts additional costs and delays include:</p> <ol style="list-style-type: none"> <li>1. Trenching</li> <li>2. Splicing</li> <li>3. Cable</li> </ol>
115	<p>Other capital improvement program projects compete with PCEP for track access allocation and requires design coordination (design, coordination, integration).</p>	<p>Schedule delay as resources are allocated elsewhere, won't get track time, sequencing requirements may delay PCEP construction, track access requirements must be coordinated.</p>
136	<p>UP may not complete review of BBI design in accordance with agreed deadlines (90 days in Segment 4, 60 days in other segments).</p>	<p>Delays to completion of design and claims for delay.</p>
174	<p>Installation of electrification infrastructure may require the relocation of signals, which would affect the block design.</p>	<p>Cost and schedule impacts resulting from the design, construction, and testing of modified signal system and review of revised block design.</p>
260	<p>EMU Contractor's facility is not completed before needed for vehicle assembly.</p>	<p>Delay in commencement of assembly of EMUs delaying final delivery and system-wide testing.</p>

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

ID	RISK DESCRIPTION	EFFECT(S)
261	EMU electromechanical emissions and track circuit susceptibility are incompatible.	Changes on the EMU and/or signal system require additional design and installation time and expense.
262	Configuration changes from other capital projects could necessitate changes to electrification design.	Potential increase or decrease in final construction cost for electrification; additional cost for rework of completed construction; delays to overall project schedule due to inefficiencies.
277	Inadequate D-B labor to support multiple work segments	Additional cost and time
280	Field equipment installed by D/B contractor may not communicate with the Central Control Facility (CCF), the Back-Up Central Control Facility (BCCF) through SCADA and function as designed.	Could require the acquisition and installation of additional equipment at BCCF and CCF. Could therefore require additional cost and time
285	Potential for inflation, (except with respect to Maintenance Option) to increase contractor costs.	Higher cost
286	Potential for wage escalation, (except for Maintenance Option) to increase contractor costs.	Higher cost
296	BBII needs to complete interconnection and traction power substations be sufficiently complete to accept interim power	Delay in testing and increased costs
56	Lack of O&M support for testing and/or vehicle operations.  Includes operational readiness and personnel hired and scheduled to be trained.	<ul style="list-style-type: none"> <li>• Testing delayed.</li> <li>• Change order for extended vehicle acceptance.</li> </ul>
88	Construction safety program fails to sufficiently maintain safe performance.	Work stoppages due to safety incidents resulting in schedule delay and additional labor costs.
161	Unanticipated costs to provide alternate service (bus bridges, etc.) during rail service disruptions.	Cost increase.
179	Risk that municipal reviews take additional time due to absence of municipal agreement.	Possible delay to: (1) to design review; (2) permit issuance; (3) construction within local jurisdiction right-of-way

ID	RISK DESCRIPTION	EFFECT(S)
183	Installation and design of new duct bank takes longer because of UP coordination	<p><u>Schedule</u> - Delay. May need to use condemnation authority to acquire easement.</p> <p><u>Cost</u> - Additional cost for PG&amp;E to make connections increasing project costs</p>
250	Potential for municipalities to request betterments as part of the electrification project.	Delay to project schedule in negotiating betterments as part of the construction within municipalities and associated increased cost to the project as no betterments were included in the project budget.
259	Work on 25th Avenue Grade Separation Project could delay Balfour construction schedule.	<ul style="list-style-type: none"> <li>• Increased cost for BBI as catenary construction in this section was anticipated to be constructed under the 25th Avenue Grade Separation Project.</li> <li>• Potential delays in construction schedule</li> <li>• Risk is delay to BBI</li> </ul>
270	OCS poles or structures as designed by Contractor fall outside of JPB row	Additional ROW Take, additional cost and time
82	Unexpected restrictions could affect construction progress: <> night work <> noise <> local roads <> local ordinances	<ul style="list-style-type: none"> <li>• Reduced production rates.</li> <li>• Delay</li> </ul>
119	Coordination of electrification design with Operations	<ul style="list-style-type: none"> <li>• Qualified individuals may not be available.</li> <li>• Training may take longer than anticipated.</li> </ul>
253	<p>Risk that existing conditions of Caltrans-owned bridges will not support bridge barriers. The existing bridge conditions and structural systems are unknown and may not support mounting new work</p> <p>Design will need to prove new barriers will not impact existing capacity of the bridges prior to Caltran's approval for construction. Without approval of design and issuance of permit, there is risk to the schedule for the work and also budget if during design existing bridge will require some upgrades due to the introduction of new attachments.</p>	Delays to issuance of permit for construction while negotiating and executing an operation and maintenance agreement for equipment installed on bridges; existing bridge deficiencies could result in additional costs to PCEP.
78	Need for unanticipated, additional ROW for new signal enclosures.	Delay while procuring ROW and additional ROW costs.

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

ID	RISK DESCRIPTION	EFFECT(S)
154	<p>Potential for encountering unidentified or unknown private crossings along the corridor.</p> <p>Could impose unanticipated rights or requirements on the design.</p>	<p>Additional cost and time to acquire ROW by condemnation</p>
171	<p>Electrification facilities could be damaged during testing.</p>	<p>Delay in commencing electrified operations.</p>
195	<p>Introduction of electrified train service will require training of first responders in working in and around the rail corridor. The new vehicles will be considerably quieter than the existing fleet and the presence of high voltage power lines will require new procedures for emergency response. A new training program will need to be developed and disseminated for:</p> <ul style="list-style-type: none"> <li>• Fire, police, and first responders</li> <li>• Local communities</li> <li>• Schools</li> </ul>	<p>Safety hazards resulting in incidents that delay construction and increase labor cost. Delays in RSD until training is completed as requirement of safety certification process.</p>
251	<p>Subcontractor and supplier performance to meet aggressive schedule            &lt;&gt;Potential issue meeting Buy America requirements</p>	<p>Delay to production schedule resulting in increased soft costs and overall project schedule delay.</p>
265	<p>PG&amp;E must deliver interim power in time for Balfour testing</p>	<p>Delay in testing and increased costs</p>
271	<p>Need for additional construction easements beyond that which has been provided for Contractor proposed access and staging</p>	<p>Additional cost and time</p>
272	<p>Final design based upon actual Geotech conditions</p>	<p>Could require changes</p>
288	<p>Independent checker finds errors in signal design and technical submittals</p>	<p>Additional cost and time</p>
289	<p>Coordination and delivery of permanent power for power drops for everything except traction power substations along alignment</p>	<p>Can't test resulting in delays to schedule and associated additional project costs.</p>
291	<p>Order/manufacture of long lead items prior to 100% IFC design document that proves to be incorrect</p>	<p>Design change and/or delays</p>
292	<p>Potential that UPS will not fit in the spaces allotted to communications work within the buildings.</p>	<p>Requisite backup capacity units under design criteria could result in the need for larger unit than originally planned resulting in design and fabrication changes and associated schedule delays and costs.</p>

**Peninsula Corridor Electrification Project  
Monthly Progress Report**

<b>ID</b>	<b>RISK DESCRIPTION</b>	<b>EFFECT(S)</b>
19	Potential for vehicle delivery to be hampered by international conflict; market disruption; labor strikes at production facility.	Delay in production of vehicle with associated cost implications.
42	Full complement of EMUs not available upon initiation of electrified revenue service	Late delivery impacts revenue service date.
101	PG&E may not be able to deliver permanent power for the project within the existing budget and in accordance with the project schedule	Additional project costs; potential delay to revenue service date
150	Number of OCS pole installation is significant. Any breakdown in sequencing of operations or coordination of multiple crews will have a substantial effect on the project.	Delay.
245	Failure of BBI to submit quality design and technical submittals in accordance with contract requirements • \$3-\$5M/month burn rate for Owner's team during peak	Delays to project schedule and additional costs for preparation and review of submittals.
252	Failure of BBI to order/manufacture long lead items prior to 100% IFC design document approval by JPB	Delays to project schedule and additional cost for contractor and JPB staff time.
266	Relocation of Verizon must precede installation of foundations and connections to TPSs. Relocation work will be performed by others and may not be completed to meet BBII's construction schedule.	Delay in progress of catenary installation resulting in claims and schedule delay
10	Delays in parts supply chain result in late completion of vehicles.	<ul style="list-style-type: none"> <li>• Delay in obtaining parts / components.</li> <li>• Cost increases. (See Owner for allocation of costs)</li> <li>• Schedule increase - 3 months (See Owner for allocation of damages associated with this Risk)</li> </ul>
12	Potential for electromagnetic interference (EMI) to private facilities with sensitive electronic equipment caused by vehicles.	<ul style="list-style-type: none"> <li>• Increased cost due to mitigation</li> <li>• Potential delay due to public protests or environmental challenge.</li> </ul>
50	Leadership and / or key personnel changes with car builder results in delays to completion of design and manufacture of vehicles.	<ul style="list-style-type: none"> <li>• Cost Increase</li> <li>• Schedule Increase – not supported by a TIA</li> </ul>
51	Damage during delivery of first six EMUs.	Schedule delay
54	Infrastructure not ready for vehicles (OCS, TPS, Commissioning site / facility).	Increases cost if done off property

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

ID	RISK DESCRIPTION	EFFECT(S)
69	<p>Potential need for additional construction easements. Especially for access and laydown areas.</p> <p>Contractor could claim project is not constructible and needs more easements after award.</p>	<p>Increased cost</p> <p>Delay</p>
87	<p>Unanticipated HazMat or contaminated hot spots encountered during foundation excavations for poles, TPSS, work at the yards.</p>	<p>Increased cost for clean-up and handling of materials and delay to schedule due to HazMat procedures.</p>
93	<p>Unanticipated subsurface conditions affecting pole or TPSS installation.</p>	<ul style="list-style-type: none"> <li>• Delay taking actions to remedy conditions or relocate foundations.</li> <li>• Increased cost for design and construction of remediation</li> </ul>
106	<p>Potential that DB contractor will have insufficient field resources (personnel or equipment) to maintain aggressive schedule.</p> <p>Multiple segments will need to be under design simultaneously.</p> <p>Labor pool issue. 32 qualified linemen will be needed. Potential there is not enough available. Big storm damage anywhere in US will draw from the pool to make line repairs.</p> <p>Possible shortages with other specialty crafts as well.</p>	<p>Delay.</p>
146	<p>Wayside signal / pole adjustments to avoid sighting distance problems.</p>	<p>Change order.</p>
148	<p>Potential impact to advancing construction within the vicinity of any cultural finds that are excavated.</p>	<p>Minor disruption of the construction work</p>
151	<p>Public could raise negative concerns regarding wheel/rail noise.</p>	<p>Increased cost to mitigate:</p> <ul style="list-style-type: none"> <li>&lt;&gt; grind rails</li> <li>&lt;&gt; reprofile wheels</li> <li>&lt;&gt; sound walls</li> </ul>

<b>ID</b>	<b>RISK DESCRIPTION</b>	<b>EFFECT(S)</b>
182	<p>Compliance with Buy America requirements for 3rd party utility relocations.</p> <p>&lt;&gt;Utility relocations covered under existing Caltrain agreements that require utilities to move that will not have effect on project cost - will not be Buy America</p> <p>&lt;&gt;Installation of new equipment inside PG&amp;E substations that will provide all PG&amp;E customers, about 1/6 of that provides power to our system - is upgrade that benefits all customers subject to Buy America requirements, is it 1/6th, or 100%</p> <p>&lt;&gt;Risk is substation not relocations</p> <p>&lt;&gt;Substation equipment is available domestically, has 6 month longer lead time and increased cost of 20%</p>	<ul style="list-style-type: none"> <li>• Increased cost</li> <li>• Delay</li> </ul>
189	EMUs will need I-ITCS equipment that is compatible with wayside equipment. Same supplier thereby reducing the risk.	Could drive up price because the car builder may not be a priority customer.
192	Environmental compliance during construction. Failure to meet the commitments contained within the PCEP EA, FEIR and permit conditions	<ul style="list-style-type: none"> <li>• Delay</li> <li>• Cost increase</li> </ul>
213	Potential that cost of relocation exceeds previously budgeted cost for property acquisition.	Increase in project costs and potential delay to secure funding.
237	JPB needs and agreement with each city in which catenary will be strung over an existing grade crossing (17 in all) under GO 88 (grade crossings). These agreements must be executed subsequent to installing overhead catenary. JPB is preparing a response to CPUC while working with the cities. Delays in reaching agreement could have impacts on schedule and budget.	Not completing the grade crossing diagnostics and getting agreement from the cities on the results can result in delays to necessary approvals for the project and revenue service.
248	<p>3rd party coordination</p> <p>&lt;&gt;Jurisdictions, Utilities, UP, Contractors</p> <p>&lt;&gt;D/B needs to provide timely information to facilitate 3rd party coordination</p> <p>&lt;&gt;Risk is for construction</p>	Delays in approvals resulting in project schedule delays and associated costs.
249	Coordination and delivery of permanent power for power drops along alignment	Delays in completion of construction and testing with associated increase in costs.
254	Potential that bridge clearance data are inaccurate and that clearances are not sufficient for installation of catenary.	Results in additional design and construction to create sufficient clearance.

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

ID	RISK DESCRIPTION	EFFECT(S)
269	Potholing unearths the fact that pole locations conflict with utilities. OCS pole or structure locations as designed by Contractor conflict with utilities where conflict could have been avoided by allowable final design adjustments.	Additional cost and time
273	Contractor generates new hazardous materials, necessitates proper removal and disposal of existing hazardous materials identified in the Contract for D-B remediation.	Delay to construction while removing and disposing of hazardous materials resulting in schedule delay, increased construction costs, and schedule delay costs.
274	JPB as-built dwgs and existing infrastructure to be used as basis of final design and construction is not correct	Additional cleanup of as-builts after PCEP construction
275	DB fails to verify as-built dwgs and existing infrastructure	Additional cleanup of as-builts after PCEP construction
278	Failure of D/B contractor and subcontractors and suppliers to meet Buy America requirements	Delays while acceptable materials are procured and additional costs for delays and purchase of duplicative equipment.
282	Failure to maintain dynamic envelope and existing track clearances consistent with requirements.	Redesign entailing cost and schedule impacts.
283	Fluctuation in foreign currency v US dollar	Increase in costs
284	Compliance with project labor agreement could result in inefficiencies in staffing of construction.	Increase in labor costs and less efficient construction resulting in schedule delays.
290	Delays in agreement and acceptance of initial VVSC requirements database.	Delay to design acceptance
293	Readiness of 115kV interconnect for temporary power to support testing	Delay in testing
302	May not have a 110-mph electrified section of track that will be ready for testing when needed.	Requires negotiation with Stadler as to what is included in current contract; Delay in testing and increased costs Delays and associated claims.
303	Delays in potholing will prolong overall project.	Delay in potholing can lead to delays in readiness of the holes for foundation installation. This can lead to overall delay and additional cost due to the delay.
304	Plan to locate bikes in front of emergency window Exits may not be permitted by FRA.	If bikes cannot be placed in front of emergency windows and the ratio of 1 bike per 8 passenger seats is to be maintained, then the interior design of the cars would need to be altered to distribute bikes across multiple cars rather than solely in bicycle cars. Such redesign would result in additional costs and schedule delays.

Appendix G – MMRP Status Log

THIS PAGE INTENTIONALLY LEFT BLANK

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>AES-2a: Minimize OCS construction activity on residential and park areas outside the Caltrain ROW.</b>	X	X			Ongoing	The OCS proposed construction schedule has been provided to the JPB. OCS construction began the week of October 2, 2017. The D-B has used the potholing process to assist in locating conflicts in the 35% design and attempting to relocate OCS pole locations within the ROW, thereby avoiding parks and residential areas.
<b>AES-2b: Aesthetic treatments for OCS poles, TPFs in sensitive visual locations, and Overbridge Protection Barriers.</b>	X				Ongoing	The design requirements indicated in the measure have been implemented as described, and coordination with the specific jurisdictions regarding pole colors and design, TPFs, and Overbridge Protection Barriers, is ongoing.
<b>AES-4a: Minimize spillover light during nighttime construction.</b>		X			Ongoing	OCS construction began the week of October 2, 2017. The BBI community relations lead has notified nearby residents of upcoming construction. During construction, lighting is faced inward, towards the railroad tracks, and any complaints will be documented and addressed by the BBI community relations lead.
<b>AES-4b: Minimize light spillover at TPFs.</b>	X				Upcoming	The design requirements indicated in the measure are being used in the design process of the TPFs.
<b>AQ-2a: Implement BAAQMD basic and additional construction mitigation measures to reduce construction-related dust.</b>	X	X			Ongoing	The Dust Mitigation Plan was submitted to the JPB. The requirements in the Dust Mitigation Plan will be implemented throughout the construction period and documented in daily reports.

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>AQ-2b: Implement BAAQMD basic and additional construction mitigation measures to control construction-related ROG and NOX emissions.</b>	X	X			Ongoing	The Equipment Emissions Control Plan was submitted to the JPB. The requirements in the Equipment Emissions Control Plan will be implemented throughout the construction period and documented in daily reports.
<b>AQ-2c: Utilize clean diesel-powered equipment during construction to control construction-related ROG and NOX emissions.</b>	X	X			Ongoing	The Equipment Emissions Control Plan was submitted to the JPB. The requirements in the Equipment Emissions Control Plan will be implemented throughout the construction period and documented in daily reports.
<b>BIO-1a: Implement general biological impact avoidance measures.</b>	X	X			Ongoing	Worker Environmental Awareness Training is provided to all project-related personnel before they work on the project. All measures as described will be implemented throughout the construction period and documented in daily reports.
<b>BIO-1b: Implement special-status plant species avoidance and revegetation measures.</b>	X	X	X		Complete	Not applicable. Subsequent habitat assessment and avoidance of Communication Hill eliminated any potential to affect special-status plant species. The measure is not needed.

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>BIO-1c: Implement California red-legged frog and San Francisco garter snake avoidance measures.</b>	X	X			Ongoing	Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities nearby/adjacent to potential habitat for CRLF and SFGS. The Wildlife Exclusion Fencing Plan for Segments 2 and 4 was submitted and approved by the wildlife agencies, and installation and monitoring of wildlife exclusion fencing is ongoing. No CRLF / SFGS or sign of each species has been observed to date on the Project. A separate Wildlife Exclusion Fencing Plan will be submitted for Segments 1 and 3, prior to initiation of construction activities in those segments.
<b>BIO-1d: Implement western pond turtle avoidance measures.</b>	X	X			Ongoing	Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities nearby/adjacent to potential habitat for WPT. No WPT or WPT sign have been observed to date on the Project.
<b>BIO-1e: Implement Townsend's big-eared bat, pallid bat, hoary bat, and fringed myotis avoidance measures.</b>	X	X			Ongoing	Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities with the potential to disturb bats or their habitat. No special-status bats or sign have been observed to date on the Project.

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>BIO-1f: Implement western burrowing owl avoidance measures.</b>	X	X			Ongoing	Protocol surveys for Western Burrowing Owl were conducted from April 2017 through July 2017 at previously identified potentially suitable habitat locations. Note that all of these locations are in Construction Segment 4 (southern Santa Clara and San Jose). No Burrowing Owls were observed during the surveys. Construction in Segment 4 is anticipated to occur in 2018. Prior to construction activities in Segment 4, pre-construction surveys of the potential habitat areas will occur no more than 7 days prior to the onset of construction activities. In addition, protocol surveys were initiated in March 2018, and were completed in June 2018, at the previously identified potentially suitable habitat locations, which will allow work to occur during the 2019 breeding season, if necessary. No Burrowing Owls were observed during the 2018 surveys.
<b>BIO-1g: Implement northern harrier, white-tailed kite, American peregrine falcon, saltmarsh common yellowthroat, purple martin, and other nesting bird avoidance measures.</b>	X	X			Ongoing	Nesting Bird surveys were conducted from February 1 through September 15, 2017 prior to project-related activities with the potential to impact nesting birds. No active nests were observed during this reporting period. Nesting Bird surveys were initiated on February 1, 2018 and continued throughout the reporting period. Active nests were observed during this reporting period, and no-disturbance buffers were implemented to avoid any impacts to active nests, and all project activities which occurred nearby active nests were monitored by agency-approved

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
						biological monitors.
<b>BIO-1h: Conduct biological resource survey of future contractor-determined staging areas.</b>	X	X			Ongoing	The agency-approved Qualified Biologist has conducted surveys of the staging areas currently being used for construction activities. No special-status species or other potentially sensitive biological resources were observed. The agency-approved Qualified Biologist will continue to survey ahead of the initiation of activities at planned staging areas as the Project moves into new construction areas.
<b>BIO-1i: Minimize impacts on Monarch butterfly overwintering sites.</b>	X	X			Ongoing	The agency-approved Qualified Biologist has periodically monitored the project limits to evaluate the presence of Monarch butterfly overwintering sites. No Monarch butterfly overwintering sites have been observed on the Project to date.
<b>BIO-1j: Avoid nesting birds and bats during vegetation maintenance.</b>				X	Upcoming	To be completed during Project operation.
<b>BIO-2: Implement serpentine bunchgrass avoidance and revegetation measures.</b>	X	X	X		Complete	Not applicable. Subsequent habitat assessment and avoidance of Communication Hill eliminated any potential to affect serpentine bunchgrass. This measure is no longer needed.

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>BIO-3: Avoid or compensate for impacts on wetlands and waters.</b>	X	X	X		Complete	The JPB has compensated for unavoidable wetland impacts by purchasing adequate credits from a wetlands mitigation bank approved by USACE and SFRWQCB.
<b>BIO-5: Implement Tree Avoidance, Minimization, and Replacement Plan.</b>	X	X	X		Ongoing	Tree removal and pruning activities were initiated in August 2017 under the guidance of the BBI Arborist, and in accordance with the Tree Avoidance, Minimization, and Replacement Plan. Tree Removal and Pruning status is provided to the JPB on a weekly basis.
<b>BIO-6: Pay <i>Santa Clara Valley Habitat Plan</i> land cover fee (if necessary).</b>	X				Complete	Not applicable. The SCVHP does not apply to the Project because TPS2, Option 1 was not selected and OCS does not extend to Communication Hill. This measure is not needed.
<b>CUL-1a: Evaluate and minimize impacts on structural integrity of historic tunnels.</b>	X				Upcoming	To be implemented prior to construction in tunnels.
<b>CUL-1b: Minimize impacts on historic decorative tunnel material.</b>	X				Upcoming	To be implemented prior to construction in tunnels.

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>CUL-1c: Install project facilities in a way that minimizes impacts on historic tunnel interiors.</b>	X				Upcoming	To be implemented prior to construction in tunnels.
<b>CUL-1d: Implement design commitments at historic railroad stations</b>	X				Complete	The Qualified Architectural Historian completed and submitted the HABS Level III documents to the JPB for all seven of the historic stations. Pole placement has been designed to minimize the visual impact to historic stations and all design changes are reviewed by the Environmental Compliance Lead to ensure the mitigation measure is being implemented as the design of the project progresses.
<b>CUL-1e: Implement specific tree mitigation considerations at two potentially historic properties and landscape recordation, as necessary.</b>	X	X			Complete	It was determined that the project is not acquiring any ROW at either of the subject properties so all tree effects would be within the JPB ROW. Therefore, the APE does not include these two historic properties. This measure is no longer needed.

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>CUL-1f: Implement historic bridge and underpass design requirements.</b>	X				Ongoing	This measure is being implemented as described during the design process and will be incorporated into the final design. The four bridges that are included in the MMRP are rail bridges crossing over another feature. Design of the OCS system is taking into account that there are requirements that restrict the design. Thus far, the designs for Construction Segments 2 & 4 are in process and designs are not yet complete. The D-B will forward to the Architectural Historian once complete.
<b>CUL-2a: Conduct an archaeological resource survey and/or monitoring of the removal of pavement or other obstructions to determine if historical resources under CEQA or unique archaeological resources under PRC 21083.2 are present.</b>	X				Ongoing	Periodic inspections of ground surface areas along the alignment, in conjunction with cultural monitoring as-needed of project activities in culturally sensitive areas are ongoing. The Archaeological Final Report will be provided at the conclusion of construction activities.
<b>CUL-2b: Conduct exploratory trenching or coring of areas where subsurface project disturbance is planned in those areas with “high” or “very high” potential for buried site.</b>	X				Ongoing	Exploratory trenching and subsurface testing of all potentially culturally sensitive areas occurred prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work.

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>CUL-2c: Conduct limited subsurface testing before performing ground-disturbing work within 50 meters of a known archaeological site.</b>	X				Ongoing	Exploratory trenching and subsurface testing of all potentially culturally sensitive areas occurred prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work.
<b>CUL-2d: Conduct exploratory trenching or coring of areas within the three zones of special sensitivity where subsurface project disturbance is planned.</b>	X				Ongoing	Exploratory trenching and subsurface testing of all potentially culturally sensitive areas occurred prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work.
<b>CUL-2e: Stop work if cultural resources are encountered during ground-disturbing activities.</b>	X	X			Ongoing	No prehistoric or historic-period cultural materials have been observed during cultural monitoring.
<b>CUL-2f: Conduct archaeological monitoring of ground-disturbing activities in areas as determined by JPB and SHPO.</b>		X			Ongoing	Cultural monitoring as-needed of project activities in culturally sensitive areas is ongoing. The Archaeological Final Report will be provided at the conclusion of construction activities.

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>CUL-3: Comply with state and county procedures for the treatment of human remains discoveries.</b>		X			Ongoing	No human remains have been observed to date on the Project.
<b>EMF-2: Minimize EMI effects during final design, Monitor EMI effects during testing, commission and operations, and Remediate Substantial Disruption of Sensitive Electrical Equipment.</b>	X	X	X		Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. Designs are submitted and reviewed/commented on by JPB. Monitoring EMI effects will occur post construction.
<b>GEO-1: Perform a site-specific geotechnical study for traction power facilities.</b>	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. Geotechnical studies and results are submitted to JPB as completed.
<b>GEO-4a: Identification of expansive soils.</b>	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. Geotechnical studies and results are submitted to JPB as completed.

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>GEO-4b: Mitigation of expansive soils.</b>	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. Geotechnical studies and results are submitted to JPB as completed.
<b>HAZ-2a: Conduct a Phase II Environmental Site Assessment prior to construction.</b>	X				Complete	A Phase II Environmental Assessment was completed prior to construction by the JPB consultant, and the results were provided to BBI, and the required mitigation is being implemented prior to the initiation of construction activities.
<b>HAZ-2b: Implement engineering controls and best management practices during construction.</b>	X	X			Ongoing	Field activities are being monitored daily for significant color changes or odors which may indicate contamination.
<b>HYD-1: Implement construction dewatering treatment, if necessary.</b>	X	X			Ongoing	Facilities & BMPs are in place to deal with this requirement should it arise in the OCS foundations.
<b>HYD-4: Minimize floodplain impacts by minimizing new impervious areas for TPFs or relocating these facilities.</b>	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. The TPFs in Construction Segments 2 & 4 are currently in final design and design for TPFs in Construction Segments 1 & 3 has begun. The design minimizes hardscape only to required structure foundations; yard areas are to receive a pervious material.

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>HYD-5: Provide for electrical safety at TPFs subject to periodic or potential flooding.</b>	X			X	Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. The TPFs in Construction Segments 2 & 4 are currently in final design and design for TPFs in Construction Segments 1 & 3 has begun. The design plan currently raises the TPFs above the floodplain.
<b>HYD-7: Implement sea level rise vulnerability assessment and adaptation plan.</b>				X	Ongoing	The JPB has initiated this measure and preparation of the sea level rise vulnerability assessment and adaptation plan is underway.
<b>NOI-1a: Implement Construction Noise Control Plan.</b>	X	X			Ongoing	The Noise and Vibration Control Plan has been submitted and is being implemented. Field activity is monitored per the Plan. If allowable noise levels are near or exceed allowable noise levels, mitigation such as blankets are used from that point forward.
<b>NOI-1b: Conduct site-specific acoustical analysis of ancillary facilities based on the final mechanical equipment and site design and implement noise control treatments where required.</b>	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. Design is still in process and a noise study is currently being performed.
<b>NOI-2a: Implement Construction Vibration Control Plan.</b>	X	X			Ongoing	The Noise and Vibration Control Plan has been submitted and is being implemented. Field activity is monitored per the Plan.

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>PSU-8a: Provide continuous coordination with all utility providers.</b>	X	X			Ongoing	The design requirements indicated in the measure will be implemented through the final design as described. Coordination with utility providers is ongoing and there have not been any service interruptions thus far.
<b>PSU-8b: Adjust OCS pole foundation locations.</b>	X				Ongoing	The design requirements indicated in the measure are being implemented through the final design as described.
<b>PSU-8c: Schedule and notify users about potential service interruptions.</b>	X	X			Ongoing	The design requirements indicated in the measure are being implemented through the final design as described. There have not been any service interruptions thus far.
<b>PSU-9: Require application of relevant construction mitigation measures to utility relocation and transmission line construction by others.</b>	X	X			Ongoing	JPB has initiated coordination with PG&E regarding transmission line construction. PG&E is currently raising overcrossing lines in Segment 2.
<b>TRA-1a: Implement Construction Road Traffic Control Plan.</b>	X	X			Ongoing	The D-B has begun traffic control design and permit applications with cities in Segments 2 and 4. Designs have been completed and approved for all cross-over bridges in Segments 2 and 4.
<b>TRA-1c: Implement signal optimization and roadway geometry improvements at impacted intersections for</b>	X	X			Upcoming	This measure has not started

**Peninsula Corridor Electrification Project**  
**Monthly Progress Report**

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
the 2020 Project Condition.						
TRA-2a: Implement construction railway disruption control plan.	X	X			Ongoing	Minimization of railway disruption is being coordinated by the Site Specific Work Plan. A Construction Railway Disruption Control Plan was prepared to document the measures that are being implemented.
TRA-3b: In cooperation with the City and County of San Francisco, implement surface pedestrian facility improvements to address the Proposed Project's additional pedestrian movements at and immediately adjacent to the San Francisco 4th and King Station.	X	X	X		Upcoming	This measure has not started.
TRA-4b: Continue to improve bicycle facilities at Caltrain stations and partner with bike share programs where available following guidance in Caltrain's Bicycle Access and Parking Plan.				X	Ongoing	The JPB adopted the Caltrain Bicycle Parking Management Plan in November 2017, and staff have been working to implement the Plan's recommendations to improve wayside bike parking facilities along the corridor. Staff have also been coordinating with local jurisdictions that have launched bikeshare pilot programs to safely site bicycles near Caltrain stations.

**Mitigation Monitoring and Reporting**

Mitigation Measure	Mitigation Timing				Status	Status Notes
	Pre-Construction	Construction	Post-Construction	Operation		
<b>NOI-CUMUL-1: Implement a phased program to reduce cumulative train noise along the Caltrain corridor as necessary to address future cumulative noise increases over FTA thresholds</b>				X	Upcoming	This measure will be implemented during project operation.
<b>NOI-CUMUL-2: Conduct project-level vibration analysis for Blended System operations and implement vibration reduction measures as necessary and appropriate for the Caltrain corridor</b>				X	In Progress	CHSRA is conducting this analysis as part of the EIR/EIS for the San Francisco to San Jose section.
<b>TRA-CUMUL-1: Implement a phased program to provide traffic improvements to reduce traffic delays near at-grade crossings and Caltrain stations</b>				X	Upcoming	This measure will be implemented during project operation.
<b>TRA-CUMUL-2: Implement technical solution to allow electric trolley bus transit across 16<sup>th</sup> Street without OCS conflicts in cooperation with SFMTA.</b>	X				Complete	Not applicable. SFMTA has elected to not electrify the 16 <sup>th</sup> Street crossing. This measure no longer applies.
<b>Mitigation Measure TRA-CUMUL-3: As warranted, Caltrain and freight operators will partner to provide Plate H clearance as feasible between San Jose and Bayshore.</b>				X	Upcoming	This measure will be implemented during project operation.