

# CalMod



## Peninsula Corridor Electrification Project (PCEP)

Q2 Quarterly Update #13  
October 1 - December 31, 2017

JPB Board Meeting  
February 1, 2018  
Agenda Item # 8b



# Electrification - Infrastructure

- Progression of design:
  - Overhead Catenary System (OCS):
    - Complete design for Segment 2 Work Area 4
    - Continued design for other Segments 2 and 4
  - Signal System:
    - Continued submission and review of 65% signal design for Segments 2 and 4
    - Continued technical coordination with Union Pacific Railroad (UPRR) for system wide signal system design
    - Met with UPRR regarding proposed solution for Consistent Warning Time (CWT)
  - Traction Power System:
    - Completed review of 95% Traction Power Facilities design for Segment 4
    - Continued submission of 95% Traction Power Facilities design system wide
    - Completed Pacific Gas and Electric (PG&E) interconnection feasibility study for Segments 2 and 4 and reviewed preferred options with project team
  - Communication System:
    - Continued work on 65% system wide communication system design




# Electrification - Infrastructure



Foundation Drilling Equipment




# Electrification - Infrastructure



Loading Reinforcing Steel  
Cages



## Electrification - Infrastructure



# Electrification - Infrastructure



Foundation Work Train




# Electrification - Infrastructure



Drilling of Foundations




# Electrification - Infrastructure



Lowering Reinforcement  
Cage




# Electrification - Infrastructure



Upper Foundation  
Framework and Anchor  
Bolt Setting




# Electrification - Infrastructure



Final Alignment of Anchor Bolts



# Electrification - Infrastructure



Concrete Placement with Pump



# Electrification - Infrastructure



Close-up on Concrete Placement



# Electrification - Infrastructure




Concrete for Guy Wire  
Foundation in Place



# Electrification - Infrastructure



## Electrification - Infrastructure




Foundation Concrete Quality Testing



# Electrification - Infrastructure




# Electrification - Infrastructure



Form Removal and Cleaning of Anchor Bolts



# Electrification - Infrastructure



Restoration of Ballast and Area Around Foundation



# Electrification - Infrastructure

- Supervisory Control and Data Acquisition (SCADA) Contract (ARINC Inc.)
  - Issued Noticed to Proceed and held kickoff meeting in October
  - Signal System
- Tunnel Modifications
  - 100% Plans and Specifications reviewed
- Centralized Equipment Maintenance and Operations Facility (CEMOF)
  - 60% Design underway
- PG&E
  - Progress on power quality studies with PG&E
  - Completed interconnection option study
  - Continued coordination for substation improvements
- Utility Relocation and Coordination
  - Relocation required at locations of overhead power and communication lines
  - Completed PG&E relocation in Segment 2 Work Area 5



## EMUs

- Stadler
  - Preliminary Designs Reviews (PDRs) for all major systems conducted being finalized for Caltrain approval
  - Carshell extrusions in production
  - Aluminum carbody subassemblies being fabricated
  - Carshell structures being welded
  - Subassemblies being completed and staged for final assembly
  - Manufacturing and Final Assembly Facility beginning construction in Salt Lake City area



# EMUs




# EMUs



# EMUs



# EMUs



# EMUs



Representative Carshell Floor Structure  
in Welding Fixture



## EMUs



Representative Carshell End Underframe  
(oriented upside down)



## EMUs



# EMUs



Exterior Paint Test Samples



# EMUs




Mockup of engineer's console and seat within the cab



# Schedule

## MILESTONES



\*Please keep in mind that testing and construction will overlap as each Segment will be tested individually, prior to final system testing.

Note: **Schedule Subject to Change**



# Risk Management

- Review Cost and Schedule Impacts of Risk Register
- Top Risk: Contractor may be unable to develop grade crossing modifications that meet operational requirements prior to scheduled sub-system testing of the grade crossings
- 277 risks; 90 active; 187 retired



# Budget & Expenditures (in millions)

	Budget	Current Budget*	Q2 Costs	Costs to Date	Estimate at Completion
Electrification	\$696.6	\$696.7	\$26.7	\$183.9	\$696.7
SCADA	\$0.0	\$3.4	\$0.0	\$0.0	\$3.4
EMU	\$550.9	\$551.8	\$17.1	\$60.7	\$551.8
Separate Contract & Support Costs	\$417.2	\$417.2	\$20.5	\$143.9	\$417.2
Contingency	\$315.5	\$311.1	\$0.0	\$0.0	\$269.6
Anticipated Changes	\$0.0	\$0.0	\$0.0	\$0.0	\$41.5
<b>PCEP Total</b>	<b>\$1,980.3</b>	<b>\$1,980.3</b>	<b>\$64.4</b>	<b>\$388.5</b>	<b>\$1,980.3</b>

\* Includes executed change orders and awarded contracts

\*\* Refer to Contingency Drawdown Table on next slide for details

Note: Budget / Expenditures as of **December 31, 2017**



# Contingency Drawdown

Contracts	Amount	Contingency
Beginning Contingency		\$ 315,533,611
Drawdown		
Executed Change Orders	\$ 960,972	
SCADA Contract	\$ 3,446,917	
Total	\$ 4,407,889	
Remaining Contingency		\$ 311,125,722

Note: As of **December 31, 2017**




# Anticipated Contingency Drawdown

Contracts	Amount	Contingency
Remaining Contingency		\$ 311,125,722
Anticipated Contingency Drawdown		
Negotiated Change Orders	\$ 10,294,819	
PG&E Supplemental Agreement #4	\$ 31,263,082	
Total	\$ 41,557,901	
Anticipated Remaining Contingency		\$ 269,567,821

Note: As of **December 31, 2017**




## Contingency Drawdown Curve



# Infrastructure Outreach

- 3 Community Meetings re: Construction
  - (San Jose/Santa Clara, Redwood City/North Fair Oaks, Belmont/San Carlos)
- 15,670 Direct Mailers
- New Website: [calmod.org](http://calmod.org)



# Electric Trains



# Procurement History

Date	Key Milestones
May 2014	Request for Information (6 Car Builders participated)
August 2015	Request for Proposal Released (Includes Board Decisions, Customized Vehicle)
July 2016	Stadler, Sole Proposer, Awarded Contract
September 2016	Limited Notice to Proceed
May 2017	Award Full Notice to Proceed Contract (FFGA Requirement: “At least 10 percent increase in seated capacity”)



## Capacity Decision (Summer 2015)

- JPB Discussion & Action
  - Tradeoffs between seats, standing space, bikes, restrooms (fixed space in the vehicle)
  - Dual Doors “not to preclude” future HSR options

Board Decision	Outreach
8:1 Ratio Seats to Bikes (staff originally proposed 9:1)	<ul style="list-style-type: none"><li>- Special Board Workshop</li><li>- 20 public meetings</li><li>- Over 10,000 comments from the different venues</li><li>- Multiple Surveys</li><li>- Top 10 Station Outreach AM/PM</li><li>- Traditional / Social Media</li></ul>
1 Restroom per train (staff originally proposed 0 restrooms)	
Dual doors “not to preclude” future HSR boarding decisions. Customized vehicle. Seats in front of the doors.	





## Stadler Design (2017)

- Layout largely fixed to meet bike / seat ratio, FFGA seat requirements, ADA Restroom, dual doors, etc.



# Capacity



*The CalMod program lays the foundation for continued capacity growth on the corridor. Unlike diesel trains, electric trains can maintain performance while expanding the number of train cars.*

Figures and percentages subject to changes as EMU design elements and new service schedules are finalized.




Per Peak, Per Direction

# Capacity Continued

## CURRENT DIESEL FLEET

(Mix Of Bombardier and Gallery Cars | 5- and 6-car Train Sets)



## 2022 ELECTRIFICATION

(Mix of 7-car Diesel Train Sets and 6-car Electric Train Sets)



*The CalMod program lays the foundation for continued capacity growth on the corridor. Unlike diesel trains, electric trains can maintain performance while expanding the number of train cars.*

Figures and percentages subject to changes as EMU design elements and new service schedules are finalized. \*Electric trains will meet a 1:8 bike to seat ratio.



## Design Refinements (2017/2018)

Topic	Outreach
Exterior Train Design (Red and White)	<ul style="list-style-type: none"><li>- Surveys</li><li>- 10 Station and Outreach Meetings</li><li>- Restroom Mockup and walkthrough for ADA Community</li><li>- 56 Meetings</li><li>- Sample Seats &amp; Bike Storage at Project Office</li><li>- Social / Traditional Media</li><li>- Calmodtrains.org website</li></ul>
Interior Seats Color (Grey, red stripe)	
Restroom ADA (Incorporated many changes: button, handle location etc.)	
Bike Storage Options (Stacking option selected to maximize capacity)	
Interior Wheelchair Lift (to be used when HSR on the corridor with common platforms)	
Upper Doors (to be used when HSR on the corridor with common platforms)	



## Design Refinements Continued



# Bike Security

- Bike Security Review (Onboard and Wayside)
  - What could we be doing better now, potential options and best practices with new electric trains
  - Response to concerns raised by bike community
- Collaboration with Key Stakeholders
  - Bicycle Advisory Committee
  - SF Bicycle Coalition and Silicon Valley Bicycle Coalition
  - Broader Bike Community
  - Internal Taskforce (Ops, Planning, Marketing, Transit Police)



## Electric Train Amenities



PLENTIFUL POWER  
SOURCES



BETTER LOCATION &  
DESTINATION INFO



QUIETER, SMOOTHER RIDES



INCREASED FREQUENCY &  
REDUCED TRAVEL TIME



# Questions

