



Caltrain Modernization Program Peninsula Corridor Electrification Project (PCEP)



August 2021 Monthly Progress Report

August 31, 2021

Funding Partners



Federal Transit Administration (FTA) Core Capacity
FTA Section 5307 (Environmental / Pre Development only)
FTA Section 5307 (Electric Multiple Unit (EMU) only)



Prop 1B (Public Transportation Modernization & Improvement Account)
Caltrain Low Carbon Transit Operations Cap and Trade



Proposition 1A
California High Speed Rail Authority (CHSRA) Cap and Trade



Carl Moyer Fund



Bridge Tolls (Funds Regional Measure (RM) 1/RM2)



San Francisco
County Transportation
Authority



San Francisco County Transportation Authority (SFCTA)/San Francisco
Municipal Transportation Agency (SFMTA)



San Mateo County Transportation Authority (SMCTA) Contribution
SMCTA Measure A



Santa Clara Valley Transportation Authority (VTA) Measure A
VTA Contribution



City and County of San Francisco (CCSF) Contribution

THIS PAGE INTENTIONALLY LEFT BLANK

Table of Contents

| | Page |
|---|-------------|
| 1.0 Background | 1-1 |
| 2.0 Executive Summary..... | 2-1 |
| 2.1. Monthly Dashboards | 2-2 |
| 2.2. Funding Partners Participation in PCEP..... | 2-5 |
| 2.3. Schedule..... | 2-8 |
| 2.4. Budget | 2-9 |
| 2.5. Board Actions | 2-10 |
| 2.6. Government and Community Affairs | 2-10 |
| 3.0 Electrification – Infrastructure | 3-1 |
| 3.1. Electrification | 3-1 |
| 3.2. Supervisory Control and Data Acquisition | 3-6 |
| 3.3. Tunnel Modification..... | 3-7 |
| 3.4. Interconnection Construction | 3-7 |
| 4.0 Electric Multiple Units | 4-1 |
| 4.1. Electric Multiple Units..... | 4-1 |
| 4.2. Centralized Equipment Maintenance and Operations Facility Modifications | 4-2 |
| 5.0 Safety | 5-1 |
| 6.0 Quality Assurance | 6-1 |
| 7.0 Schedule | 7-1 |
| 8.0 Budget and Expenditures | 8-1 |
| 9.0 Change Management | 9-1 |
| 10.0 Funding | 10-1 |
| 11.0 Risk Management | 11-1 |
| 12.0 Environmental | 12-1 |
| 12.1. Permits | 12-1 |
| 12.2. Mitigation Monitoring and Reporting Program (MMRP) | 12-1 |
| 13.0 Utility Relocation..... | 13-1 |
| 14.0 Real Estate..... | 14-1 |
| 15.0 Third Party Agreements..... | 15-1 |
| 16.0 Government and Community Affairs..... | 16-1 |
| 17.0 Disadvantaged Business Enterprise (DBE) Participation and Labor Statistics | 17-1 |
| 18.0 Procurement..... | 18-1 |
| 19.0 Timeline of Major Project Accomplishments | 19-1 |

List of Tables

| | Page |
|---|-------------|
| Table 2-1 Schedule Status..... | 2-9 |
| Table 2-2 Budget and Expenditure Status..... | 2-10 |
| Table 3-1 Work Progress by Segment | 3-4 |
| Table 6-1 Quality Assurance Audit Summary..... | 6-1 |
| Table 7-1 Schedule Status..... | 7-1 |
| Table 7-2 Critical Path Summary | 7-1 |
| Table 7-3 Schedule Hold Points..... | 7-2 |
| Table 8-1 Electrification Budget & Expenditure Status | 8-1 |
| Table 8-2 EMU Budget & Expenditure Status | 8-3 |
| Table 8-3 PCEP Budget & Expenditure Status..... | 8-4 |
| Table 8-4 Third Party Improvements/CNPA Budget & Expenditure Status | 8-4 |
| Table 8-5 Budget Transfers of Contingency | 8-4 |
| Table 15-1 Third-Party Agreement Status..... | 15-1 |

List of Figures

| | Page |
|--|-------------|
| Figure 2-1 PCEP Work Segments..... | 2-1 |
| Figure 2-2 Expenditure – Planned vs. Actual..... | 2-2 |
| Figure 2-3 Spending Rate vs. Required..... | 2-3 |
| Figure 2-4 Construction Contract Budgets..... | 2-3 |
| Figure 2-5 OCS Foundation Production..... | 2-4 |
| Figure 2-6 Contractor Completion Schedule..... | 2-4 |
| Figure 10-1 Funding Plan..... | 10-1 |
| Figure 11-1 Monthly Status of Risks..... | 11-2 |
| Figure 11-2 Risk Classification..... | 11-3 |
| Figure 17-1 DBE Participation..... | 17-1 |

List of Appendices

| | Page |
|--|-------------|
| Appendix A – Acronyms..... | A-1 |
| Appendix B – Funding Partner Meetings..... | B-1 |
| Appendix C – Schedule..... | C-1 |
| Appendix D – Standard Cost Codes..... | D-1 |
| Appendix E – Change Order Logs..... | E-1 |
| Appendix F – Risk Table | F-1 |
| Appendix G – MMRP Status Log | G-1 |

1.0 BACKGROUND

Over the last decade, Caltrain has experienced a substantial increase in ridership and anticipates further increases in ridership demand as the San Francisco Bay Area's population grows. The Caltrain Modernization (CalMod) Program, scheduled to be implemented by 2022, will electrify and upgrade the performance, operating efficiency, capacity, safety, and reliability of Caltrain's commuter rail service.

The PCEP is a key component of the CalMod Program and consists of converting Caltrain from diesel-hauled to Electric Multiple Unit (EMU) trains for service between the San Francisco Station (at the intersection of Fourth and King Streets in San Francisco) and the Tamien Station in San Jose. Caltrain will continue Gilroy service and support existing tenants.

An electrified Caltrain will better address Peninsula commuters' vision of environmentally friendly, fast and reliable service. Electrification will modernize Caltrain and make it possible to increase service while offering several advantages in comparison with existing diesel power use, including:


- **Improved Train Performance, Increased Ridership Capacity and Increased Service:** Electrified trains can accelerate and decelerate more quickly than diesel-powered trains, allowing Caltrain to run more efficiently. In addition, because of their performance advantages, electrified trains will enable more frequent and/or faster train service to more riders.
- **Increased Revenue and Reduced Fuel Cost:** An electrified Caltrain will increase ridership and fare revenues while decreasing fuel costs.
- **Reduced Engine Noise Emanating from Trains:** Noise from electrified train engines is measurably less than noise from diesel train engines. Train horns will continue to be required at grade crossings, adhering to current safety regulations.
- **Improved Regional Air Quality and Reduced Greenhouse Gas Emissions:** Electrified trains will produce substantially less corridor air pollution compared with diesel trains even when the indirect emissions from electrical power generation are included. Increased ridership will reduce automobile usage, resulting in additional air quality benefits. In addition, the reduction of greenhouse gas emissions will improve our regional air quality, and will also help meet the state's emission reduction goals.

THIS PAGE INTENTIONALLY LEFT BLANK

2.0 EXECUTIVE SUMMARY

The Monthly Progress Report is intended to provide an overview of the PCEP and provide funding partners, stakeholders, and the public an overall update on the progress of the project. This document provides information on the scope, cost, funding, schedule, and project implementation. Work along the Caltrain Electrification Corridor has been divided into four work segments and respective work areas (WA) as shown in Figure 2-1. PCEP activities are described and summarized by segments and work areas.

Figure 2-1 PCEP Work Segments



Peninsula Corridor Electrification Project
Monthly Progress Report

Foundation installation has been completed in Segment 2 between Belmont and Atherton. Crews continued installation of off-track foundations in Segment 1, OCS poles, cantilevers and wires in Segment 4, shunt wires in Segments 3 and 4, and OCS and cantilevers in Segment 2. Work at the paralleling stations included ductbank, ground grid, fence, access ramp, 25 kV enclosures, and transformer foundation, pad, and footing.

Punch list work continued at the Centralized Equipment Maintenance and Operations Facility (CEMOF). Grout pads have been completed and WSP conduit/backfill has been installed at the north and south pits. Electrical work has been completed for the Component Test Room and the handrail has been installed at the Part Storage Building.

Trainset 1 is still undergoing dynamic type testing in Pueblo, CO, including 8-car parking brake, rollback protection, and electromagnetic interference (EMI) testing. One Final Design Review (FDR) remains for Positive Train Control (PTC) software. The door plug First Article Inspection (FAI) took place this month.

2.1. Monthly Dashboards

Dashboard progress charts are included below to summarize construction progress.

Figure 2-2 Expenditure – Planned vs. Actual




Figure 2-3 Spending Rate vs. Required




Figure 2-4 Construction Contract Budgets






Figure 2-5 OCS Foundation Production



Notes regarding tables above:

- BBII is reporting a delay in the completion date for the OCS foundations. PCEP's own projection of BBII's productivity estimates the completion date to be in November, reflected in Figure 2-5. The monthly forecast is revised at the end of ongoing OCS foundation workshops, which are held to determine the level of effort necessary for each of the activities prior to foundation installation. The delay to the OCS foundation completion date does not change the substantial completion date of the BBII contract.

Figure 2-6 Contractor Completion Schedule



2.2. Funding Partners Participation in PCEP

The PCEP has a series of weekly, biweekly, monthly and quarterly meetings to coordinate all aspects of the program. The meetings are attended by project staff with participation by our funding partners in accordance with the Funding Partners Oversight Protocol. A summary of funding partner meetings and invitees can be found in Appendix B.

This section of the report provides a summary of the discussions and decisions made at the meetings and a list of funding partners who attended the meetings.

Electrification – Weekly Discipline-Specific Meetings

Purpose: To replace the previous weekly Engineering Meeting with three discipline-specific meetings for the three major categories of work under the Electrification Design Build (DB) contract: Overhead Contact System (OCS) Foundation, Traction Power Facilities (TPF), and Signals. Each meeting will focus on the status, resolution and tracking of Balfour Beatty Infrastructure, Inc. (BBII) and Electrification design- and construction-related issues.

Activity this Month

OCS Foundation Meeting

Funding Partners: None

- Review of upcoming foundation design and installation schedule
- Discussion of open issues impacting foundations design and installation
- Discussion of outstanding Requests for Information (RFI)
- Review of foundation designs that potentially impact Right of Way (ROW)
- Review of outstanding Field Orders or Change Notices required for work to continue

TPF Meeting

Funding Partners: None

- Review of outstanding items as they relate to the design and construction of the PG&E Interconnection
- Review of PG&E Interconnection schedule
- Discuss progress and next steps for the Single-Phase Study
- Discuss outstanding comments on the interconnection agreement
- Review and resolve open issues on the construction and design of the TPFs (paralleling stations, traction power substations, switching station)

PCEP Delivery Coordination Meeting – Bi-Weekly

Purpose: To facilitate high-level coordination and information sharing between cross-functional groups regarding the status of the work for which they are responsible.

Activity this Month

Funding Partners: SFCTA: Luis Zurinaga; MTC: Trish Stoops; CHSRA: Sharath Murthy; VTA: James Costantini

The Project Management Oversight Consultant (PMOC) monitoring visit occurred virtually on August 25 – 27. The monitoring meetings have changed to occur monthly instead of quarterly. In real estate activities, access permits have been received for both San Francisco and San Mateo sites, and work has commenced in San Francisco. In EMU design and testing, the monitoring and diagnostic system (MDS) final design review (FDR) has been completed, leaving one FDR remaining for Positive Train Control (PTC). Testing took place for Train 1 at TTCl in Pueblo which included parking brake/rollback protection tests and Electromagnetic Interference (EMI) testing. Car B underwent climate room testing and staff is awaiting the final report. First Article Inspections (FAIs) for luggage racks and ceiling panels took place on August 13. The repair on Cars D and G of Trainset 2 have been completed and a sample car inspection is targeted for November 2021. In design build activities, foundation installation is continuing in Segment 2 Work Areas 1 and 2 with work nearing completion. Poles and wires work continues in Segments 3 and 4. Completion of wiring in Segment 4 has been pushed to November due to complexity of Diridon wiring which requires hand work. Factory Acceptance Testing (FAT) for PS-5, PS-6, and PS-7 have been completed and delivery dates are tentatively scheduled for mid-August/mid-September. Expected completion of the Protocol Manager for Secure Authentication (SA) Version 5 is anticipated for early September and a demo is planned for September 17.

Systems Integration Meeting – Bi-Weekly

Purpose: To discuss and resolve issues with inter-system interfaces and to identify and assign Action Item Owners for interface points that have yet to be addressed.

Activity this Month

Funding Partners: CHSRA: Sharath Murthy

Bi-weekly PCEP System Integration meetings are held to monitor and determine appropriate resolution for systems integration issues. The Systems Integration Lead also maintains contact with the EMU procurement team. The Traction Power SCADA team also holds bi-weekly status meetings. Coordination with the EMU procurement, Positive Train Control (PTC) and Caltrain Capital Project managers responsible for other capital projects on the corridor is ongoing. There is coordination with PG&E construction of the Interconnection to TPS-2, and the CEMOF upgrades as well. The Systems Integration meeting has been arranged to have a technical discussion of the interface issues to existing Caltrain legacy systems followed by a shorter session with CalMod management for elevation of issues identified. A smaller “breakout” group is meeting to determine and track what testing and with which resources will need to be coordinated among the various contracts and suppliers. This “Testing and Commissioning Meeting” is the primary interface to the PCEP Design-Build Team at this time. Work to define

dependencies for completion of Segment 4 (Intermediate Milestone #1) is ongoing with the Testing & Commissioning discussion. The schedule fragnet for the achievement of Intermediate Milestone #1 has been largely developed and the group continues to refine this and monitor progress toward achievement of the milestone. This group will report back to the System Integration meeting group with their findings.

Master Program Schedule (MPS) Meeting – Monthly

Purpose: To review the status of the MPS and discuss the status of major milestones, critical and near-critical paths, upcoming Board review items, and progress with the contracts, among others.

Activity this Month

Funding Partners: MTC: Trish Stoops; VTA: Manolo González-Estay; CHSRA: Sharath Murthy, Wai-On Siu

JPB has proposed a new revised Revenue Service Date (RSD) as a result of the risk refresh exercise performed by FTA-PMOC in December 2020. RSD is forecasted to occur between January 1, 2024 and March 31, 2024. When six to eight months of risk contingency is included, the new proposed revised RSD is September 26, 2024.

Milestone #1 Segment 4 construction completion has a 46-day schedule delay. This period update is due to BBII's long lead procurement of batteries, as the original batteries were found to not meet PG&E discharging test specifications. The new forecast date for Milestone # 1 Segment 4 construction completion is January 28, 2022.

The JPB's forecasted electrification substantial completion date for the BBII contract in the MPS August update remains December 31, 2023. JPB is working with BBII to improve progress on both the signal systems, which lags behind baseline productivity level, and traction power facilities, which continue to progress at a slow rate.

Arrival of the first trainset on JPB property has a schedule delay this period due to supply chain challenges and material shortages. The new forecast date for the arrival of the first trainset is December 18, 2021. This delay is not expected to affect the overall delivery and acceptance schedule for Stadler, with the acceptance of the final trainset remaining on December 9, 2022.

Risk Assessment Meeting – Monthly

Purpose: To identify risks and corresponding mitigation measures. For each risk on the risk register, mitigation measures have been identified and are being implemented. Progress in mitigating these risks is confirmed at the ongoing risk monitoring and monthly risk assessment meetings.

Activity this Month

Funding Partners: SFCTA: Luis Zurinaga; CHSRA: Sharath Murthy; MTC: Trish Stoops; VTA: James Costantini, Franklin Wong

No meeting was held in May due to the absence of items for the agenda.

Change Management Board (CMB) – Monthly

Purpose: To review, evaluate and authorize proposed changes to PCEP over \$200,000. The CMB discusses major topics including potential changes to PCEP contracts, contingency usage, track access delays and Differing Site Conditions (DSC) field order updates. Potential contract changes will follow the PCEP Change Order Procedure. Once approved changes are executed, they will be reported in the Change Management section (Section 9) of this report.

Activity this Month

The August CMB meeting was cancelled due to lack of agenda items.

Funding Partners: CHSRA: Simon Whitehorn and Sharath Murthy; SFCTA: Luis Zurinaga; SMCTA: Joe Hurley; MTC: Trish Stoops and Kenneth Folan; VTA: Franklin Wong and James Costantini; FTA: Mike Eidlin

BBII Contract

No changes were identified for consideration.

CEMOF Contract

No changes were identified for consideration.

Stadler Contract

No changes were identified for consideration.

SCADA Contract

No changes were identified for consideration.

Tunnel Modification Contract

No changes were identified for consideration.

Amtrak Contract

No changes were identified for consideration.

Other

No changes were identified for consideration.

2.3. Schedule

JPB has proposed a new revised Revenue Service Date (RSD) as a result of the risk refresh exercise performed by FTA-PMOC in December 2020. RSD is forecasted to occur between January 1, 2024 and March 31, 2024. When six to eight months of risk contingency is included, the new proposed revised RSD is September 26, 2024.

Milestone #1 Segment 4 construction completion has a 46-day schedule delay. This period update is due to BBII's long lead procurement of batteries, as the original batteries were found to not meet PG&E discharging test specifications. The new forecast date for Milestone # 1 Segment 4 construction completion is January 28, 2022.

The JPB's forecasted electrification substantial completion date for the BBII contract in the MPS August update remains December 31, 2023. JPB is working with BBII to improve progress on both the signal systems, which lags behind baseline productivity level, and traction power facilities, which continue to progress at a slow rate.

Arrival of the first trainset on JPB property has a schedule delay this period due to supply chain challenges and material shortages. The new forecast date for the arrival of the first trainset is December 18, 2021. This delay is not expected to affect the overall delivery and acceptance schedule for Stadler, with the acceptance of the final trainset remaining on December 9, 2022.

Table 2-1 indicates major milestone dates for the MPS.

Table 2-1 Schedule Status

| Milestones | Program Plan | Progress Schedule (August 2021) ¹ |
|--|--------------|--|
| Arrival of First Vehicle at JPB | N/A | 12/18/2021 ² |
| Milestone #1 Segment 4 Construction Completion | 11/21/2019 | 01/28/2022 ¹ |
| PG&E Provides Permanent Power | 09/09/2021 | 05/12/2022 |
| FFGA RSD | 08/22/2022 | 08/22/2022 |
| Acceptance of 14 th Trainset | 08/20/2021 | 12/09/2022 ² |
| Electrification Substantial Completion | 08/10/2020 | 12/31/2023 [*] |
| Revenue Service Date (RSD) – Period Range | 12/09/2021 | 01/01/2024 – 03/31/2024 |
| Proposed Revised RSD with Contingency | N/A | 09/26/2024 |

Note:

- ¹ Dates may shift slightly in the upcoming progress schedule update due to the grounding & bonding at CEMOF and holidays.
- ² These dates are expected to be delayed due to supply chain challenges and materials shortage.
- ^A Completed Milestone.
- ^{*} Pending mediation process resolution with BBII.

2.4. Budget

In December 2020, the FTA conducted a risk refresh that reviewed the existing delays, updated contractor schedules, and independent schedules prepared by the JPB. On June 17, 2021, a draft FTA-led Risk Refresh Report was issued forecasting an additional budget need of \$333M. At the June 3, 2021 JPB Board meeting, in alignment with the FTA report, PCEP proposed a \$333M budget increase consisting of \$161M in known and allocated costs and \$172M in reserve. The additional budget need has been incorporated into the estimate to complete (ETC) at the bottom of budget Table 8-3 for a total estimate at completion (EAC) of \$2.313B and Appendix D for an FTA project EAC

Peninsula Corridor Electrification Project
Monthly Progress Report

of \$2.263B. The re-baseline allocation of the additional budget to the current budgets will be implemented after resolution of the Two-Speed Check Solution.

A summary of the overall budget and expenditure status for the PCEP is provided in Table 2-2 below.

Table 2-2 Budget and Expenditure Status

| Description of Work | Budget (A) | Current Budget (B) ¹ | Cost This Month (C) ² | Cost To Date (D) ^{3,4} | Estimate To Complete (E) | Estimate At Completion (F) = (D) + (E) |
|--|------------------------|------------------------------------|-------------------------------------|------------------------------------|-----------------------------|---|
| Electrification Subtotal | \$1,316,125,208 | \$1,316,125,208 | \$13,784,288 | \$1,000,017,071 | \$336,108,137 | \$1,336,125,208 |
| EMU Subtotal | \$664,127,325 | \$664,127,325 | \$719,870 | \$304,218,986 | \$339,908,339 | \$644,127,325 |
| Known and Allocated⁵ | | | | | \$161,000,000 | \$161,000,000 |
| Reserve⁵ | | | | | \$172,000,000 | \$172,000,000 |
| PCEP TOTAL | \$1,980,252,533 | \$1,980,252,533 | \$14,504,157 | \$1,304,236,057 | \$1,009,016,476 | \$2,313,252,533 |

Notes regarding tables above:

1. Column B "Current Budget" includes executed change orders and awarded contracts.
2. Column C "Cost This Month" represents the cost of work performed this month.
3. Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.
4. Column D "Cost To Date" is exclusive of Caltrain capital overhead on non-staff costs for the period since methodology changed in January 2021. The cost and budget for overhead will be reconciled with the amendment of the program budget.
5. Known and Allocated and Reserve includes additional budget need of \$333M in the estimate at completion (EAC) until a budget amendment is approved.

2.5. Board Actions

- Authorize Execution of a Change Order with BBII for Removal and Disposal of Contaminated Soil

Future anticipated board actions include:

- Authorize Amendment to Supplemental Agreement No. 4 with PG&E for Procurement and Construction Services for PG&E Infrastructure Build Outs
- Authorize Execution of a Change Order with BBII for Increase in Allowance Item No. 9 – Utilities Potholing
- Change orders as needed

2.6. Government and Community Affairs

There were four outreach events this month.

3.0 ELECTRIFICATION – INFRASTRUCTURE

This section reports on the progress of the Electrification, SCADA, and Tunnel Modification components. A brief description on each of the components is provided below.

3.1. Electrification

The Electrification component of the PCEP includes installation of 138 miles of wire and overhead catenary system (OCS) for the distribution of electrical power to the EMUs. The OCS will be powered from a 25 kilovolt (kV), 60-Hertz, single phase, alternating current supply system consisting of two traction power substations (TPS), one switching station (SWS), and seven paralleling stations (PS). Electrification infrastructure will be constructed using a DB delivery method.

Activity This Month

- Completed installation of all OCS foundations in Segment 2.
- Began mobilization of on-track foundation equipment to Segment 1.
- Continued installation of off-track foundations in Segment 1.
- Continued installation of OCS poles, cantilevers, and wires in Segment 4.
- Continued regulation of OCS wires (sagging the wires) in Segments 3 and 4.
- Continued installation of shunt wires in Segments 3 and 4.
- Continued installation of OCS poles and cantilevers in Segment 2.
- Continued to pothole at proposed OCS locations and utility locations in Segment 2 and Segment 1 in preparation of upcoming foundation installations.
- Continued to resolve conflicts found during the potholing process, such as loose concrete, asphalt, and other debris, and continued designing solutions for those conflicts that cannot be avoided. The conflicts must be resolved before installation of foundations at those locations.
- Relocated signal cables and remove abandoned facilities found in conflict with planned OCS foundations as conflicts were identified.
- PS-1:
 - Continued installation of pad and low voltage ductbank for PG&E service.
 - Installed transformer buss bars from transformer to risers.
 - Pulled low voltage wire.
 - Continued installation of ground grid and grounding pads for site and fencing.
- PS-2:
 - Continued installation of ductbank for 400 AMP service panel.
 - Continued termination of low voltage cables.
 - Installed grounds to fence post.
 - Began identifying, labeling, and megger testing cables.

Peninsula Corridor Electrification Project

Monthly Progress Report

- PS-3:
 - Continued installation of transformer foundation.
 - Installed conduits for transformer pad.
 - Poured transformer pad foundation and footing.
 - Poured 25kV enclosure walls.
 - Procured precast drainage material.
- PS-4:
 - Installed bollards.
 - Set and poured bollard foundations.
 - Performed PG&E transformer inspections.
 - Installed conduit for PG&E ductbank and PG&E service pad.
 - Installed ground rods and ground wire for PG&E transformer.
- PS-5:
 - Continued low voltage termination.
 - Continued terminations on gantry, transformers, PTs, MOD, and GTC cabinets.
 - Assisted EPS with cable termination on main gantry and Riser C.
- PS-6:
 - Procured access ramp material.
 - Set 25kV enclosure house.
 - Began installation of communication panels and equipment.
 - Mounted transfer switch on house.
 - Assisted EPS with cable termination.
- PS-7:
 - Continued installation of communication panel and equipment.
 - Set 25kV enclosure.
 - Mounted transfer switch on house.
 - Terminated and turned on temporary generator power.
 - Assisted EPS with cable termination.
- TPS-1: Began installation of gantry interface.
- TPS-2:
 - Installed fire suppression system.
 - Began termination of high voltage feeder cables.
 - Tested communication equipment in 25 kV enclosures.
 - Tested fiber connections.

- SWS-1: Continued low voltage power drop installation
- Continued to install signal kits, AFTAC boxes, and signal cases in Segment 2.
- Performed cable pulling in Segment 2.
- Installed communication equipment and spliced fiber in Segment 2.
- Continued to install signal ductbank, conduits, and cables in Segments 1, 2, 3, and 4.
- Installed transformer box at Control Point (CP) De La Cruz, CP Stockton, CP Shark, CP Alameda and CP Bird.
- Performed signal system pretesting in Segments 4 and 2.
- Installed insulated joints in Segment 2.
- Performed track bonding and impedance bond installation in Segment 4.
- Continued fiber optic cable installation and splicing in Segment 4.
- Installed overhead bridge attachments at various locations in Segment 3 and 4.
- Progressed the OCS design with BBII in all segments, which included submittal and review of Design Change Notices for revised foundation locations.
- Continued Right of Way acquisition for TPS-1 interconnection.
- Coordinated design review with local jurisdictions for the OCS, traction power facilities, and bridge attachments design, including responses to comments from jurisdictions.
- Continued to review and coordinate signal and communication design submittals with BBII.
- Continued internal discussions about design, installation and testing of signal and communications modifications to the Caltrain system and schedule for cutover plans.
- Continued discussions with VTA on Right of Way acquisition for TPS-2 interconnection.
- Worked with BBII through Site Specific Work Plans (SSWP) for upcoming field work.
- Continued model validation for the single phase study.
- PG&E continued work at East Grand and FMC substations.
- PG&E continued TPS-2 and TPS-1 Interconnection work.

Peninsula Corridor Electrification Project
Monthly Progress Report

A summary of the work progress by segment is provided in Table 3-1 below.

Table 3-1 Work Progress by Segment

| Segment | Work Area | Foundations | | | Poles | | |
|--------------|-----------|-------------------------|----------------------|-------------------|------------------------|----------------------|-------------------|
| | | Required ^{abc} | Completed this Month | Completed to Date | Required ^{ab} | Completed this Month | Completed to Date |
| 1 | Tunnels | 32 | 0 | 32 | 32 | 0 | 32 |
| | A | 306 | 0 | 66 | 259 | 0 | 0 |
| | B | 231 | 33 | 131 | 177 | 0 | 0 |
| 2 | 5 | 246 | 0 | 246 | 208 | 0 | 160 |
| | 4 | 317 | 1 | 317 | 253 | 33 | 244 |
| | 3 | 177 | 0 | 177 | 140 | 0 | 43 |
| | 2 | 237 | 9 | 237 | 205 | 0 | 60 |
| | 1 | 200 | 14 | 200 | 154 | 0 | 33 |
| 3 | 2 | 509 | 0 | 509 | 445 | 0 | 445 |
| | 1 | 392 | 0 | 392 | 310 | 0 | 306 |
| 4 | A | 242 | 0 | 242 | 180 | 0 | 179 |
| | B | 128 | 0 | 128 | 124 | 0 | 109 |
| | CEMOF | 85 | 0 | 85 | 84 | 1 | 83 |
| Total | | 3,102 | 57 | 2,762 | 2,571 | 34 | 1,694 |

Note:

- a. Foundations required do not match poles required as guy foundations are needed in some locations for extra support.
- b. Reported number of required poles and foundations fluctuate due to Design changes.
- c. Update: To-date, 30 foundations have been installed by the South San Francisco in S2WA5 and 65 have been installed by the 25th Ave projects in S2WA3.

Activity Next Month

- Continue off-track OCS foundation installations in Segment 1.
- Begin on-track OCS foundation installation in Segment 1.
- Continue resolution of foundation conflicts.
- Continue to install protective steel plates for protection of utilities during foundation installation.
- Continue to install OCS poles and assemblies in all Segments where available.
- Continue wire installation and regulation in Segments 3 and 4. Target completion of poles and wire installation by September in these two segments.
- Continue shunt wire installation.
- Continue poles and cantilever installation in Segment 2.
- Continue work with BBI on field investigation activities and designs, which will include the progression of the OCS, traction power, bonding and grounding, signal systems, and other civil infrastructure such as overhead bridge protections.
- Pothole and clear obstructions at proposed OCS locations.
- Continue construction at TPS-1 and TPS-2.

- PS-1:
 - Continue PG&E low voltage drop work, complete low voltage ductbank installation and set 400 AMP panel.
 - Continue to pull cable.
- PS-2:
 - Begin construction of bike lockers.
 - Complete construction of 400 AMP panel pad and set 400 AMP panel.
 - Install drain rock and finegrade.
 - Complete permanent fence installation.
- PS-3:
 - Continue installation of transformer pad.
 - Continue installation of high voltage/low voltage ductbanks to transformers.
 - Backfill ATS pad subgrade.
 - Pour 25kV enclosure walls.
 - Complete city comment responses for the IFC design and drainage drawings with PGH Wong, BBII and City of Burlingame.
- PS-4:
 - Complete PG&E inspections.
 - Install bollards.
- PS-5
 - Set 25kV enclosure.
 - Install permanent site fence.
- PS-6:
 - Continue to backfill remaining drainage and bio retention.
 - Continue installation of communication equipment and fiber connections.
 - Begin PG&E electrical work.
 - Continue low voltage cable fit-up for the 25kV enclosure.
- PS-7:
 - Continue installation of communication equipment and fiber connections.
 - Continue low voltage cable fit-up for the 25kV enclosure.
- SWS-1:
 - Install 400 AMP service ductbank.
 - Install PG&E low voltage ductbank.
 - Install remaining finegrade.
 - Install bollards.

- Continue to install conduit and foundations for signal and wayside power cubicle (WPC) units in all Segments.
- Continue cable termination at signal locations in Segment 4.
- Continue fiber installation and splicing in Segment 4.
- Continue preparation for next signal cutover in Segment 4.
- Continue conduit installations in Segments 1, 2, 3, and 4.
- Continue to install impedance bond connections.
- Continue to install bridge attachments.
- Continue to progress location-specific design for grade crossing system.
- Continue planning process for signal cutovers.
- Review BBII work plans for upcoming construction activities.
- Coordinate with PG&E on construction for PG&E infrastructure.
- Coordinate with local jurisdictions to review designs.
- Continue tree pruning and removals.
- Continue progress on Single Phase Study.

3.2. Supervisory Control and Data Acquisition

SCADA is a system that monitors and controls field devices for electrification, including traction power substations (TPS), wayside power cubicles (WPC), and the OCS. SCADA will be integrated with the base operating system for Caltrain Operations and Control, which is the Rail Operations Center System (ROCS). A separate control console will be established for the Power Director.

Activity This Month

- Submitted Monthly Progress Report.
- Submitted August Schedule Update.
- Continued DNP-3 Protocol Manager development for support of the required Secure Authentication Version 5 (SAv5) for TP SCADA.
- Held a workshop to review the schedule in support of SAv5, point-to-point testing, and beyond.

Activity Next Month

- Prepare and deliver the Monthly Report and the Monthly Schedule Update.
- Attend project status meetings (virtually).
- Test Protocol Manager to support SAv5 and hold a demonstration on September 17.
- Conduct training for the Caltrain control center personnel (Train the Trainer).

3.3. Tunnel Modification

Tunnel modifications will be required on the four tunnels located in San Francisco. This effort is needed to accommodate the required clearance for the OCS to support electrification of the corridor. Outside of the PCEP scope, Caltrain Engineering has requested the PCEP team to manage completion of design and construction for the Tunnel 1 and Tunnel 4 Drainage and Track Rehabilitation Project. The Tunnel Drainage and Track Rehabilitation Project is funded separately from PCEP.

Activity This Month

- Reconciled Change Orders.
- Progressed As-Built Drawings.

Activity Next Month

- Reconcile Change Orders.
- Receive As-Built Drawings from ProVen.
- Closeout Contract documents – RFIs, submittals, and letters.

3.4. Interconnection Construction

The PCEP will require a 115-kV interconnection to supply power from the PG&E substations to the Caltrain substations in San Jose and South San Francisco. Construction of the interconnections will be performed by PG&E under an amendment to Supplemental Agreement No. 2.

Activity This Month

- EGS – TPS-1:
 - Gateway Boulevard Vault #1 was delivered.
 - Progressed UECCo Phase 2A construction at the Gateway and Grand Avenue intersection.
 - UECCo mobilized for Phase 2B construction in the HealthPeak parking lot.
- FMC – TPS-2:
 - Circuit #2 and redundant fiber highway crossing rescheduled to May 2022.
 - Assisted EPS with testing and field commissioning.
 - Removed 600A switch gear and set 400A per inspection.
 - Established the control house to run on PG&E power.

Activity Next Month

- EGS – TPS-1:
 - Continue Underground Phase 2A – Gateway and Grand Avenue intersection construction.
 - Continue Underground Phase 2B – HealthPeak parking lot construction.

Peninsula Corridor Electrification Project
Monthly Progress Report

- Complete FAT Testing for enclosure house.
- FMC – TPS-2:
 - Begin testing ground grid.
 - Continue BBI internal testing and commissioning of 25kV enclosure house.

4.0 ELECTRIC MULTIPLE UNITS

This section reports on the progress of the Electric Multiple Units (EMU) procurement and the Centralized Equipment Maintenance and Operations Facility (CEMOF) modifications.

4.1. Electric Multiple Units

The procurement of EMUs, or trainsets, from Stadler consists of a Base Order of 96 railcars, plus an Option Order of an additional 37 railcars, for a total of 133 railcars. The cars from these two orders will be combined and delivered as 19 seven-car Trainsets. The Base Order is funded from PCEP, and Option Order funded by a Transit and Intercity Rail Capital Program (TIRCP) grant. One more Option for additional cars is available.

Activity This Month

- Dynamic type testing continued on Train 1 at TTCL in Pueblo, CO, including 8-car parking brake, rollback protection, and electromagnetic interference (EMI) testing.
- Routine static and dynamic testing continued on Trainsets 3, 4, and 5.
- Production continued on Trainsets 3 through 14.
- COVID-19 related actions continued for the 18th month causing mixed disruptions to Stadler's activities:
 - Stadler's manufacturing facilities in Switzerland supporting the Caltrain Project have returned to normal levels of activity.
 - The Switzerland-based manufacturing of car shells and trucks frames is on schedule.
 - Salt Lake City-based manufacturing is delayed due to previously incurred and ongoing person-power limitations and sub-supplier parts shortages.
 - Most recently, a spike in positive COVID-19 cases (possibly due to the Delta variant) has reduced man-hours in SLC.
 - Stadler has submitted multiple requests for 'excusable delays' due to COVID-19. The extent of the continuing delay is being evaluated. Currently, delivery of the first trainset to Caltrain has been delayed 8.5 months to November 2021.
 - Stadler's supply chain has been disrupted by two supplier bankruptcies. Replacement suppliers were found, but the delivery schedule was impacted. In addition, one of the replacement suppliers is now having financial issues. Due to this, Stadler submitted another request for excusable delay in February 2021. The extent of the delay is being evaluated. The key point is Stadler's ability to assemble the luggage racks and ceiling panels themselves. Assembly of those parts began in June.
- One Final Design Review (FDR) remains open for Positive Train Control (PTC) software.

- First Article Inspections (FAI) continue to have their paperwork formalized and closed out. The individual car FAIs remain, along with FAIs for the Stadler-assembled luggage racks and ceiling panels. The door plug FAI took place in August.
- 86 carshells have been shipped from Stadler Switzerland, with 73 arriving at Stadler's Salt Lake City facility (13 shells are in transit).
- Quality Assurance audits of USA-based sub-suppliers were halted in mid-March 2020 due to COVID-19 travel restrictions. Audits will commence when sub-suppliers reopen and travel restrictions are lifted.

Activity Next Month

- Continue to close out system level FDRs and FAIs.
- Continue to support Caltrain/PCEP system integration and rail startup activation activities.
- Support type testing in SLC and at TTCl.

4.2. Centralized Equipment Maintenance and Operations Facility Modifications

The CEMOF Modifications Project will provide work areas to perform maintenance on new EMUs.

Activity This Month

- North Pit and South Pit:
 - Completed grout pads under rail baseplate.
 - Submitted revised Industrial Waste shop drawing.
 - Installed WSP conduit and backfill.
 - Continued shop drawings/submittals for north pit repair.
- Component Test Room:
 - Installed floor leveling, T-Bar ceiling and wall panels.
 - Completed electrical work.
- Part Storage Building:
 - Continued electrical work.
 - Installed handrail.
 - Started off-hauling for Class II pile.

Activity Next Month

- North Pit and South Pit:
 - Install track rubber, pit lighting, and pit compressed air and site lighting for south pit.
 - Implement north pit repairs.
 - Install IW connection.

- Continue shop drawings/submittals for north pit repair.
- Component Test Room:
 - Continue pulling wires and trim out boxes.
 - Repair floor leveling and install window.
 - Schedule punch list site walk.
- Part Storage Building:
 - Install aerial cable conduit and site lighting.
 - Off-haul Class II soil.
 - Install exterior light photocells and fire alarm.
 - Schedule punch list site walk.

THIS PAGE INTENTIONALLY LEFT BLANK

5.0 SAFETY

Safety and Security requirements and plans are necessary to comply with applicable laws and regulations related to safety, security, and emergency response activities. Safety staff coordinates with contractors to review and plan the implementation of contract program safety requirements. Safety project coordination meetings continue to be conducted on a monthly basis to promote a clear understanding of project safety requirements as defined in contract provisions and program safety documents.

Activity This Month

- Project staff provided input and continued its participation in the BBII contractor workforce safety meetings. Project incidents continue to be reviewed with project staff to reinforce the application of recommended safety mitigation measures.
- Conducted the monthly employee injury review for BBII and its subcontractors.
- Continued to provide input and oversight of the contractor SSWP safety provisions and ongoing safety construction oversight and inspections.
- Conducted the monthly project Safety and Security Certification and Fire/Life Safety Meetings.
- Coordinated with Segment 4 (Santa Clara County) emergency responders in preparation of electrification system familiarization activities.
- Continued to perform reviews and provide comments on the BBII Safety and Security Certification Design Criteria Conformance Checklists (DCCC) and Construction Specification Conformance Checklist (CSCC) submittals.
- Participated with internal stakeholders in Rail Activation Committee meetings.
- Investigated project incident occurrences and worked with the contractor representatives to identify incident root causes and develop and implement safety and security mitigation measures.
- Coordinated with the PMOC in support of the FTA Oversight Procedure 54 (OP-54) readiness review of Segment 4 Milestone 1 activation.
- Conducted ongoing safety inspections of contractor field activities.
- Participated in weekly project coordination meetings with the contractor to review open issues and recommended action items.

Activity Next Month

- Conduct monthly virtual safety communication meetings for the Project Safety and Security Certification Committee, Rail Activation Committee, and other project-related contractor and JPB safety meetings to discuss safety priorities.
- Conduct the September Fire/Life Safety Committee meeting onsite at TPS-2.
- Finalize project emergency responder presentations, schedule Segment 4 onsite systems familiarization visits for Fire Department staff and develop proposed tabletop and emergency response exercises for Segment 4, Milestone 1.
- Continue to finalize safety and security certification documentation requirements in coordination with project testing and commissioning activities.

Peninsula Corridor Electrification Project
Monthly Progress Report

- Continue to coordinate with the PMOC on the ongoing OP-54 Segment 4 readiness review.
- Continue focus on performing site safety inspections on the OCS foundations, pole installations, potholing, and CEMOF work activities to assess safety work practices and identify additional opportunities for improvement. Conduct contractor equipment inspections as needed.
- Reinforce the ongoing application of recommended mitigation measures in response to the COVID-19 virus.
- Investigate project incident occurrences as needed and work with the contractor representatives to identify incident root cause, contributing factors and safety mitigation measures.

6.0 QUALITY ASSURANCE

The Quality Assurance (QA) staff performs technical reviews for planning, implementing, evaluating, and maintaining an effective program to verify that all equipment, structures, components, systems, and facilities are designed, procured, constructed, installed, and maintained in accordance with established criteria and applicable codes and standards throughout the design, construction, startup and commissioning of the PCEP.

Activity This Month

- Reviewed BBII submittals of Inspector Daily Reports (IDR) and Contractor Quality Control Report (CQCR).
- Provided QA review of BBII submittals of Material Review Reports (MRR) to ensure that purchase order quality and test document requirements are met and included in the receiving inspection document package.
- Provided QA review of BBII submittals of Certificates of Conformance (C of C) and Certificates of Analysis (C of A).
- Provided QA review of BBII Non-Conformance Reports (NCR) and Construction Discrepancy Reports (CDR) to assure that in-process discrepancies are processed as required.
- Provided review of BBII QA Audit Surveillance Reports.
- Provided QA review of Supplier Certified Test Reports (CTR), and Certified Material Tests Reports (CMTR).
- Prepared for upcoming audits for design, quality audits, quality records and training.
- Continued review of BBII record set of As-Built Drawings related to open NCRs.
- Continued monitoring NCR #14 issued to BBII for Impedance Bond work performed to unapproved drawing.
- Reordered parts for NCR #15 issued to BBII for condensation build-up in TPS-2 unit.
- Conducted audit of CDRL #38110 for switch isolation and CDRL #35270 for system ductbanks on August 16.

Activity Next Month

- Review BBII quality records and prepare for upcoming audits for design, quality audits, quality records and training.

Table 6-1 below provides details on the status of audits performed through the reporting period.

Table 6-1 Quality Assurance Audit Summary

| Quality Assurance Activity | This Reporting Period | Total to Date |
|----------------------------|-----------------------|---------------|
| Audits Conducted | 1 | 132 |

Peninsula Corridor Electrification Project
Monthly Progress Report

| Audit Findings | | |
|-------------------------|---|----|
| Audit Findings Issued | 0 | 81 |
| Audit Findings Open | 0 | 0 |
| Audit Findings Closed | 0 | 81 |
| Non-Conformances | | |
| Non-Conformances Issued | 0 | 15 |
| Non-Conformances Open | 6 | 6 |
| Non-Conformances Closed | 0 | 9 |

7.0 SCHEDULE

JPB has proposed a new revised Revenue Service Date (RSD) as a result of the risk refresh exercise performed by FTA-PMOC in December 2020. RSD is forecasted to occur between January 1, 2024 and March 31, 2024. When six to eight months of risk contingency is included, the new proposed revised RSD is September 26, 2024.

Milestone #1 Segment 4 construction completion has a 46-day schedule delay. This period update is due to BBII’s long lead procurement of batteries, as the original batteries were found to not meet PG&E discharging test specifications. The new forecast date for Milestone # 1 Segment 4 construction completion is January 28, 2022.

The JPB’s forecasted electrification substantial completion date for the BBII contract in the MPS August update remains December 31, 2023. JPB is working with BBII to improve progress on both the signal systems, which lags behind baseline productivity level, and traction power facilities, which continue to progress at a slow rate.

Arrival of the first trainset on JPB property has a schedule delay this period due to supply chain challenges and material shortages. The new forecast date for the arrival of the first trainset is December 18, 2021. This delay is not expected to affect the overall delivery and acceptance schedule for Stadler, with the acceptance of the final trainset remaining on December 9, 2022.

Shown below, Table 7-1 indicates major milestone dates for the MPS.

Table 7-1 Schedule Status

| Milestones | Program Plan | Progress Schedule (August 2021) ¹ |
|--|--------------|--|
| Arrival of First Vehicle at JPB | N/A | 12/18/2021 ² |
| Milestone #1 Segment 4 Construction Completion | 11/21/2019 | 01/28/2022 ¹ |
| PG&E Provides Permanent Power | 09/09/2021 | 05/12/2022 |
| FFGA RSD | 08/22/2022 | 08/22/2022 |
| Acceptance of 14 th Trainset | 08/20/2021 | 12/09/2022 ² |
| Electrification Substantial Completion | 08/10/2020 | 12/31/2023 [*] |
| Revenue Service Date (RSD) – Period Range | 12/09/2021 | 01/01/2024 – 03/31/2024 |
| Proposed Revised RSD with Contingency | N/A | 09/26/2024 |

Note:

- ¹ Dates may shift slightly in the upcoming progress schedule update due to the grounding & bonding at CEMOF and holidays.
- ² These dates are expected to be delayed due to supply chain challenges and materials shortage.
- ^A Completed Milestone.
- ^{*} Pending mediation process resolution with BBII.

Notable Variances

The procurement of new batteries for TPS-2 to replace the old batteries, which did not meet PG&E discharging test specifications, has resulted in a schedule delay to the 115

Peninsula Corridor Electrification Project
Monthly Progress Report

KV power availability and pushed Milestone #1 construction completion date to January 28, 2022.

Supply chain and material shortages are hindering Stadler to complete the first trainset, which resulted in pushing the first trainset arrival at JPB date to December 18, 2021.

Schedule delay in the CEMOF Substantial completion date due to repair work that required long lead procurement material, resulted in a revised forecast date of October 31, 2021.

Table 7-2 Critical Path Summary

| Activity | Start | Finish |
|--|------------|------------|
| Signals System Design, Installation & Cutover, and Integration Testing | 05/01/2020 | 12/31/2023 |
| Forecast Revenue Service Date - RSD / Period Range | 01/01/2024 | 03/31/2024 |

Schedule Hold Points

Schedule Hold Points (SHP) represent key milestones on or near a schedule’s critical path that are used as measurement points with respect to contingency drawdown. Delays to these key milestones will result in consuming program schedule contingency.

Table 7-3 below reflects the SHPs for the PCEP master program schedule. The dates indicated the planned completion dates for each SHP.

Table 7-3 Schedule Hold Points

| Schedule Hold Point (SHP) | Date |
|--|--------------------------------------|
| Arrival of 1 st Trainset at JPB | 12/18/2021 ² |
| Segment 4 Construction Completion | 01/28/2022 ¹ |
| Conditional Acceptance of 14th Trainset | 12/09/2022 ² |
| Signal system Installation & Cutover – Segment 2 | 12/31/2022 |
| Signal system Installation & Cutover – Segment 1 | 4/30/2023 |
| Signal system Installation & Cutover – Segment 3 | 9/30/2023 |
| System-Wide Integrated Testing | 12/31/2023 [*] |
| Forecasted Revenue Service Date (RSD) – Period Range | 01/01/ 2024-03/31/2024 ^{2*} |

Note:

- ¹ Dates may shift slightly in the upcoming progress schedule update due to the grounding & bonding at CEMOF and holidays.
- ² These dates are expected to be delayed due to supply chain challenges and materials shortage.
- ^A Completed Milestone.
- ^{*} Pending mediation process resolution with BBII.

8.0 BUDGET AND EXPENDITURES

The summary of overall budget and expenditure status for the PCEP and Third Party Improvements is shown in the following tables. Table 8-1 reflects the Electrification budget, Table 8-2 the EMU budget, Table 8-3 the overall PCEP budget, and Table 8-4 Third Party Improvements budget. Table 8-5 summarizes the budget transfers of contingency completed this month.

In December 2020, the FTA conducted a risk refresh that reviewed the existing delays, updated contractor schedules, and independent schedules prepared by the JPB. On June 17, 2021, a draft FTA-led Risk Refresh Report was issued forecasting an additional budget need of \$333M. At the June 3, 2021 JPB Board meeting, in alignment with the FTA report, PCEP proposed a \$333M budget increase consisting of \$161M in known and allocated costs and \$172M in reserve. The additional budget need has been incorporated into the estimate to complete (ETC) at the bottom of budget Table 8-3 for a total estimate at completion (EAC) of \$2.313B and Appendix D for an FTA project EAC of \$2.263B. The re-baseline allocation of the additional budget to the current budgets will be implemented after resolution of the Two-Speed Check Solution.

Peninsula Corridor Electrification Project
Monthly Progress Report

Table 8-1 Electrification Budget & Expenditure Status

| Description of Work | Budget (A) | Current Budget (B) ¹ | Cost This Month (C) ² | Cost To Date (D) ^{3,4} | Estimate To Complete (E) | Estimate At Completion (F) = (D) + (E) |
|----------------------------------|------------------------|------------------------------------|-------------------------------------|------------------------------------|-----------------------------|---|
| ELECTRIFICATION | | | | | | |
| Electrification ⁽⁵⁾ | \$696,610,558 | \$750,190,907 | \$6,190,343 | \$545,656,012 | \$204,534,895 | \$750,190,907 |
| SCADA | \$0 | \$4,017,371 | \$0 | \$2,863,940 | \$1,153,431 | \$4,017,371 |
| Tunnel Modifications | \$11,029,649 | \$41,934,841 | \$465,319 | \$41,779,708 | \$155,132 | \$41,934,841 |
| Real Estate | \$28,503,369 | \$28,503,369 | \$60,378 | \$23,684,529 | \$4,818,840 | \$28,503,369 |
| Private Utilities ⁽⁶⁾ | \$63,515,298 | \$117,906,334 | \$3,764,884 | \$145,859,906 | (\$27,953,572) | \$117,906,334 |
| Management Oversight | \$141,506,257 | \$179,313,572 | \$1,561,370 | \$164,722,640 | \$14,590,931 | \$179,313,572 |
| Executive Management | \$7,452,866 | \$10,155,509 | \$45,302 | \$9,519,345 | \$636,164 | \$10,155,509 |
| Planning | \$7,281,997 | \$6,281,997 | \$6,611 | \$6,020,757 | \$261,240 | \$6,281,997 |
| Community Relations | \$2,789,663 | \$1,789,663 | \$6,866 | \$1,498,308 | \$291,355 | \$1,789,663 |
| Safety & Security | \$2,421,783 | \$5,823,965 | \$91,951 | \$4,771,168 | \$1,052,797 | \$5,823,965 |
| Project Management Services | \$19,807,994 | \$17,526,725 | \$140,440 | \$14,546,032 | \$2,980,693 | \$17,526,725 |
| Engineering & Construction | \$11,805,793 | \$15,455,709 | \$146,222 | \$13,614,587 | \$1,841,123 | \$15,455,709 |
| Electrification Eng & Mgmt | \$50,461,707 | \$57,850,417 | \$283,773 | \$53,803,859 | \$4,046,558 | \$57,850,417 |
| Construction Management | \$0 | \$15,158,605 | \$556,067 | \$12,861,415 | \$2,297,189 | \$15,158,605 |
| IT Support | \$312,080 | \$507,170 | \$8,133 | \$416,385 | \$90,785 | \$507,170 |
| Operations Support | \$1,445,867 | \$3,337,383 | \$37,335 | \$3,156,645 | \$180,738 | \$3,337,383 |
| General Support | \$4,166,577 | \$7,451,503 | \$35,593 | \$6,924,815 | \$526,688 | \$7,451,503 |
| Budget / Grants / Finance | \$1,229,345 | \$1,638,553 | \$1,719 | \$1,629,476 | \$9,077 | \$1,638,553 |
| Legal | \$2,445,646 | \$5,542,712 | \$109,229 | \$5,441,661 | \$101,051 | \$5,542,712 |
| Other Direct Costs | \$5,177,060 | \$6,085,783 | \$92,131 | \$5,810,309 | \$275,473 | \$6,085,783 |
| Prior Costs 2002 - 2013 | \$24,707,878 | \$24,707,878 | \$0 | \$24,707,878 | \$0 | \$24,707,878 |
| TASIS Support | \$55,275,084 | \$81,491,893 | \$1,465,611 | \$63,574,522 | \$17,917,370 | \$81,491,893 |
| Insurance | \$3,500,000 | \$4,543,588 | \$0 | \$4,543,588 | \$0 | \$4,543,588 |
| Environmental Mitigations | \$15,798,320 | \$14,438,866 | \$190,228 | \$1,090,079 | \$13,348,787 | \$14,438,866 |
| Required Projects | \$17,337,378 | \$10,529,422 | \$86,154 | \$1,470,362 | \$9,059,059 | \$10,529,422 |
| Maintenance Training | \$1,021,808 | \$1,021,808 | \$0 | \$0 | \$1,021,808 | \$1,021,808 |
| Finance Charges | \$5,056,838 | \$6,137,156 | \$0 | \$4,771,783 | \$1,365,373 | \$6,137,156 |
| Contingency | \$276,970,649 | \$76,096,081 | N/A | N/A | \$12,460,290 | \$12,460,290 |
| Forecasted Costs and Changes | \$0 | \$0 | N/A | N/A | \$83,635,791 | \$83,635,791 |
| ELECTRIFICATION SUBTOTAL | \$1,316,125,208 | \$1,316,125,208 | \$13,784,288 | \$1,000,017,071 | \$336,108,137 | \$1,336,125,208 |

Notes regarding tables above:

1. Column B "Current Budget" includes executed change orders and awarded contracts.
2. Column C "Cost This Month" represents the cost of work performed this month.
3. Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.
4. Column D "Cost To Date" is exclusive of Caltrain capital overhead on non-staff costs for the period since methodology changed in January 2021. The cost and budget for overhead will be reconciled with the amendment of the program budget.
5. Cost To Date for "Electrification" includes 5% for Contractor's retention until authorization of retention release.
6. Private utilities cost to date includes the unbudgeted upfront cost for PG&E's share of substation improvements prior to PG&E reimbursement.

**Peninsula Corridor Electrification Project
Monthly Progress Report**

Table 8-2 EMU Budget & Expenditure Status

| Description of Work | Budget (A) | Current Budget (B) ¹ | Cost This Month (C) ² | Cost To Date (D) ^{3,4} | Estimate To Complete (E) | Estimate At Completion (F) = (D) + (E) |
|------------------------------|----------------------|------------------------------------|-------------------------------------|------------------------------------|-----------------------------|---|
| EMU | | | | | | |
| EMU | \$550,899,459 | \$555,247,601 | \$0 | \$239,730,227 | \$315,517,374 | \$555,247,601 |
| CEMOF Modifications | \$1,344,000 | \$7,404,023 | \$79,617 | \$6,594,284 | \$809,739 | \$7,404,023 |
| Management Oversight | \$64,139,103 | \$62,783,401 | \$626,605 | \$53,781,090 | \$9,002,311 | \$62,783,401 |
| Executive Management | \$5,022,302 | \$6,615,622 | \$31,962 | \$6,062,960 | \$552,662 | \$6,615,622 |
| Community Relations | \$1,685,614 | \$975,782 | \$4,208 | \$702,748 | \$273,033 | \$975,782 |
| Safety & Security | \$556,067 | \$1,117,978 | \$14,832 | \$792,090 | \$325,887 | \$1,117,978 |
| Project Mgmt Services | \$13,275,280 | \$11,275,280 | \$86,076 | \$9,090,269 | \$2,185,011 | \$11,275,280 |
| Eng & Construction | \$89,113 | \$89,113 | \$0 | \$23,411 | \$65,702 | \$89,113 |
| EMU Eng & Mgmt | \$32,082,556 | \$29,981,014 | \$344,669 | \$25,487,193 | \$4,493,821 | \$29,981,014 |
| Construction Management | \$0 | \$1,841,395 | \$57,188 | \$1,661,090 | \$180,306 | \$1,841,395 |
| IT Support | \$1,027,272 | \$852,089 | \$4,992 | \$792,175 | \$59,914 | \$852,089 |
| Operations Support | \$1,878,589 | \$781,858 | \$6,398 | \$436,566 | \$345,292 | \$781,858 |
| General Support | \$2,599,547 | \$3,138,784 | \$17,326 | \$2,903,574 | \$235,210 | \$3,138,784 |
| Budget / Grants / Finance | \$712,123 | \$1,050,507 | \$739 | \$1,041,563 | \$8,944 | \$1,050,507 |
| Legal | \$1,207,500 | \$1,369,563 | \$2,888 | \$1,264,117 | \$105,446 | \$1,369,563 |
| Other Direct Costs | \$4,003,139 | \$3,694,416 | \$55,326 | \$3,523,333 | \$171,083 | \$3,694,416 |
| TASI Support | \$2,740,000 | \$2,789,493 | \$13,648 | \$476,201 | \$2,313,292 | \$2,789,493 |
| Insurance | \$0 | \$38,263 | \$0 | \$38,263 | \$0 | \$38,263 |
| Required Projects | \$4,500,000 | \$1,063,821 | \$0 | \$674,280 | \$389,541 | \$1,063,821 |
| Finance Charges | \$1,941,800 | \$3,761,482 | \$0 | \$2,924,641 | \$836,841 | \$3,761,482 |
| Contingency | \$38,562,962 | \$31,039,241 | N/A | N/A | \$5,249,261 | \$5,249,261 |
| Forecasted Costs and Changes | \$0 | \$0 | N/A | N/A | \$5,789,979 | \$5,789,979 |
| EMU SUBTOTAL | \$664,127,325 | \$664,127,325 | \$719,870 | \$304,218,986 | \$339,908,339 | \$644,127,325 |

Notes regarding tables above:

1. Column B "Current Budget" includes executed change orders and awarded contracts.
2. Column C "Cost This Month" represents the cost of work performed this month.
3. Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.
4. Column D "Cost To Date" is exclusive of Caltrain capital overhead on non-staff costs for the period since methodology changed in January 2021. The cost and budget for overhead will be reconciled with the amendment of the program budget.

Peninsula Corridor Electrification Project
Monthly Progress Report

Table 8-3 PCEP Budget & Expenditure Status

| Description of Work | Budget (A) | Current Budget (B) ¹ | Cost This Month (C) ² | Cost To Date (D) ^{3,4} | Estimate To Complete (E) | Estimate At Completion (F) = (D) + (E) |
|--|------------------------|------------------------------------|-------------------------------------|------------------------------------|-----------------------------|---|
| Electrification Subtotal | \$1,316,125,208 | \$1,316,125,208 | \$13,784,288 | \$1,000,017,071 | \$336,108,137 | \$1,336,125,208 |
| EMU Subtotal | \$664,127,325 | \$664,127,325 | \$719,870 | \$304,218,986 | \$339,908,339 | \$644,127,325 |
| Known and Allocated⁵ | | | | | \$161,000,000 | \$161,000,000 |
| Reserve⁵ | | | | | \$172,000,000 | \$172,000,000 |
| PCEP TOTAL | \$1,980,252,533 | \$1,980,252,533 | \$14,504,157 | \$1,304,236,057 | \$1,009,016,476 | \$2,313,252,533 |

Notes regarding tables above:

- Column B "Current Budget" includes executed change orders and awarded contracts.
- Column C "Cost This Month" represents the cost of work performed this month.
- Column D "Cost To Date" includes actuals (amount paid) and accruals (amount of work performed) to date.
- Column D "Cost To Date" is exclusive of Caltrain capital overhead on non-staff costs for the period since methodology changed in January 2021. The cost and budget for overhead will be reconciled with the amendment of the program budget.
- Known and Allocated and Reserve includes additional budget need of \$333M in the estimate at completion (EAC) until a budget amendment is approved.

Table 8-4 Third Party Improvements/CNPA Budget & Expenditure Status

| Description of Work | Budget (A) | Current Budget (B) ¹ | Cost This Month (C) ² | Cost To Date (D) ³ | Estimate To Complete (E) | Estimate At Completion (F) = (D) + (E) |
|--|----------------------|------------------------------------|-------------------------------------|----------------------------------|-----------------------------|---|
| CHSRA Early Pole Relocation | \$1,000,000 | \$941,706 | \$0 | \$941,706 | \$0 | \$941,706 |
| PS-3 Relocation (Design) | \$500,000 | \$500,000 | \$0 | \$150,000 | \$350,000 | \$500,000 |
| PS-3 Relocation (FEMA, BGSP Design Coord.) | \$50,000 | \$50,000 | \$0 | \$0 | \$50,000 | \$50,000 |
| TPSS-2 VTA/PCEP Pole Relocation (Design) | \$110,000 | \$110,000 | \$0 | \$110,000 | \$0 | \$110,000 |
| TPSS-2 VTA/PCEP Pole Height (Redesign) | \$31,000 | \$31,000 | \$3,100 | \$31,000 | \$0 | \$31,000 |
| Mary Avenue Advance Pre-emption | \$116,000 | \$116,000 | \$0 | \$0 | \$116,000 | \$116,000 |
| EMU Option Cars | \$172,800,047 | \$172,800,047 | \$0 | \$60,532,812 | \$112,267,235 | \$172,800,047 |
| Add Flip-Up Seats into Bike Cars | \$1,961,350 | \$1,961,350 | \$0 | \$980,675 | \$980,675 | \$1,961,350 |
| Update Virtual Reality Experience | \$43,000 | \$43,000 | \$0 | \$43,000 | \$0 | \$43,000 |
| CNPA TOTAL | \$176,611,397 | \$176,553,103 | \$3,100 | \$62,789,194 | \$113,763,910 | \$176,553,103 |

Notes regarding tables above:

- Column B "Current Budget" includes executed change orders and awarded contracts.
- Column C "Cost This Month" represents the cost of work paid this month.
- Column D "Cost To Date" includes actuals (amount paid) to date.

Table 8-4 shows improvements outside of the scope of PCEP that are funded with non-PCEP funds. These improvements are implemented through the PCEP contracts. In FTA terminology, these efforts are categorized as Concurrent Non-Project Activities (CNPA).

CHSRA Early Pole Relocation: Relocation of 196 OCS poles as part of PCEP. Implementing these pole relocations minimizes future cost and construction impacts. This scope is funded by the CHSRA.

PS-3 Relocation (Design): Relocate PS-3 (Burlingame) as part of PCEP to avoid a future conflict with the Broadway Grade Separation Project (BGSP). This scope is funded by the BGSP.

PS-3 Relocation (FEMA, BGSP Design Coord.): PS-3 Relocation FEMA Update and Design Coordination: Perform incremental design effort related to the 2019 FEMA requirement update to the flood plain map and design coordination with the BGSP. This scope is funded by the BGSP.

TPSS-2 VTA/PCEP Pole Relocation and Height (Design): Design changes due to the relocation of VTA/BART Pole at TPSS-2 location and pole height redesign for live line clearances. This scope is funded by the VTA.

Mary Avenue Advance Pre-emption: JPB changed the Mary Avenue grade crossing from simultaneous pre-emption to have 24 seconds of advance pre-emption.

EMU Option Cars: Exercise Stadler Contract Option for 37 additional EMUs. This scope is funded with a combination of TIRCP and matching local funds.

Add Flip-Up Seats into Bike Cars: Stadler contract change order to add four additional flip-up seats in each of the two unpowered (bike) cars per trainset (eight total per trainset). This scope is funded by Caltrain outside of the PCEP.

Update Virtual Reality Experience: Stadler contract change order to update the virtual reality experience to reflect the latest configuration of the trainsets. This scope is funded by Caltrain outside of the PCEP.

Table 8-5 Budget Transfers of Contingency

| Transfer | Description | Contingency¹ |
|------------------------|--|--------------------------------|
| ELECTRIFICATION | | |
| ARINC-061-CCO-002 | Traction Power Facility SCADA Database Changes - Rev - 10 & 11 | \$174,916 |
| BBI-053-CCO-032B | PS-2 Relocation (Construction) | \$397,500 |
| BBI-053-CCO-188 | Permanent Steel Casing at Foundation 47.0-07 | \$50,835 |
| BBI-053-CCO-099A | Signal Cable Relocation (Field Order No. 342) | \$148,176 |
| BBI-053-CCO-095A | Signal Cable Relocation (Field Order No. 342) | \$49,401 |
| BBI-053-CCO-152 | Mary Avenue Advance Pre-emption (BBI Design Coordination Only) | \$16,500 |
| PROV-070-CCO-038 | Inability to Perform Work due to Special Events | \$64,458 |
| PROV-070-CCO-040 | Longer Crew Shifts due to Staged Trains on Tracks | \$70,000 |
| BT-028F | RSE Utility Locating Support for FY21 A4 | \$36,614 |
| BT-029C | Budget Allocation for GFI Electrification Eng & Mgmt - FY22 | \$3,178,972 |
| BT-042 | RailPros contract for flagging services | \$25,000 |
| BT-044 | TASI - WPC-9 Removal from BART ROW | \$82,490 |
| | ELECTRIFICATION SUBTOTAL | \$4,294,861 |
| EMU | | |
| PROV-071-CCO-056 | Fire Alarm System in Part Storage Warehouse | \$11,268 |
| | EMU SUBTOTAL | \$11,268 |
| | PCEP TOTAL | \$4,306,129 |

Notes regarding tables above:

Budget amount transferred from project contingency. A negative amount represents a credit to contingency.

Table 8-5 shows budget transfers of project contingency implemented during the current monthly reporting period. This table includes contingency transfers for both executed contract change orders as covered under Section 9.0 and uses of contingency for Program budget line items outside the five PCEP contracts.

Appendix D includes costs broken down by Standard Cost Code (SCC) format. This format is required for reporting of costs to the FTA. The overall project total in the SCC format is lower than the project costs in table 8-3. This is due to the exclusion of costs incurred prior to the project entering the Project Development phase.

9.0 CHANGE MANAGEMENT

The change management process establishes a formal administrative work process associated with the initiation, documentation, coordination, review, approval and implementation of changes that occur during the design, construction or manufacturing of the PCEP. The change management process accounts for impacts of the changes and ensures prudent use of contingency.

Currently the PCEP contracts are BBII, CEMOF, Stadler, SCADA, Tunnel Modifications, and Amtrak.

A log of all executed change orders can be found in Appendix E.

Executed Contract Change Orders (CCO) This Month

Electrification Contract

Change Order Authority (5% of BBII Contract)

5% x \$696,610,558 = \$34,830,528

| Date | Change Number | Description | CCO Amount |
|--------------|------------------|---|------------------|
| 8/13/2021 | BBI-053-CCO-032B | PS-2 Relocation (Construction) | \$397,500 |
| 8/17/2021 | BBI-053-CCO-188 | Permanent Steel Casing at Foundation 47.0-07 | \$50,835 |
| 8/18/2021 | BBI-053-CCO-099A | Signal Cable Relocation (Field Order No. 342) | \$148,176 |
| 8/18/2021 | BBI-053-CCO-095A | Signal Cable Relocation (Field Order No. 342) | \$49,401 |
| 8/19/2021 | BBI-053-CCO-152 | Mary Ave Advance Pre-emption (BBI Design Coordination Only) | \$16,500 |
| 8/19/2021 | BBI-053-CCO-152 | Mary Ave Advance Pre-emption - CNPA | \$116,000 |
| Total | | | \$778,412 |

¹ (When indicated) Change approved by the Board of Directors – not counted against the Executive Director's Change Order Authority.

EMU Contract

Change Order Authority (5% of Stadler Contract)

5% x \$550,899,459 = \$27,544,973

| Date | Change Number | Description | CCO Amount |
|--------------|---------------|-------------|------------|
| | None | | \$0 |
| Total | | | \$0 |

¹ (When indicated) Change approved by the Board of Directors – not counted against the Executive Director's Change Order Authority.

SCADA Contract

Change Order Authority (15% of ARINC Contract)

15% x \$3,446,917 = \$517,038

| Date | Change Number | Description | CCO Amount |
|--------------|-------------------|--|------------------|
| 8/9/2021 | ARINC-061-CCO-002 | Traction Power Facility SCADA Database Changes - Rev - 10 & 11 | \$174,916 |
| Total | | | \$174,916 |

¹ (When indicated) Change approved by the Board of Directors – not counted against the Executive Director's Change Order Authority.

Peninsula Corridor Electrification Project
Monthly Progress Report

Tunnel Modification Contract

Change Order Authority (10% of ProVen Contract)²

10% x \$38,477,777 = \$3,847,778

| Date | Change Number | Description | CCO Amount |
|--------------|---------------|-------------|------------|
| | None | | \$0 |
| Total | | | \$0 |

¹ (When indicated) Change approved by the Board of Directors – not counted against the Executive Director's Change Order Authority.

² Tunnel modification contract (\$38,477,777) includes: Notching (\$25,281,170) and Drainage (\$13,196,607).

³ Third Party Improvements/CNPA Projects that are funded with non-PCEP funds.

CEMOF Contract

Change Order Authority (10% of ProVen Contract)

10% x \$6,550,777 = \$655,078

| Date | Change Number | Description | CCO Amount |
|--------------|---------------|-------------|------------|
| | None | | \$0 |
| Total | | | \$0 |

¹ (When indicated) Change approved by the Board of Directors – not counted against the Executive Director's Change Order Authority.

Amtrak AEM-7 Contract

Change Order Authority (Lump Sum)

Up to \$150,000

| Date | Change Number | Description | CCO Amount |
|--------------|---------------|-------------|------------|
| | None | | \$0 |
| Total | | | \$0 |


Notes:

¹ When the threshold of 75% is reached, staff may return to the Board to request additional authority.

10.0 FUNDING

Figure 10-1 depicts a summary of the funding plan for the PCEP. It provides a breakdown of the funding partners as well as the allocated funds. During the last month, PCEP staff worked with FTA Region IX staff to award the next tranche of core capacity funding in the amount of \$100 million. With this award, it will bring the total FTA core capacity funding on the project to \$573 million.

Figure 10-1 Funding Plan



Notes:

*Includes necessary fund transfer with SMCTA

**Includes \$4M CMAQ Transfer considered part of SF local contribution

THIS PAGE INTENTIONALLY LEFT BLANK

11.0 RISK MANAGEMENT

The risk management process is conducted in an iterative fashion throughout the life of the project. During this process, new risks are identified, other risks are resolved or managed, and potential impacts and severity modified based on the current situation. The Risk Management team's progress report includes a summary on the effectiveness of the Risk Management Plan, any unanticipated effects, and any correction needed to handle the risk appropriately.

The Risk Management team meets monthly to identify risks and corresponding mitigation measures. Each risk is graded based on the potential cost and schedule impacts they could have on the project. This collection of risks has the greatest potential to affect the outcome of the project and consequently is monitored most closely. For each of the noted risks, as well as for all risks on the risk register, mitigation measures have been identified and are being implemented. Progress in mitigating these risks is confirmed at monthly risk assessment meetings attended by project team management and through continuous monitoring of the Risk Management Lead.

The team has identified the following items as top risks for the project (see Appendix F for the complete Risk Table):

1. The contractor may not complete signal and communication design, installation, and testing for the Two-speed check (2SC) modifications within budget and schedule.
2. Extent of differing site conditions and associated redesign efforts results in delays to the completion of the electrification contract and increases program costs.
3. Property not acquired in time for contractor to do work.
4. Additional property acquisition is necessitated by change in design.
5. Contractor generates hazardous materials that necessitate proper removal and disposal in excess of contract allowances and expectations.
6. Change of vehicle sub-suppliers results in additional first article inspections at cost to JPB (i.e., COVID-19, bankruptcy).
7. Solution to FRA concerns over bike storage impeding path to emergency exit windows path results in increased costs and potential rework.
8. Sub-optimal contractor sequencing, when progressing design and clearing foundation locations may result in construction inefficiencies.
9. PG&E interconnection work may not be completed on time resulting in delays to the reimbursement of PG&E Exhibit B Cost Allocation from PG&E.


Activity This Month

- Updated risk descriptions, effects, and mitigations based upon weekly input from risk owners. Monthly cycle of risk updating was completed based on schedules established in the Risk Identification and Mitigation Plan.
- Updated risk retirement dates based upon revisions to the project schedule and input from risk owners.

- Continued weekly monitoring of risk mitigation actions and publishing of the risk register.
- Continued monitoring of issues on issues log for determination of new risks.
- The Risk Management team attended Project Delivery, Vehicle Design, Systems Integration, and Weekly Contractor Progress meetings to monitor developments associated with risks and to identify new risks.
- Updated contractor-owned risks through JPB and consultant personnel.


Figures 11-1 and 11-2 show the risks identified for the program. Risks are categorized as top risk, upcoming risk, and all other risks. The categories are based on a rating scale composed of schedule and cost factors. Top risks are considered to have a significantly higher than average risk grade. Upcoming risks are risks for which mitigating action must be taken within 60 days. All other risks are risks not falling into other categories.

Figure 11-1 Monthly Status of Risks



Total Number of Active Risks = 78

Figure 11-2 Risk Classification



Total Number of Active Risks = 78

Activity Next Month

- Conduct weekly monitoring of risk mitigation actions and continue publishing risk register.
- Update risk descriptions, effects, mitigations and retirement dates based on weekly monitoring and attendance at key project meetings.
- Monitor issues on issues log for determination of potential new risks.
- Convene Risk Assessment Committee meeting.

THIS PAGE INTENTIONALLY LEFT BLANK

12.0 ENVIRONMENTAL

12.1. Permits

The PCEP has obtained the required environmental permits from the following agencies/federal regulations: Section 106 of the National Historic Preservation Act of 1966 (NHPA), Section 7 of the Endangered Species Act (ESA), United States Army Corps of Engineers, San Francisco Bay Regional Water Quality Control Board (SFWQCB), the California Department of Fish and Wildlife, and the San Francisco Bay Conservation Development Commission.

Activity This Month

- None

Activity Next Month

- None

12.2. Mitigation Monitoring and Reporting Program (MMRP)

The California Environmental Quality Act (CEQA) requires that a Lead Agency establish a program to monitor and report on mitigation measures that it has adopted as part of the environmental review process. The PCEP team has prepared a MMRP to ensure that mitigation measures identified in the PCEP Environmental Impact Report are fully implemented during project implementation. PCEP will implement the mitigation measures through its own actions, those of the DB contractor and actions taken in cooperation with other agencies and entities. The status of each mitigation measure in the MMRP is included in Appendix G.

Activity This Month

- Environmental compliance monitors were present during project activities (OCS pole foundation installation, potholing for utility location, tree trimming/removal, conduit installation, etc.) occurring in areas that required environmental compliance monitoring. The monitoring was conducted in accordance with measures in the MMRP in an effort to minimize potential impacts on sensitive environmental resources.
- Biological surveyors continued to conduct pre-construction surveys for sensitive wildlife species including nesting bird surveys ahead of project activities. Pre-construction nesting bird surveys during the nesting bird season continued (Nesting bird season is defined as February 1 through September 15)
- Noise and vibration monitoring also occurred during project activities, and non-hazardous soil was removed from the right of way (ROW).
- Environmentally Sensitive Area (ESA) delineation (staking and/or fencing) to delineate jurisdictional waterways and other potentially sensitive areas that should be avoided during upcoming construction activities was maintained. Round three and four of protocol-level burrowing owl surveys were conducted. Protocol level burrowing owl surveys are now complete for the 2021 season. Pre-construction surveys for sensitive wildlife species continued at previously identified potential

habitat locations. Wildlife exclusion fencing installation and monitoring occurred adjacent to portions of the alignment designated for wildlife exclusion fencing.

- Best management practices (BMPs) installation and maintenance (e.g., silt fencing, straw wattles with no monofilament netting per wildlife agency permit requirements, soil covers, etc.) occurred at equipment staging areas and other work areas throughout the alignment in accordance with the project-specific Storm Water Pollution Prevention Plan (SWPPP).

Activity Next Month

- Environmental compliance monitors will continue to monitor project activities (OCS pole foundation installation, sawcutting on station platforms, potholing for utility location, tree trimming/removal, conduit installation, abandoned signal cable removal, etc.) occurring in areas that require environmental compliance monitoring in an effort to minimize potential impacts on sensitive environmental resources in accordance with the MMRP.
- Biological surveyors will continue to conduct pre-construction surveys for sensitive wildlife species including nesting bird surveys ahead of project activities. Pre-construction nesting bird surveys during the nesting bird season will finish on September 15 when the nesting bird season ends (nesting bird season is defined as February 1 through September 15).
- Noise and vibration monitoring of project activities will continue to occur and non-hazardous soil will continue to be removed.
- BMPs installation will continue in accordance with the project-specific SWPPP, and ESA staking and fencing will continue to be maintained, to delineate jurisdictional waterways, and other potentially sensitive areas, that should be avoided during upcoming project activities.
- Wildlife exclusion fencing will continue to be maintained prior to upcoming construction activities adjacent to potentially suitable habitat for sensitive wildlife species.

13.0 UTILITY RELOCATION

Implementation of the PCEP requires relocation or rerouting of both public and private utility lines and/or facilities. Utility relocation will require coordination with many entities, including regulatory agencies, public safety agencies, federal, state, and local government agencies, private and public utilities, and other transportation agencies and companies. This section describes the progress specific to the utility relocation process.

Activity This Month

- Conducted utility coordination meeting to discuss overall status and areas of potential concern from the utilities.
- Continued relocation of Comcast and AT&T Utilities in all Segments, with a focus on Segment 3 and 4 ahead of OCS wiring.

Activity Next Month

- Coordinate with individual utility owners on the next steps of relocations, including support of any required design information.
- Update the relocation schedule as information becomes available from the utility owners.
- Continue to review relocation design from communications companies and coordinate relocation field work.
- Continue communication relocations in all Segments.

THIS PAGE INTENTIONALLY LEFT BLANK

14.0 REAL ESTATE

The PCEP requires the acquisition of a limited amount of real estate. In general, Caltrain uses existing Right of Way (ROW) for the PCEP, but in certain locations, will need to acquire small portions of additional real estate to expand the ROW to accommodate installation of OCS supports (fee acquisitions or railroad easements) and associated Electrical Safety Zones (ESZ) (easements). There are two larger full acquisition areas required for wayside facilities. The PCEP Real Estate team manages the acquisition of all property rights. Caltrain does not need to acquire real estate to complete the EMU procurement portion of the PCEP.

The Project has obtained possessory rights for all but one of the parcels identified at the beginning of the project.

The Real Estate team's current focus is working to identify new parcels and acquire them in conjunction with the project schedule.

- Staff has defined a process to ensure that BBII conveys new property needs (for poles, overhead wires and signals facilities) as soon as possible.
 - BBII must justify and JPB must approve all new parcels.
- Design needs to progress to enable BBII to identify exact acquisition areas.
- Staff is conducting pre-acquisition activities as appropriate.
- JPB has approved eight new parcels to date.

Activity This Month

- With all catenary poles installed in Segments 2, 3 and 4, staff is now focused on identifying property for ESZ and signal needs.

Activity Next Month

- Continue review of ESZ needs submitted by BBII compared to direction from contract.
- Continue to meet with internal signal team and BBII signal team to determine potential Real Estate needs.
- Make offers on two parcels for which appraisals have been completed.
- Continue to work with UPC to finalize a purchase agreement.

THIS PAGE INTENTIONALLY LEFT BLANK

15.0 THIRD PARTY AGREEMENTS

Third-party coordination is necessary for work impacting public infrastructure, utilities, ROW acquisitions, and others. Table 15-1 below outlines the status of necessary agreements for the PCEP.

Table 15-1 Third-Party Agreement Status

| Type | Agreement | Third-Party | Status |
|----------------------------|---|---|-----------------------|
| Governmental Jurisdictions | Construction & Maintenance ¹ | City & County of San Francisco | Executed |
| | | City of Brisbane | Executed |
| | | City of South San Francisco | Executed |
| | | City of San Bruno | Executed |
| | | City of Millbrae | Executed |
| | | City of Burlingame | Executed |
| | | City of San Mateo | Executed |
| | | City of Belmont | Executed |
| | | City of San Carlos | Executed |
| | | City of Redwood City | Executed |
| | | Town of Atherton | Not Needed |
| | | County of San Mateo | Executed |
| | | City of Menlo Park | Executed |
| | | City of Palo Alto | Executed |
| | | City of Mountain View | Executed |
| | | City of Sunnyvale | Executed |
| | | City of Santa Clara | Executed |
| | County of Santa Clara | Executed | |
| | City of San Jose | Executed | |
| Condemnation Authority | San Francisco | In Process | |
| | San Mateo | Executed | |
| | Santa Clara | Executed | |
| Utilities | Infrastructure | PG&E | Executed |
| | Operating Rules | CPUC | Executed |
| Transportation & Railroad | Construction & Maintenance | Bay Area Rapid Transit | Executed ² |
| | Construction & Maintenance | California Dept. of Transportation (Caltrans) | In Process |
| | Trackage Rights | UPRR | Executed ² |

Notes regarding table above:

1. Agreements memorialize the parties' consultation and cooperation, designate respective rights and obligations and ensure cooperation between the JPB and the 17 cities and three counties along the Caltrain ROW and within the PCEP limits in connection with the design and construction of the PCEP.
2. Utilizing existing agreements.

THIS PAGE INTENTIONALLY LEFT BLANK

16.0 GOVERNMENT AND COMMUNITY AFFAIRS

The Community Relations and Outreach team coordinates all issues with all jurisdictions, partner agencies, government organizations, businesses, labor organizations, local agencies, residents, community members, other interested parties, and the media. In addition, the team oversees the BBII's effectiveness in implementing its Public Involvement Program.

Presentations/Meetings

- Caltrain Citizen's Advisory Committee
- City/County Staff Coordinating Group
- San Mateo County Economic Development Association
- Local Policy Makers Group

Third Party/Stakeholder Actions

- City of Burlingame – Traction Power Facilities Plans – Issued for Construction

THIS PAGE INTENTIONALLY LEFT BLANK

17.0 DISADVANTAGED BUSINESS ENTERPRISE (DBE) PARTICIPATION AND LABOR STATISTICS


BBII proposed that 5.2% (\$36,934,921) of the DB base contract value including DBE contract change orders (\$710,286,950) would be subcontracted to DBEs.

Activity This Month

As expressed in Figure 17-1 below, to date BBII reports:

- **\$ 50,732,527** has been paid to DBE subcontractors.
- **\$ 37,675,908** of DBE contracts have been awarded.
- **7.14%** has been achieved.
- All reported figures are subject to verification by DBE Administrator.
- As a result of JPB’s DBE Office’s review of BBII’s DBE reports, one subcontractor was disqualified in December 2020. After removing amounts paid to the disqualified subcontractor, BBII’s reported awarded and achieved amounts show a decline from previous months. These amounts and are to be verified by JPB’s DBE Administrator.

Figure 17-1 DBE Participation



Activity Next Month

BBII has proposed the following key actions:

“We continue to anticipate increasing our DBE commitments to firms who we are currently negotiating pricing on proposed work or Professional Services Agreements. We are optimistic about the prospect of making future awards to DBE firms. We also anticipate that the existing project work will increase resulting in expanded work for current DBE subcontractors.”

THIS PAGE INTENTIONALLY LEFT BLANK

18.0 PROCUREMENT

Invitation for Bids (IFB)/Request for Quotes (RFQ)/Request for Proposals (RFP) Issued this Month:

- None

Bids, Quotes, Proposals in Response to IFB/RFQ/RFP Received this Month:

- None

In Process IFB/RFQ/RFP/Contract Amendments for Award:

- None

Contract Awards this Month:

- None

Work Directive (WD)/Purchase Order (PO) Awards & Amendments this Month:

- Multiple WDs & POs issued to support the program needs

Upcoming Contract Awards/Contract Amendments:

- Contract 18-J-P-115 On-Call Construction Management Services for PCEP

Upcoming IFB/RFQ/RFP to be Issued:

- None

Existing Contracts Amendments Issued:

- None

THIS PAGE INTENTIONALLY LEFT BLANK

19.0 TIMELINE OF MAJOR PROJECT ACCOMPLISHMENTS

Below is a timeline showing major project accomplishments from 2001 to 2021:

| Date | Milestone |
|-------------|---|
| 2001 | Began federal National Environmental Policy Act (NEPA) Environmental Assessment (EA) / state EIR clearance process |
| 2002 | Conceptual Design completed |
| 2004 | Draft NEPA EA/EIR |
| 2008 | 35% design complete |
| 2009 | Final NEPA EA/EIR and Finding of No Significant Impact (FONSI) |
| 2014 | RFQ for electrification RFI for EMU |
| 2015 | JPB approves final CEQA EIR JPB approves issuance of RFP for electrification JPB approves issuance of RFP for EMU Receipt of proposal for electrification FTA approval of Core Capacity Project Development |
| 2016 | JPB approves EIR Addendum #1: PS-7 FTA re-evaluation of 2009 FONSI Receipt of electrification best and final offers Receipt of EMU proposal Application for entry to engineering to FTA Completed the EMU Buy America Pre-Award Audit and Certification Negotiations completed with Stadler for EMU vehicles Negotiations completed with BBII, the apparent best-value electrification firm JPB approves contract award (LNTP) to BBII JPB approves contract award (LNTP) to Stadler FTA approval of entry into engineering for the Core Capacity Program Application for FFGA |
| 2017 | FTA finalized the FFGA for \$647 million in Core Capacity funding, met all regulatory requirements including end of Congressional Review Period (February) FTA FFGA executed, committing \$647 million to the project (May) JPB approves \$1.98 billion budget for PCEP (June) Issued NTP for EMUs to Stadler (June 1) Issued NTP for electrification contract to BBII (June 19) Construction began (August) EMU manufacturing began (October) Issued NTP for SCADA to Rockwell Collins (ARINC) (October) Issued NTP for CEMOF Facility Upgrades to HNTB (November) |

Peninsula Corridor Electrification Project
Monthly Progress Report

| Date | Milestone |
|-------------|--|
| 2018 | Completed all PG&E agreements JPB approves contract award to Mitsui for the purchase of electric locomotives and Amtrak for overhaul services, storage, acceptance testing, training, and shipment of locomotive to CEMOF JPB approves authorization for the Executive Director to negotiate final contract award to ProVen for tunnel modifications and track rehabilitation project JPB approves contract award (LNTP) to ProVen for tunnel modifications Issued NTP to ProVen for tunnel modifications (October) Amended contract with ProVen to include OCS in the tunnels (November) |
| 2019 | JPB approves contract award to ProVen for CEMOF modifications (February) JPB approves LNTP to ProVen for CEMOF modifications (April) JPB approves NTP to ProVen for CEMOF modifications (September) |
| 2020 | JPB approves agreement amendment to PG&E for interconnection construction JPB executes agreement with PG&E for interconnection construction (May) FRA approved the waiver for Alternative Vehicle Technology regarding crashworthiness of EMU cars |
| 2021 | The intertie between TPS-2 and FMC was completed (January 18) First EMU vehicle shipped to Pueblo, CO for testing (February 10) |

APPENDICES

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix A – Acronyms

THIS PAGE INTENTIONALLY LEFT BLANK

**Peninsula Corridor Electrification Project
Monthly Progress Report**

| | | | |
|-----------------|--|--------------|--|
| AIM | Advanced Information Management | EA | Environmental Assessment |
| ARINC | Aeronautical Radio, Inc. | EAC | Estimate at Completion |
| BAAQMD | Bay Area Air Quality Management District | EIR | Environmental Impact Report |
| BBII | Balfour Beatty Infrastructure, Inc. | EOR | Engineer of Record |
| CAISO | California Independent System Operator | EMU | Electric Multiple Unit |
| CalMod | Caltrain Modernization Program | ESA | Endangered Species Act |
| Caltrans | California Department of Transportation | ESA | Environmental Site Assessments |
| CDFW | California Department of Fish and Wildlife | FAI | First Article Inspection |
| CEMOF | Centralized Equipment Maintenance and Operations Facility | FEIR | Final Environmental Impact Report |
| CEQA | California Environmental Quality Act (State) | FNTF | Full Notice to Proceed |
| CHSRA | California High-Speed Rail Authority | FFGA | Full Funding Grant Agreement |
| CIP | Capital Improvement Plan | FONSI | Finding of No Significant Impact |
| CNPA | Concurrent Non-Project Activity | FRA | Federal Railroad Administration |
| CPUC | California Public Utilities Commission | FTA | Federal Transit Administration |
| CTC | Centralized Traffic Control | GO | General Order |
| DB | Design-Build | HSR | High Speed Rail |
| DBB | Design-Bid-Build | ICD | Interface Control Document |
| DBE | Disadvantaged Business Enterprise | IFC | Issued for Construction |
| DEMP | Design, Engineering, and Management Planning | ITS | Intelligent Transportation System |
| | | JPB | Peninsula Corridor Joint Powers Board |
| | | LNTF | Limited Notice to Proceed |

Peninsula Corridor Electrification Project
Monthly Progress Report

| | | | |
|-----------------|--|-----------------|---|
| MMRP | Mitigation, Monitoring, and Reporting Program | RFI | Request for Information |
| | | RFP | Request for Proposals |
| MOU | Memorandum of Understanding | RFQ | Request for Qualifications |
| MPS | Master Program Schedule | ROCS | Rail Operations Center System |
| NCR | Non Conformance Report | ROW | Right of Way |
| NEPA | National Environmental Policy Act (Federal) | RRP | Railroad Protective Liability |
| NHPA | National Historic Preservation Act | RSD | Revenue Service Date |
| NMFS | National Marine Fisheries Service | RWP | Roadway Worker Protection |
| NTP | Notice to Proceed | SamTrans | San Mateo County Transit District |
| OCS | Overhead Contact System | SCADA | Supervisory Control and Data Acquisition |
| PCEP | Peninsula Corridor Electrification Project | SCC | Standard Cost Code |
| PCJPB | Peninsula Corridor Joint Powers Board | SPUR | San Francisco Bay Area Planning and Urban Research Association |
| PG&E | Pacific Gas and Electric | SFBCDC | San Francisco Bay Conservation Development Commission |
| PHA | Preliminary Hazard Analysis | SFCTA | San Francisco County Transportation Authority |
| PMOC | Project Management Oversight Contractor | SFMTA | San Francisco Municipal Transportation Authority |
| PS | Paralleling Station | SFRWQCB | San Francisco Regional Water Quality Control Board |
| PTC | Positive Train Control | SOGR | State of Good Repair |
| QA | Quality Assurance | SSCP | Safety and Security Certification Plan |
| QC | Quality Control | SSMP | Safety and Security Management Plan |
| QMP | Quality Management Plan | SSWP | Site Specific Work Plan |
| QMS | Quality Management System | | |
| RAMP | Real Estate Acquisition Management Plan | | |
| RE | Real Estate | | |

| | |
|--------------|--|
| SWS | Switching Station |
| TASI | TransitAmerica Services Inc. |
| TBD | To Be Determined |
| TPS | Traction Power Substation |
| TSP | Transmission Structure Pole |
| TVA | Threat and Vulnerability Assessment |
| UPRR | Union Pacific Railroad |
| USACE | United States Army Corp of Engineers |
| USFWS | U.S. Fish and Wildlife Service |
| VTA | Santa Clara Valley Transportation Authority |

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix B – Funding Partner Meetings

THIS PAGE INTENTIONALLY LEFT BLANK

Funding Partner Meeting Representatives
Updated May 21, 2021

| Agency | CHSRA | MTC | SFCTA/SFMTA/CCSF | SMCTA | VTA |
|---|--|---|--|---|--|
| FTA Quarterly Meeting | <ul style="list-style-type: none"> • Boris Lipkin • Simon Whitehorn • Wai Siu (info only) • Sharath Murthy (info only) | <ul style="list-style-type: none"> • Anne Richman | <ul style="list-style-type: none"> • Luis Zurinaga | <ul style="list-style-type: none"> • April Chan • Peter Skinner | <ul style="list-style-type: none"> • Jim Lawson |
| Funding Partners Quarterly Meeting | <ul style="list-style-type: none"> • Boris Lipkin • Simon Whitehorn • John Popoff • Sharath Murthy (info only) | <ul style="list-style-type: none"> • Trish Stoops | <ul style="list-style-type: none"> • Luis Zurinaga | <ul style="list-style-type: none"> • April Chan • Peter Skinner | <ul style="list-style-type: none"> • Krishna Davey • Edwin Castillo • Franklin Wong |
| Funding Oversight (monthly) | <ul style="list-style-type: none"> • Kelly Doyle | <ul style="list-style-type: none"> • Anne Richman • Kenneth Folan | <ul style="list-style-type: none"> • Anna LaForte • Maria Lombardo • Luis Zurinaga • Monique Webster • Ariel Espiritu Santo | <ul style="list-style-type: none"> • April Chan • Peter Skinner | <ul style="list-style-type: none"> • Jim Lawson • Marcella Rensi • Michael Smith |
| Change Management Board (monthly) | <ul style="list-style-type: none"> • Boris Lipkin • Simon Whitehorn | <ul style="list-style-type: none"> • Trish Stoops • Kenneth Folan | <ul style="list-style-type: none"> • Luis Zurinaga • Tilly Chang (info only) | <ul style="list-style-type: none"> • Joe Hurley | <ul style="list-style-type: none"> • Krishna Davey • Edwin Castillo • Franklin Wong • James Costantini • Jim Lawson |
| Master Program Schedule Update (monthly) | <ul style="list-style-type: none"> • Wai Siu • Sharath Murthy | <ul style="list-style-type: none"> • Trish Stoops | <ul style="list-style-type: none"> • Luis Zurinaga | <ul style="list-style-type: none"> • Joe Hurley | <ul style="list-style-type: none"> • Jim Lawson |
| Risk Assessment Committee (monthly) | <ul style="list-style-type: none"> • Wai Siu • Sharath Murthy | <ul style="list-style-type: none"> • Trish Stoops | <ul style="list-style-type: none"> • Luis Zurinaga | <ul style="list-style-type: none"> • Joe Hurley | <ul style="list-style-type: none"> • Krishna Davey • Edwin Castillo • Franklin Wong |
| PCEP Delivery Coordination Meeting (bi-weekly) | <ul style="list-style-type: none"> • Wai Siu • Sharath Murthy | <ul style="list-style-type: none"> • Trish Stoops | <ul style="list-style-type: none"> • Luis Zurinaga | <ul style="list-style-type: none"> • Joe Hurley | <ul style="list-style-type: none"> • Krishna Davey • Edwin Castillo • Franklin Wong • James Costantini |
| Systems Integration Meeting (bi-weekly) | <ul style="list-style-type: none"> • Wai Siu • Sharath Murthy | <ul style="list-style-type: none"> • Trish Stoops | <ul style="list-style-type: none"> • Luis Zurinaga | <ul style="list-style-type: none"> • Joe Hurley | <ul style="list-style-type: none"> • Krishna Davey • Edwin Castillo • Franklin Wong |

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix C – Schedule

THIS PAGE INTENTIONALLY LEFT BLANK

| # | Activity Name | Remaining Duration | Start | Finish | Variance - Last Month | Total Float | 2014 | | | | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | 2020 | | | | 2021 | | | | 2022 | | | | 2023 | | | | 2024 | | | |
|----|---|--------------------|-------------|-------------|-----------------------|-------------|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|--|------|--|--|--|
| | | | | | | | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | |
| 51 | PREPARE SOLE SOURCE & AWARD | 0 | 30-Mar-15 A | 16-Oct-17 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 52 | DESIGN | 0 | 16-Oct-17 A | 31-May-18 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 53 | IMPLEMENTATION, TEST, INSTALL & CUTOVER | 326 | 04-Sep-18 A | 07-Dec-22 | 0 | 277 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 54 | CEMOF (Various) | 59 | 16-Nov-17 A | 22-Nov-21 | -10 | 743 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 55 | CEMOF MODIFICATIONS (ProVen) | 43 | 16-Nov-17 A | 31-Oct-21 | -43 | 759 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 56 | DESIGN | 0 | 16-Nov-17 A | 31-Jul-18 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 57 | BID & AWARD | 0 | 01-Aug-18 A | 07-Feb-19 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 58 | CONSTRUCTION | 43 | 29-Apr-19 A | 31-Oct-21 | -43 | 759 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 59 | PANTOGRAPH INSPECTION & MONITORING SYSTEM (Ctr TBD) | 58 | 01-Mar-19 A | 22-Nov-21 | -10 | 529 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 60 | SCISSOR LIFT WORK PLATFORM (Ctr TBD) | 0 | 01-Mar-19 A | 24-Jun-21 A | 29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 61 | TUNNEL MODIFICATION (ProVen) | 0 | 31-Oct-14 A | 17-Sep-20 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 62 | ELECTRIC LOCOMOTIVE (Amtrak / Mitsui) | 2 | 01-Mar-17 A | 02-Sep-21 | -23 | 521 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 63 | BID & AWARD | 0 | 01-Mar-17 A | 29-Jun-18 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 64 | REHAB / TEST/ TRAIN / SHIP | 2 | 10-Sep-18 A | 02-Sep-21 | -23 | 521 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 65 | EMU (Stadler) | 333 | 01-May-14 A | 09-Dec-22 | 0 | 276 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 66 | DEVELOP RFP, BID & AWARD | 0 | 01-May-14 A | 02-Sep-16 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 67 | DESIGN | 0 | 06-Sep-16 A | 01-Mar-21 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 68 | PROCUREMENT (Material) | 0 | 16-Jan-17 A | 01-Mar-21 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 69 | MANUFACTURING & TESTING | 333 | 04-Dec-17 A | 09-Dec-22 | 0 | 276 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 70 | TRAINSET 1 | 128 | 04-Dec-17 A | 28-Feb-22 | 0 | 481 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 71 | TRAINSET 2 | 107 | 22-Feb-18 A | 27-Jan-22 | 0 | 501 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 72 | TRAINSET 3 | 168 | 06-Aug-18 A | 22-Apr-22 | -17 | 440 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 73 | TRAINSET 4 | 158 | 03-Jun-19 A | 08-Apr-22 | 0 | 450 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 74 | TRAINSET 5 | 178 | 02-Dec-19 A | 06-May-22 | 0 | 430 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 75 | TRAINSET 6 | 198 | 13-Jan-20 A | 03-Jun-22 | 0 | 410 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 76 | TRAINSET 7 | 204 | 10-Feb-20 A | 13-Jun-22 | 0 | 404 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 77 | TRAINSET 8 | 219 | 04-May-20 A | 04-Jul-22 | 0 | 389 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 78 | TRAINSET 9 | 236 | 22-Jun-20 A | 27-Jul-22 | 0 | 372 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 79 | TRAINSET 10 | 258 | 22-Jun-20 A | 26-Aug-22 | 0 | 350 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 80 | TRAINSET 11 | 264 | 17-Aug-20 A | 05-Sep-22 | 0 | 344 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 81 | TRAINSET 12 | 283 | 01-Dec-20 A | 30-Sep-22 | 0 | 325 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 82 | TRAINSET 13 | 308 | 01-Dec-20 A | 04-Nov-22 | 0 | 300 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 83 | TRAINSET 14 | 333 | 15-Feb-21 A | 09-Dec-22 | 0 | 275 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 84 | PG&E INFRASTRUCTURE | 182 | 01-Mar-17 A | 12-May-22 | -84 | 426 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 85 | INTERCONNECT | 65 | 01-Mar-17 A | 30-Nov-21 | 0 | 478 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 86 | TPS-1 Interconnection | 62 | 24-Mar-21 A | 30-Nov-21 | 0 | 476 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 87 | TPS-2 Interconnection | 0 | 01-Mar-17 A | 29-Jan-21 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 88 | INTERIM POWER | 0 | 01-Aug-17 A | 05-Nov-18 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 89 | PERMANENT POWER | 177 | 01-Aug-17 A | 12-May-22 | -84 | 426 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 90 | DESIGN & PERMITTING | 0 | 01-Aug-17 A | 12-Apr-19 A | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 91 | CONSTRUCTION | 177 | 15-Apr-19 A | 12-May-22 | -84 | 426 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 92 | FMC - Permanent Power - Power Available to TPS-2 | 0 | 15-Apr-19 A | 17-Dec-21 | -43 | 528 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 93 | FMC - Permanent Power - Connect Circuit #2 to FMC | 103 | 17-Dec-21 | 12-May-22 | -148 | 426 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 94 | EGS - Permanent Power | 93 | 15-Apr-19 A | 14-Jan-22 | 0 | 445 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 95 | TESTING & STARTUP (JPB) | 362 | 01-Oct-23 | 26-Sep-24 | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 96 | PRE-REVENUE TESTING | 45 | 01-Oct-23 | 14-Nov-23 | 0 | 138 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 97 | REVENUE OPERATIONS | 270 | 01-Jan-24 | 26-Sep-24 | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 98 | RISK CONTINGENCY | 270 | 01-Jan-24 | 26-Sep-24 | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 99 | RAIL ACTIVATION | 168 | 01-Jul-20 A | 25-Apr-22 | -17 | 537 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Prog Plan (C16.00)
 Progress
 Near Critical
 Critical
 Start Milestone
 Finish Milestone
 Last Months Update
 Last Months Update

Appendix D – Standard Cost Codes

THIS PAGE INTENTIONALLY LEFT BLANK

Peninsula Corridor Electrification Project Monthly Progress Report

| Description of Work | FFGA Baseline Budget (A) | Approved Budget (B) | Cost This Month (C) | Cost To Date (D) | Estimate To Complete (E) | Estimate At Completion (F) = (D) + (E) |
|---|--------------------------|------------------------|---------------------|------------------------|--------------------------|--|
| 10 - GUIDEWAY & TRACK ELEMENTS | \$14,256,739 | \$27,834,841 | \$550,856 | \$25,622,018 | \$2,641,209 | \$28,263,227 |
| 10.02 Guideway: At-grade semi-exclusive (allows cross-traffic) | \$2,500,000 | \$2,500,000 | \$85,538 | \$287,896 | \$2,212,104 | \$2,500,000 |
| 10.07 Guideway: Underground tunnel | \$8,110,649 | \$25,334,841 | \$465,319 | \$25,334,122 | \$429,104 | \$25,763,227 |
| 10.07 Allocated Contingency | \$3,646,090 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 30 - SUPPORT FACILITIES: YARDS, SHOPS, ADMIN. BLDGS | \$2,265,200 | \$8,194,234 | \$79,617 | \$6,989,389 | \$1,431,724 | \$8,421,114 |
| 30.03 Heavy Maintenance Facility | \$1,344,000 | \$8,194,234 | \$79,617 | \$6,989,389 | \$1,431,724 | \$8,421,114 |
| 30.03 Allocated Contingency | \$421,200 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 30.05 Yard and Yard Track | \$500,000 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 40 - SITEWORK & SPECIAL CONDITIONS | \$255,072,402 | \$265,715,368 | \$5,535,723 | \$256,363,911 | \$21,556,984 | \$277,920,895 |
| 40.01 Demolition, Clearing, Earthwork | \$3,077,685 | \$10,136,067 | (\$38,300) | \$8,005,124 | \$2,127,156 | \$10,132,280 |
| 40.02 Site Utilities, Utility Relocation | \$62,192,517 | \$101,238,387 | \$3,442,540 | \$133,885,747 | (\$28,308,801) | \$105,576,945 |
| 40.02 Allocated Contingency | \$25,862,000 | (\$0) | \$0 | \$0 | (\$0) | (\$0) |
| 40.03 Haz. mat'l, contam'd soil removal/mitigation, ground water treatments | \$2,200,000 | \$8,744,961 | \$476,240 | \$9,936,841 | \$1,994,270 | \$11,931,111 |
| 40.04 Environmental mitigation, e.g. wetlands, historic/archeologic, parks | \$32,579,208 | \$19,504,208 | \$22,075 | \$2,692,970 | \$18,266,238 | \$20,959,208 |
| 40.05 Site structures including retaining walls, sound walls | \$568,188 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 40.06 Pedestrian / bike access and accommodation, landscaping | \$804,933 | \$2,735,000 | \$216,500 | \$634,500 | \$2,132,159 | \$2,766,659 |
| 40.07 Automobile, bus, van accessways including roads, parking lots | \$284,094 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 40.08 Temporary Facilities and other indirect costs during construction | \$107,343,777 | \$121,771,745 | \$1,416,668 | \$101,208,730 | \$24,932,009 | \$126,140,739 |
| 40.08 Allocated Contingency | \$20,160,000 | \$1,585,000 | \$0 | \$0 | \$413,953 | \$413,953 |
| 50 - SYSTEMS | \$504,445,419 | \$509,433,659 | \$4,713,891 | \$315,734,753 | \$225,698,985 | \$541,433,738 |
| 50.01 Train control and signals | \$97,589,149 | \$120,343,517 | \$956,756 | \$67,114,987 | \$54,365,263 | \$121,480,249 |
| 50.01 Allocated Contingency | \$1,651,000 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 50.02 Traffic signals and crossing protection | \$23,879,905 | (\$0) | \$0 | \$0 | (\$0) | (\$0) |
| 50.02 Allocated Contingency | \$1,140,000 | \$1,140,000 | \$0 | \$0 | \$1,140,000 | \$1,140,000 |
| 50.03 Traction power supply: substations | \$69,120,009 | \$102,212,507 | (\$688,606) | \$65,295,349 | \$39,361,479 | \$104,656,828 |
| 50.03 Allocated Contingency | \$31,755,013 | \$2,808,090 | \$0 | \$0 | \$1,935,717 | \$1,935,717 |
| 50.04 Traction power distribution: catenary and third rail | \$253,683,045 | \$273,430,196 | \$4,330,241 | \$182,588,928 | \$123,141,214 | \$305,730,142 |
| 50.04 Allocated Contingency | \$18,064,000 | \$3,934,349 | \$0 | \$0 | \$925,802 | \$925,802 |
| 50.05 Communications | \$5,455,000 | \$5,547,000 | \$115,500 | \$735,489 | \$4,811,511 | \$5,547,000 |
| 50.07 Central Control | \$2,090,298 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 50.07 Allocated Contingency | \$18,000 | \$18,000 | \$0 | \$0 | \$18,000 | \$18,000 |
| 60 - ROW, LAND, EXISTING IMPROVEMENTS | \$35,675,084 | \$35,675,084 | \$60,378 | \$22,084,341 | \$14,398,880 | \$36,483,220 |
| 60.01 Purchase or lease of real estate | \$25,927,074 | \$25,927,074 | \$60,378 | \$21,950,349 | \$13,532,871 | \$35,483,220 |
| 60.01 Allocated Contingency | \$8,748,010 | \$8,748,010 | \$0 | \$0 | (\$0) | (\$0) |
| 60.02 Relocation of existing households and businesses | \$1,000,000 | \$1,000,000 | \$0 | \$133,992 | \$866,008 | \$1,000,000 |
| 70 - VEHICLES (96) | \$625,544,147 | \$619,286,318 | \$527,055 | \$285,622,755 | \$335,011,867 | \$620,634,622 |
| 70.03 Commuter Rail | \$589,167,291 | \$591,215,161 | \$527,055 | \$282,860,583 | \$313,917,678 | \$596,778,261 |
| 70.03 Allocated Contingency | \$9,472,924 | \$4,239,405 | \$0 | \$0 | \$24,610 | \$24,610 |
| 70.06 Non-revenue vehicles | \$8,140,000 | \$5,067,821 | \$0 | \$538,280 | \$4,529,541 | \$5,067,821 |
| 70.07 Spare parts | \$18,763,931 | \$18,763,931 | \$0 | \$2,223,893 | \$16,540,038 | \$18,763,931 |
| 80 - PROFESSIONAL SERVICES (applies to Cats. 10-50) | \$323,793,010 | \$379,242,974 | \$3,036,637 | \$334,540,867 | \$65,370,561 | \$399,911,428 |
| 80.01 Project Development | \$130,350 | \$130,350 | \$0 | \$289,233 | (\$158,883) | \$130,350 |
| 80.02 Engineering (not applicable to Small Starts) | \$180,227,311 | \$219,742,737 | \$1,243,701 | \$206,291,669 | \$13,729,754 | \$220,021,423 |
| 80.02 Allocated Contingency | \$1,866,000 | \$4,678 | \$0 | \$0 | \$4,678 | \$4,678 |
| 80.03 Project Management for Design and Construction | \$72,029,265 | \$92,879,661 | \$829,613 | \$89,334,494 | \$16,521,077 | \$105,855,571 |
| 80.03 Allocated Contingency | \$9,388,080 | \$3,725,231 | \$0 | \$0 | (\$0) | (\$0) |
| 80.04 Construction Administration & Management | \$23,677,949 | \$38,941,008 | \$663,250 | \$27,997,335 | \$21,443,673 | \$49,441,008 |
| 80.04 Allocated Contingency | \$19,537,000 | \$4,914,740 | \$0 | \$0 | \$4,914,740 | \$4,914,740 |
| 80.05 Professional Liability and other Non-Construction Insurance | \$3,500,000 | \$4,581,851 | \$0 | \$4,581,851 | \$0 | \$4,581,851 |
| 80.06 Legal; Permits; Review Fees by other agencies, cities, etc. | \$7,167,275 | \$9,254,887 | \$299,457 | \$5,991,795 | \$3,821,423 | \$9,813,218 |
| 80.06 Allocated Contingency | \$556,000 | \$0 | \$0 | \$0 | \$0 | \$0 |
| 80.07 Surveys, Testing, Investigation, Inspection | \$3,287,824 | \$3,418,022 | \$616 | \$54,490 | \$3,444,291 | \$3,498,781 |
| 80.08 Start up | \$1,797,957 | \$1,021,808 | \$0 | \$0 | \$1,021,808 | \$1,021,808 |
| 80.08 Allocated Contingency | \$628,000 | \$628,000 | \$0 | \$0 | \$628,000 | \$628,000 |
| Subtotal (10 - 80) | \$1,761,052,001 | \$1,845,382,478 | \$14,504,157 | \$1,246,958,034 | \$666,110,210 | \$1,913,068,245 |
| 90 - UNALLOCATED CONTINGENCY | \$162,620,295 | \$75,389,818 | \$0 | \$0 | \$7,704,051 | \$7,704,051 |
| Subtotal (10 - 90) | \$1,923,672,296 | \$1,920,772,296 | \$14,504,157 | \$1,246,958,034 | \$673,814,261 | \$1,920,772,296 |
| 100 - FINANCE CHARGES | \$6,998,638 | \$9,898,638 | \$0 | \$7,696,424 | \$2,202,215 | \$9,898,638 |
| Total Project Cost (10 - 100) | \$1,930,670,934 | \$1,930,670,934 | \$14,504,157 | \$1,254,654,458 | \$676,016,476 | \$1,930,670,934 |
| KNOWN AND ALLOCATED | | | | | \$161,000,000 | \$161,000,000 |
| RESERVE | | | | | \$172,000,000 | \$172,000,000 |
| Total Project Cost w/ Additional | \$1,930,670,934 | \$1,930,670,934 | \$14,504,157 | \$1,254,654,458 | \$1,009,016,476 | \$2,263,670,934 |

Notes:

- Known and Allocated and Reserve includes additional budget need of \$333M in the estimate at completion (EAC) until a budget amendment is approved.

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix E – Change Order Logs

THIS PAGE INTENTIONALLY LEFT BLANK

**Peninsula Corridor Electrification Project
Monthly Progress Report**

Change Order Logs

Electrification Contract

Change Order Authority (5% of BBII Contract)

5% x \$696,610,558 = \$34,830,528

| Date | Change Number | Description | CCO Amount | Change Order Authority Usage¹ | Remaining Authority |
|-------------|----------------------|--|-------------------|---|----------------------------|
| 08/31/17 | BBI-053-CCO-001 | Track Access Delays Q4 2016 | \$85,472 | 0.25% | \$34,745,056 |
| 02/28/18 | BBI-053-CCO-003 | Deletion of Signal Cable Meggering (Testing) | (\$800,000) | (2.30%) | \$35,545,056 |
| 02/21/18 | BBI-053-CCO-004 | Field Order for Differing Site Condition Work Performed on 6/19/17 | \$59,965 | 0.17% | \$35,485,091 |
| 03/12/18 | BBI-053-CCO-006 | Track Access Delays for Calendar Quarter 1 2017 | \$288,741 | 0.83% | \$35,196,350 |
| 04/24/18 | BBI-053-CCO-002 | Time Impact 01 Associated with Delayed NTP | \$9,702,667 | 0.00% ² | - |
| 04/24/18 | BBI-053-CCO-008 | 2016 Incentives (Safety, Quality, and Public Outreach) | \$750,000 | 0.00% ² | - |
| 05/31/18 | BBI-053-CCO-009 | 16th St. Grade Crossing Work Removal from BBII Contract | (\$685,198) | (1.97%) | \$35,881,548 |
| 05/31/18 | BBI-053-CCO-012 | 2017 Incentives (Safety, Quality, and Public Outreach) | \$1,025,000 | 0.00% ² | - |
| 06/25/18 | BBI-053-CCO-010 | Pothole Change Of Shift | \$300,000 | 0.86% | \$35,581,548 |
| 06/25/18 | BBI-053-CCO-013 | Field Order for Signal Cable Relocation (FO# 31) | \$95,892 | 0.28% | \$35,485,656 |
| 06/25/18 | BBI-053-CCO-015 | TASI Pilot Transportation 2017 | \$67,345 | 0.19% | \$35,418,311 |
| 06/26/18 | BBI-053-CCO-005 | Field Orders for Signal Cable Relocation (FO#s 26, 30) | \$191,836 | 0.55% | \$35,226,475 |
| 06/28/18 | BBI-053-CCO-014 | Field Orders for Signal Cable Relocation (FO-36 & FO-38) | \$145,694 | 0.42% | \$35,080,781 |
| 06/29/18 | BBI-053-CCO-007 | Track Access Delays for Calendar Quarter 2 2017 | \$297,512 | 0.85% | \$34,783,269 |
| 06/29/18 | BBI-053-CCO-011 | Field Orders for Differing Site Condition (FO#s Partial 07A , 08-14) | \$181,013 | 0.52% | \$34,602,256 |
| 06/29/18 | BBI-053-CCO-017 | Field Order for NorCal Utility Potholing (FO# 27) | \$93,073 | 0.27% | \$34,509,183 |
| 06/29/18 | BBI-053-CCO-018 | Field Order for NorCal Utility Potholing (FO# 29) | \$76,197 | 0.22% | \$34,432,986 |
| 06/29/18 | BBI-053-CCO-020 | Field Orders for Differing Site Condition (FO#s 15-19) | \$118,364 | 0.34% | \$34,314,622 |
| 7/19/2018 | BBI-053-CCO-019 | Field Order for NorCal Utility Potholing (FO-032) | \$88,956 | 0.26 % | \$34,225,666 |
| 7/19/2018 | BBI-053-CCO-021 | As In-Service (AIS) Drawings for Segment 2 and 4 Signal Design (CN-009) | \$105,000 | 0.30 % | \$34,120,666 |
| 7/25/2018 | BBI-053-CCO-022 | CEMOF Yard Traction Power Feed (CN-008) | \$332,700 | 0.96 % | \$33,787,966 |
| 7/31/2018 | BBI-053-CCO-028 | Sonic Echo Impulse Testing | \$4,541 | 0.01 % | \$33,783,425 |
| 7/31/2018 | BBI-053-CCO-026 | TASI Pilot Transportation 2018 (CNC-0022) | \$50,409 | 0.14% | \$33,733,016 |
| 7/31/2018 | BBI-053-CCO-027 | Signal Cable Relocation (FOs-040 & 051) | \$196,114 | 0.56% | \$33,536,902 |
| 9/27/2018 | BBI-053-CCO-030 | Delete Spare 115k Disconnect Switches | (\$19,000) | (0.05)% | \$33,555,902 |
| 9/28/2018 | BBI-053-CCO-031 | Bldg A HVAC and FOB Card Reader Systems | \$76,500 | 0.22 % | \$33,479,402 |
| 9/28/2018 | BBI-053-CCO-025A | Addition of Shunt Wire at Transverse Utility Crossing Locations – Design | \$925,000 | 0.00% ² | - |
| 9/28/2018 | BBI-053-CCO-016A | UPRR MT-1 Pole Relocation - Design Changes | \$903,000 | 0.00% ² | - |
| 9/28/2018 | BBI-053-CCO-024A | PG&E Utility Feed Connection to TPS#1 and TPS#2 (Design Only) | \$727,000 | 0.00% ² | - |
| 12/17/2018 | BBI-053-CCO-032 | PS-2 Site Relocation (Design Only) | \$291,446 | 0.84% | \$33,187,956 |
| 1/17/2019 | BBI-053-CCO-023 | Insulated Rail Joints | \$2,694,519 | 0.00% ² | - |
| 1/17/2019 | BBI-053-CCO-029 | CHSRA Early Pole Relocation (Design Only) | \$625,000 | 0.00% ^{2,3} | - |
| 2/5/2019 | BBI-053-CCO-040A | Increase in Potholing Quantity (unit price contract bid item by 25%) | \$1,662,500 | 4.77 % | \$31,525,456 |

Peninsula Corridor Electrification Project

Monthly Progress Report

Change Order Authority (5% of BBII Contract)

5% x \$696,610,558 = \$34,830,528

| Date | Change Number | Description | CCO Amount | Change Order Authority Usage ¹ | Remaining Authority |
|------------|------------------|--|-------------|---|---------------------|
| 3/5/2019 | BBI-053-CCO-042A | TPSS-2 VTA/BART Pole Relocation (Design Only) (CNPA funded by VTA) | \$110,000 | 0.32% ³ | \$31,415,456 |
| 3/11/2019 | BBI-053-CCO-036 | Field Order for Signal Cable Relocation (FO-064) | \$86,538 | 0.25% | \$31,328,918 |
| 3/20/2019 | BBI-053-CCO-035 | Millbrae Avenue Existing Overhead Barrier | (\$40,000) | (0.11)% | \$31,368,918 |
| 3/19/2019 | BBI-053-CCO-046 | Training in Design Software and Potholing | \$136,611 | 0.39% | \$31,232,307 |
| 4/8/2019 | BBI-053-CCO-041 | Grade Crossing Warning System (CN59) – 5 mph Speed Check | \$446,982 | 1.28% | \$30,785,325 |
| 5/30/2019 | BBI-053-CCO-044 | Additional Daytime Potholing (Increase Quantity by 500 in Segment 4) | \$150,000 | 0.43 % | \$30,635,325 |
| 6/6/2019 | BBI-053-CCO-048 | Power Metering Devices | \$101,908 | 0.29 % | \$30,533,417 |
| 6/13/2019 | BBI-053-CCO-045 | Incentive Payment for 2018 | \$1,025,000 | 0.00% ² | - |
| 6/13/2019 | BBI-053-CCO-024B | PG&E Utility Feed Connection to TPS #1 and TPS#2 (Material On Hand) | \$1,600,000 | 4.59 % | \$28,933,417 |
| 6/24/2019 | BBI-053-CCO-043 | PS-5 Site Relocation (Design Only) | \$348,000 | 1.00 % | \$28,585,417 |
| 6/24/2019 | BBI-053-CCO-054 | Change Design Sequence for OCS Foundations | \$37,500 | 0.11% | \$28,547,917 |
| 7/1/2019 | BBI-053-CCO-040B | Increase Quantity for Utilities Potholing (Bid Item #9) | \$1,867,700 | 5.36 % | \$26,680,217 |
| 7/10/2019 | BBI-053-CCO-033A | Relocation of PS3 (Design) (CNPA funded by BGSP) | \$500,000 | 1.44 % ³ | \$26,180,217 |
| 8/15/2019 | BBI-053-CCO-047 | CEMOF Slot Drains (Design Only) | \$69,000 | 0.20% | \$26,111,217 |
| 8/16/2019 | BBI-053-CCO-055 | Sheriff's Deputy in Segment 4B | \$4,644 | 0.01% | \$26,106,573 |
| 9/3/2019 | BBI-053-CCO-037 | Field Orders for Signal Cable Relocation (FO-053 & FO-059) | \$184,576 | 0.53% | \$25,921,997 |
| 9/7/2019 | BBI-053-CCO-057 | Mediator with Technical Expertise | \$0 | 0.00% | \$25,921,997 |
| 9/27/2019 | BBI-053-CCO-061 | Interconnect Renaming of Circuit Numbers | \$58,058 | 0.17% | \$25,863,939 |
| 9/27/2019 | BBI-053-CCO-063A | Track Access Delays - Quarter 1 2018 (Partial) | \$343,496 | 0.99% | \$25,520,443 |
| 10/21/2019 | BBI-053-CCO-064 | TPS-2 VTA Pole Height Redesign (CNPA funded by VTA) | \$31,000 | 0.09% ³ | \$25,489,443 |
| 11/15/2019 | BBI-053-CCO-038 | Field Order for Signal Cable Relocation (FO-079 & FO-085) | \$187,764 | 0.54 % | \$25,301,680 |
| 11/26/2019 | BBI-053-CCO-025B | Addition of OCS Shunt Wires in Segments 2 & 4 - Wire Assembly Materials Only - voided below on 7/31/20 | \$144,370 | 0.41 % | \$25,157,310 |
| 12/11/2019 | BBI-053-CCO-065A | Foundation Inefficiencies S2WA5 | \$401,501 | 1.15% | \$24,755,809 |
| 12/17/2019 | BBI-053-CCO-025C | Addition of OCS Shunt Wires in Segments 2 & 4 – Pole Assembly Materials Only - voided below on 7/31/20 | \$884,500 | 2.54 % | \$23,871,309 |
| 1/7/2020 | BBI-053-CCO-066A | Increase Quantity for Contaminated Soils (Bid Unit Price Item #1) | \$950,000 | 2.73 % | \$22,921,309 |
| 2/5/2020 | BBI-053-CCO-023B | Insulated Rail Joints De-stressing | \$890,600 | 2.56 % | \$22,030,709 |
| 3/18/2020 | BBI-053-CCO-072A | SVP Requirements for Joint SIS & SPS (Task 1) - voided below on 7/9/20 | \$80,000 | 0.23 % | \$21,950,709 |
| 3/19/2020 | BBI-053-CCO-023C | Portec Insulated Rail Joints | \$375,000 | 1.08 % | \$21,575,709 |
| 3/26/2020 | BBI-053-CCO-076 | Asbestos Pipe Abatement at CP Shark | \$145,872 | 0.42 % | \$21,429,837 |
| 3/31/2020 | BBI-053-CCO-075 | Norcal Utility Potholing (FO#39) | \$98,105 | 0.28 % | \$21,331,733 |
| 4/21/2020 | BBI-053-CCO-077A | Contaminated Soil (Class 1) at TPS-1 | \$701,780 | 2.01 % | \$20,629,953 |
| 4/27/2020 | BBI-053-CCO-066B | Increase Quantity for Contaminated Soils (Bid Item #1) | \$926,273 | 2.66 % | \$19,703,680 |
| 4/27/2020 | BBI-053-CCO-090A | Signal Cable Relocation (Field Order No. 340) | \$47,258 | 0.14 % | \$19,656,423 |
| 4/27/2020 | BBI-053-CCO-091A | Signal Cable Relocation (Field Order No. 340) | \$131,663 | 0.38 % | \$19,524,759 |
| 4/29/2020 | BBI-053-CCO-080A | Steel Plates to Protect Utilities (DTDS) | \$135,128 | 0.39 % | \$19,389,631 |

**Peninsula Corridor Electrification Project
Monthly Progress Report**

Change Order Authority (5% of BBII Contract)

5% x \$696,610,558 = \$34,830,528

| Date | Change Number | Description | CCO Amount | Change Order Authority Usage ¹ | Remaining Authority |
|------------|-----------------------|---|-------------|---|---------------------|
| 4/29/2020 | BBI-053-CCO-081A | Steel Plates to Protect Utilities (DTDS) | \$95,474 | 0.27 % | \$19,294,157 |
| 4/29/2020 | BBI-053-CCO-071 | Increase Quantity for Tree Pruning (Bid Unit Price Item #4d) | \$375,000 | 1.08 % | \$18,919,157 |
| 5/1/2020 | BBI-053-CCO-050 | Switch Machine Isolation – Credit | (\$277,430) | (0.80)% | \$19,196,586 |
| 5/19/2020 | BBI-053-CCO-092A | Signal Cable Relocation (Field Order No. 340) | \$106,773 | 0.31 % | \$19,089,814 |
| 5/19/2020 | BBI-053-CCO-093A | Signal Cable Relocation (Field Order No. 340) | \$90,765 | 0.26 % | \$18,999,049 |
| 5/27/2020 | BBI-053-CCO-101 | Asbestos Pipe Abatement at 46.3-07/08 | \$21,037 | 0.06 % | \$18,978,012 |
| 6/15/2020 | BBI-053-CCO-049A | Long-reach Foundations Installation - Unit Price | \$46,560 | 0.13 % | \$18,931,452 |
| 6/15/2020 | BBI-053-CCO-049B | Long-reach Foundations Installation - Unit Price | \$46,560 | 0.13 % | \$18,884,892 |
| 6/18/2020 | BBI-053-CCO-033B | PS-3 Site Relocation FEMA 2019 Update and BGSP Design Coordination – CNPA | \$50,000 | 0.14 % ³ | \$18,834,892 |
| 6/30/2020 | BBI-053-CCO-082A | Steel Plates to Protect Utilities (DTDS) | \$90,658 | 0.26 % | \$18,744,235 |
| 6/30/2020 | BBI-053-CCO-083A | Steel Plates to Protect Utilities (DTDS) | \$181,900 | 0.52 % | \$18,562,335 |
| 6/30/2020 | BBI-053-CCO-094A | Signal Cable Relocation (Field Order No. 340) | \$124,633 | 0.36 % | \$18,437,702 |
| 7/9/2020 | BBI-053-CCO-072A | SVP Requirements for Joint SIS & SPS (Task 1) – Voided | (\$80,000) | (0.23)% | \$18,517,702 |
| 7/9/2020 | BBI-053-CCO-072A REV2 | SVP Requirements for Joint SIS & SPS (Tasks 0-5) - voided below on 2/23/2021 | \$300,000 | 0.86 % | \$18,217,702 |
| 7/16/2020 | BBI-053-CCO-100 | Remove Tree Stump at 46.4-02 | \$1,459 | 0.00 % | \$18,216,243 |
| 7/30/2020 | BBI-053-CCO-078 | Re-design CEMOF OCS Poles due to Stair 71 Conflict | \$11,796 | 0.03 % | \$18,204,447 |
| 7/30/2020 | BBI-053-CCO-084A | Steel Plates to Protect Utilities (DTDS) | \$101,334 | 0.29 % | \$18,103,113 |
| 7/30/2020 | BBI-053-CCO-085A | Steel Plates to Protect Utilities (DTDS) | \$94,062 | 0.27 % | \$18,009,051 |
| 7/30/2020 | BBI-053-CCO-104 | Utility Conflict During PVC Conduit Installation | \$2,657 | 0.01 % | \$18,006,394 |
| 7/31/2020 | BBI-053-CCO-103 | Track Access Delays – 2017 Quarter 3 - voided below on 2/16/2021 | \$145,892 | 0.42 % | \$17,860,503 |
| 7/31/2020 | BBI-053-CCO-025B | Addition of OCS Shunt Wires in Segments 2 & 4 - Wire Assembly Materials Only – Voided | (\$144,370) | (0.41)% | \$18,004,873 |
| 7/31/2020 | BBI-053-CCO-025C | Addition of OCS Shunt Wires in Segments 2 & 4 – Pole Assembly Materials Only – Voided | (\$884,500) | (2.54)% | \$18,889,373 |
| 8/3/2020 | BBI-053-CCO-063B | Track Access Delays – Quarter 1 2018 (Part 2) | \$92,906 | 0.27 % | \$18,796,466 |
| 8/14/2020 | BBI-053-CCO-106 | Track Access Delays – 2017 Quarter 4 | \$903,794 | 2.59 % | \$17,892,672 |
| 9/10/2020 | BBI-053-CCO-025F | OCS Shunt Wire (Construction) | \$9,500,000 | 0.00% ² | - |
| 9/11/2020 | BBI-053-CCO-126 | Track Access Delays - 2019 Quarter 3 – OCS Foundations | \$81,223 | 0.23 % | \$17,811,450 |
| 9/24/2020 | BBI-053-CCO-127 | Track Access Delays – 2019 Quarter 4 – OCS Foundations | \$147,223 | 0.42 % | \$17,664,227 |
| 9/21/2020 | BBI-053-CCO-051 | CEMOF Yard OCS Changes (Design Only) | \$210,300 | 0.60 % | \$17,453,927 |
| 9/21/2020 | BBI-053-CCO-074 | Underground Utilities Clearance | \$0 | 0.00 % | \$17,453,927 |
| 10/19/2020 | BBI-053-CCO-072C | PCEP SIS & SPS Additional Validation Work | \$27,696 | 0.08 % | \$17,426,231 |
| 10/27/2020 | BBI-053-CCO-105 | Pole Removal at Location 30.7-01 | \$2,297 | 0.01 % | \$17,423,935 |
| 11/30/2020 | BBI-053-CCO-056 | Delivery of Signal Cable | \$3,391 | 0.01 % | \$17,420,544 |
| 12/22/2020 | BBI-053-CCO-111 | Incentives Payment for 2019 | \$825,000 | 0.00% ² | - |
| 2/9/2021 | BBI-053-CCO-025G | OCS Shunt Wire (Design) | \$0 | 0.00 % | \$17,420,544 |
| 2/11/2021 | BBI-053-CCO-047B | CEMOF Yard Slot Drains Relocation (Construction) | \$360,000 | 1.03 % | \$17,060,544 |
| 2/16/2021 | BBI-053-CCO-103 | Track Access Delays – 2017 Quarter 3 – voided | (\$145,892) | (0.42)% | \$17,206,435 |

Peninsula Corridor Electrification Project
Monthly Progress Report

Change Order Authority (5% of BBIL Contract)

5% x \$696,610,558 = \$34,830,528

| Date | Change Number | Description | CCO Amount | Change Order Authority Usage ¹ | Remaining Authority |
|--------------|-----------------------|---|---------------------|---|---------------------|
| 2/16/2021 | BBI-053-CCO-103 REV1 | Track Access Delays – 2017 Quarter 3 | \$164,518 | 0.47 % | \$17,041,918 |
| 2/23/2021 | BBI-053-CCO-072A REV2 | SVP Requirements for Joint SIS & SPS (Tasks 0-5) – voided | (\$300,000) | (0.86)% | \$17,341,918 |
| 2/23/2021 | BBI-053-CCO-072B | Requirements for PCEP Joint System Impact Study & Single Phase Study | \$520,000 | 1.49 % | \$16,821,918 |
| 3/17/2021 | BBI-053-CCO-203 | Increase in Permit Allowance (Bid Allowance Item #5) | \$300,000 | 0.86 % | \$16,521,918 |
| 3/17/2021 | BBI-053-CCO-205 | Increase in Partnering Allowance (Bid Allowance Item #2) | \$186,000 | 0.53 % | \$16,335,918 |
| 3/26/2021 | BBI-053-CCO-192 | Abandoned Utility Pole Removal at MP24.72 | \$2,766 | 0.01 % | \$16,333,151 |
| 4/23/2021 | BBI-053-CCO-108A | Deletion of 5 & 5A Switch Crossover at CP Shark (Part 1) | \$163,996 | 0.47 % | \$16,169,156 |
| 4/23/2021 | BBI-053-CCO-024C | TPSS 1&2 PG&E Interconnection-Procurement of Long Lead Materials (Credit) | (\$1,345,033) | (3.86)% | \$17,514,188 |
| 4/30/2021 | BBI-053-CCO-113A | Walk-in Enclosure at Luther Junction (BBI, PGH Wong and QEI) | \$51,281 | 0.15 % | \$17,462,907 |
| 5/27/2021 | BBI-053-CCO-073 | South San Francisco Bioswale Redesign | \$26,067 | 0.07 % | \$17,436,840 |
| 6/11/2021 | BBI-053-CCO-135A | Protection of On-track Eqpt Traveling thru Gated Crossings | \$133,645 | 0.38 % | \$17,303,195 |
| 6/18/2021 | BBI-053-CCO-157 | Track Access Delays - July 2017 to October 2020 | \$4,350,000 | 12.49 % | \$12,953,195 |
| 6/22/2021 | BBI-053-CCO-039 | NorCal Utility Potholing CBOSS (FO#35&037) | \$140,691 | 0.40 % | \$12,812,505 |
| 6/22/2021 | BBI-053-CCO-079 | NorCal Utility Potholing (FO#52) | \$82,108 | 0.24 % | \$12,730,396 |
| 6/27/2021 | BBI-053-CCO-204A | Increase in PG&E Service Allowance (Bid Allowance Item #8) | \$3,000,000 | 8.61 % | \$9,730,396 |
| 6/25/2021 | BBI-053-CCO-049C | Long-reach Foundations Installation - Unit Price | \$139,680 | 0.40 % | \$9,590,716 |
| 7/6/2021 | BBI-053-CCO-096A | Signal Cable Relocation (Field Order No. 342) | \$36,268 | 0.10 % | \$9,554,448 |
| 7/7/2021 | BBI-053-CCO-097A | Signal Cable Relocation (Field Order No. 342) | \$63,422 | 0.18 % | \$9,491,027 |
| 7/7/2021 | BBI-053-CCO-098A | Signal Cable Relocation (Field Order No. 342) | \$105,576 | 0.30 % | \$9,385,450 |
| 7/16/2021 | BBI-053-CCO-060 | Contract Relief of DVR Requirements - Credit | (\$41,781) | (0.12)% | \$9,427,231 |
| 7/22/2021 | BBI-053-CCO-167 | CP Stockton Compliance with UPRR Requirements | \$100,315 | 0.29 % | \$9,326,917 |
| 7/27/2021 | BBI-053-CCO-062 | Bumper Post Conflict at Foundations 9.8-02 & 9.8-D02 | \$12,000 | 0.03 % | \$9,314,917 |
| 7/27/2021 | BBI-053-CCO-173 | Relocate OCS Foundation Rebar Cages from PMI Yard | \$1,050 | 0.00 % | \$9,313,867 |
| 7/27/2021 | BBI-053-CCO-191 | Foundation Installation at Cal Ave Station | \$4,321 | 0.01 % | \$9,309,546 |
| 7/30/2021 | BBI-053-CCO-237 | Reroute Utilities in Conflict with Built-in Anchor Bolts | \$10,768 | 0.03 % | \$9,298,778 |
| 8/13/2021 | BBI-053-CCO-032B | PS-2 Relocation (Construction) | \$397,500 | 1.14 % | \$8,901,278 |
| 8/17/2021 | BBI-053-CCO-188 | Permanent Steel Casing at Foundation 47.0-07 | \$50,835 | 0.15 % | \$8,850,443 |
| 8/18/2021 | BBI-053-CCO-099A | Signal Cable Relocation (Field Order No. 342) | \$148,176 | 0.43 % | \$8,702,267 |
| 8/18/2021 | BBI-053-CCO-095A | Signal Cable Relocation (Field Order No. 342) | \$49,401 | 0.14 % | \$8,652,867 |
| 8/19/2021 | BBI-053-CCO-152 | Mary Ave Advance Pre-emption (BBI Design Coordination Only) | \$16,500 | 0.05 % | \$8,636,367 |
| 8/19/2021 | BBI-053-CCO-152 | Mary Ave Advance Pre-emption - CNPA | \$116,000 | 0.33 % ³ | \$8,520,367 |
| Total | | | \$55,012,347 | 75.54 % | \$8,520,367 |

Notes:

1. When the threshold of 75% is reached, staff may return to the Board to request additional authority.
2. Change approved by the Board of Directors – not counted against the Executive Director’s Change Order Authority.
3. Third party improvements/CNPA projects that are funded with non-PCEP funds.

**Peninsula Corridor Electrification Project
Monthly Progress Report**

EMU Contract

Change Order Authority (5% of Stadler Contract)

5% x \$550,899,459 = \$27,544,973

| Date | Change Number | Description | CCO Amount | Change Order Authority Usage¹ | Remaining Authority |
|--------------|----------------------|---|----------------------|---|----------------------------|
| 09/22/2017 | STA-056-CCO-001 | Contract General Specification and Special Provision Clean-up | \$0 | 0.00% | - |
| 10/27/2017 | STA-056-CCO-002 | Prototype Seats and Special Colors | \$55,000 | 0.20% | \$27,489,973 |
| 11/02/2017 | STA-056-CCO-003 | Car Level Water Tightness Test | \$0 | 0.00% | - |
| 12/05/2017 | STA-056-CCO-004 | Onboard Wheelchair Lift 800 Pound Capacity Provisions | \$848,000 | 3.08% | \$26,641,973 |
| 11/03/2017 | STA-056-CCO-005 | Design Progression (multiple) | \$0 | 0.00% | - |
| 12/12/2017 | STA-056-CCO-006 | Prototype Seats and Special Colors | (\$27,500) | (0.10%) | \$26,669,473 |
| 01/17/2018 | STA-056-CCO-007 | Multi-Color Destination Signs | \$130,760 | 0.47% | \$26,538,713 |
| 02/09/2018 | STA-056-CCO-008 | Adjustment to Delivery and LDs due to delayed FNTF | \$490,000 | 0.00% ² | - |
| 02/12/2018 | STA-056-CCO-009 | Ship Cab Mock-up to Caltrain | \$53,400 | 0.19% | \$26,485,313 |
| 04/17/2018 | STA-056-CCO-010 | Onboard Wheelchair Lift Locations | (\$1,885,050) | (6.84%) | \$28,370,363 |
| 04/17/2018 | STA-056-CCO-011 | Multiple Change Group 3 and Scale Models | \$0 | 0.00% | - |
| 10/29/2018 | STA-056-CCO-012 | Multiple Change Group 4 | \$0 | 0.00% | - |
| 10/29/2018 | STA-056-CCO-013 | Wheelchair Lift Installation Redesign | \$228,400 | 0.83% | \$28,141,963 |
| 12/14/2018 | STA-056-CCO-014 | PTC System Change | \$0 | 0.00% | - |
| 12/22/2018 | STA-056-CCO-015 | EMU Option Cars | \$172,800,047 | 0.00% ^{2,3} | - |
| 6/26/2019 | STA-056-CCO-016 | Testing at TTCI (Pueblo Facility) - First Trainset | \$3,106,428 | 11.28 % | \$25,035,535 |
| 8/27/2019 | STA-056-CCO-017 | Virtual Reality Experience | \$400,000 | 1.45 % | \$24,635,535 |
| 8/21/2019 | STA-056-CCO-018 | EMI Conducted Emissions Limits | \$0 | 0.00% | \$24,635,535 |
| 8/8/2019 | STA-056-CCO-019 | Option Car Payment Milestones | \$0 | 0.00% | \$24,635,535 |
| 8/21/2019 | STA-056-CCO-020 | Multiple No Cost No Schedule Impact Changes Group 5 | \$0 | 0.00% | \$24,635,535 |
| 10/28/2019 | STA-056-CCO-021 | Plugging of High-Level Doorways | \$736,013 | 2.67% | \$23,899,523 |
| 11/13/2019 | STA-056-CCO-022 | Add Flip-Up Seats into Bike Cars (CNPA: \$1.96M funded by Non-PCEP) | \$1,961,350 | 7.12% ³ | \$21,938,173 |
| 4/21/2020 | STA-056-CCO-025 | Removal of Vandal Film from Windows | (\$374,994) | (1.36)% | \$22,313,167 |
| 5/6/2020 | STA-056-CCO-023 | Deferral of Wheelchair Lifts | \$632,703 | 2.30 % | \$21,680,464 |
| 7/13/2020 | STA-056-CCO-026 | Update VR Experiences (CNPA: \$43K funded by Non-PCEP) | \$43,000 | 0.16 % ³ | \$21,637,464 |
| 9/14/2020 | STA-056-CCO-027 | EMU Liquidated Damages, and Delivery and Testing Schedule Modifications | \$0 | 0.00 % | \$21,637,464 |
| 10/12/2020 | STA-056-CCO-029 | Multiple No Cost / No Schedule Impact Changes Group 7 | \$0 | 0.00 % | \$21,637,464 |
| 1/28/2021 | STA-056-CCO-028 | Procure Pantograph Automated Inspection System | \$790,211 | 2.87 % | \$20,847,253 |
| 2/26/2021 | STA-056-CCO-031 | Bike Car Dividers | \$194,940 | 0.71 % | \$20,652,313 |
| 3/8/2021 | STA-056-CCO-030 | Video of trainset while at TTC | \$9,833 | 0.04 % | \$20,642,481 |
| 3/25/2021 | STA-056-CCO-032 | Credit for Waived Testing | (\$1,040,000) | (3.78)% | \$21,682,481 |
| 6/23/2021 | STA-056-CCO-033 | Multiple Changes Group 8 | \$0 | 0.00 % | \$21,682,481 |
| Total | | | \$179,152,539 | 21.28 % | \$21,682,481 |

Notes:

¹. When the threshold of 75% is reached, staff may return to the Board to request additional authority.

Peninsula Corridor Electrification Project

Monthly Progress Report

². Change approved by the Board of Directors – not counted against the Executive Director’s Change Order Authority.

³. Third party improvements/CNPA projects that are funded with non-PCEP funds.

SCADA Contract

| Change Order Authority (15% of ARINC Contract) | | | | 15% x \$3,446,917 = \$517,038 | |
|---|----------------------|--|-------------------|---|----------------------------|
| Date | Change Number | Description | CCO Amount | Change Order Authority Usage¹ | Remaining Authority |
| 2/11/2021 | ARINC-061-CCO-001 | Traction Power Facility SCADA Database Changes | \$395,538 | 76.50 % | \$121,500 |
| 8/9/2021 | ARINC-061-CCO-002 | Traction Power Facility SCADA Database Changes - Rev - 10 & 11 | \$174,916 | 0.00% ² | \$121,500 |
| Total | | | \$570,454 | 76.50 % | \$121,500 |

Notes:

¹. When the threshold of 75% is reached, staff may return to the Board to request additional authority.

². Change approved by the Board of Directors – not counted against the Executive Director’s Change Order Authority.

Tunnel Modifications Contract

| Change Order Authority (10% of ProVen Contract¹) | | | | 10% x \$55,077,777 = \$5,507,778 | |
|--|----------------------|---|-------------------|---|----------------------------|
| Date | Change Number | Description | CCO Amount | Change Order Authority Usage² | Remaining Authority |
| 3/27/2019 | PROV-070-CCO-003 | Track Access Delay | \$25,350 | 0.46 % | \$5,482,428 |
| 3/27/2019 | PROV-070-CCO-004 | Additional OCS Potholing Due to Conflict with Existing Utilities | \$70,935 | 1.29 % | \$5,411,493 |
| 3/27/2019 | PROV-070-CCO-005 | Install Tie Backs and Piles in Boulders at Tunnel 4 | \$29,478 | 0.54 % | \$5,382,015 |
| 3/28/2019 | PROV-070-CCO-001 | Partnering Meetings (50% PCEP) | \$14,443 | 0.26 % ⁴ | \$5,367,572 |
| 4/25/2019 | PROV-070-CCO-002 | Furnish Galvanized E-clips | \$37,239 | 0.68 % | \$5,330,333 |
| 4/30/2019 | PROV-070-CCO-006 | Additional Rock Bolts and Testing | \$22,549 | 0.41 % | \$5,307,784 |
| 5/23/2019 | PROV-070-CCO-013 | Late Removal of Leaky Feeder Tunnel 4 (T-4) | \$21,225 | 0.39 % | \$5,286,559 |
| 5/28/2019 | PROV-070-CCO-014 | OCS Piles Utility Conflict at Tunnel-1 South (T-1S) | \$16,275 | 0.30 % | \$5,270,284 |
| 5/29/2019 | PROV-070-CCO-012 | OCS Piles Utility Conflict at T-4S | \$6,871 | 0.12 % | \$5,263,413 |
| 5/31/2019 | PROV-070-CCO-016A | Portal Structure Detailing Changes | \$84,331 | 1.53 % | \$5,179,082 |
| 6/18/2019 | PROV-070-CCO-009 | Creosote Ties Covering (CNPA - Drainage \$3,116.00) | \$3,116 | 0.06 % ⁴ | \$5,175,966 |
| 6/28/2019 | PROV-070-CCO-008 | Micropiles at South Tunnel-2 South (T-2S) | \$41,322 | 0.75 % | \$5,134,644 |
| 6/28/2019 | PROV-070-CCO-010 | Salvage Transition Panels (CNPA - Drainage \$6,144.00) | \$6,144 | 0.11 % ⁴ | \$5,128,500 |
| 6/28/2019 | PROV-070-CCO-011 | Demo PVC and Plug Tunnel-1 South (T-1S) (CNPA - Drainage \$4,035.00) | \$4,035 | 0.07 % ⁴ | \$5,124,465 |
| 6/28/2019 | PROV-070-CCO-020 | Unidentified SD Conflict with Junction Inlet (CNPA - Drainage \$1,976.00) | \$1,976 | 0.04 % ⁴ | \$5,122,489 |
| 9/26/2019 | PROV-070-CCO-007 | Canopy Tube Drilling | \$89,787 | 1.63% | \$5,032,702 |
| 9/26/2019 | PROV-070-CCO-023 | Over-excavate Trapezoidal Ditch at T-1N (CNPA - Drainage \$46,914.00) | \$46,914 | 0.85% ⁴ | \$4,985,788 |
| 10/4/2019 | PROV-070-CCO-029 | Additional DryFix Pins | \$105,000 | 1.91% | \$4,880,788 |
| 10/4/2019 | PROV-070-CCO-021 | Out of Sequence Piles | \$185,857 | 3.37 % | \$4,694,931 |
| 10/30/2019 | PROV-070-CCO-017 | Hard Piping in T-4 (CNPA - Drainage \$2,200.00) | \$2,200 | 0.04 % ⁴ | \$4,692,731 |
| 1/25/2020 | PROV-070-CCO-027 | Grout Quantity Underrun | (\$1,216,000) | (22.08)% | \$5,908,731 |
| 1/29/2020 | PROV-070-CCO-026 | HMAC Quantity Overrun (CNPA - Drainage \$160,000.00) | \$160,000 | 2.9 % ⁴ | \$5,748,731 |

**Peninsula Corridor Electrification Project
Monthly Progress Report**

Change Order Authority (10% of ProVen Contract¹)

10% x \$55,077,777 = \$5,507,778

| Date | Change Number | Description | CCO Amount | Change Order Authority Usage ² | Remaining Authority |
|--------------|------------------|---|------------------|---|---------------------|
| 5/11/2020 | PROV-070-CCO-025 | NOPC #1 CWR (CNPA - Drainage \$660,000.00) | \$660,000 | 11.98 % ⁴ | \$5,088,731 |
| 7/31/2020 | PROV-070-CCO-032 | Stone Masonry Fabrication at T-4S | \$26,367 | 0.48 % | \$5,062,364 |
| 7/31/2020 | PROV-070-CCO-035 | Low Overhead Obstruction at T-1N | \$18,894 | 0.34 % | \$5,043,470 |
| 8/20/2020 | PROV-070-CCO-034 | Milestone No. 2 - Overall Substantial Completion | \$0 | 0.00 % | \$5,043,470 |
| 1/27/2021 | PROV-070-CCO-037 | Additional Fence | \$15,651 | 0.28 % | \$5,027,819 |
| 7/26/2021 | PROV-070-CCO-019 | Drainage Conflicts at T1N (CNPA - Drainage \$30,000) | \$30,000 | 0.54 % ⁴ | \$4,997,819 |
| 7/26/2021 | PROV-070-CCO-022 | OCS Foundation Redesign Support | \$4,902 | 0.09 % | \$4,992,917 |
| 7/26/2021 | PROV-070-CCO-024 | Reroute Leaky Feeder Cable at T-1 (CNPA - Drainage: \$19,554) | \$19,554 | 0.36 % ⁴ | \$4,973,363 |
| 7/26/2021 | PROV-070-CCO-039 | Staging and Carroll Avenue | \$70,000 | 1.27 % | \$4,903,363 |
| 7/26/2021 | PROV-070-CCO-041 | Additional Mechanical Anchors at T-2 | \$36,925 | 0.67 % | \$4,866,438 |
| 7/26/2021 | PROV-070-CCO-042 | Install Wedge Anchors in Tunnel 2 | \$45,261 | 0.82 % | \$4,821,177 |
| 7/26/2021 | PROV-070-CCO-043 | Post Insulators at Tunnel Portals | \$45,557 | 0.83 % | \$4,775,620 |
| 7/26/2021 | PROV-070-CCO-044 | Water Leaking onto Conductor Rail | \$15,216 | 0.28 % | \$4,760,404 |
| 7/26/2021 | PROV-070-CCO-038 | Inability to Perform Work due to Special Events | \$64,458 | 1.17 % | \$4,695,946 |
| 7/26/2021 | PROV-070-CCO-040 | Longer Crew Shifts due to Staged Trains on Tracks | \$70,000 | 1.27 % | \$4,625,946 |
| 7/29/2021 | PROV-070-CCO-049 | Feeder Cable Lashing | \$113,000 | 2.05 % | \$4,512,946 |
| Total | | | \$994,831 | 18.06 % | \$4,512,946 |

Notes:

1. Tunnel modifications contract (\$55,077,777) includes: Notching (\$25,281,170), Drainage (\$13,196,607) and OCS Installation (\$16,600,000).
2. When the threshold of 75% is reached, staff may return to the Board to request additional authority.
3. Change approved by the Board of Directors – not counted against the Executive Director's Change Order Authority.
4. Third Party Improvements/CNPA Projects that are funded with non-PCEP funds.

CEMOF Modifications Contract

Change Order Authority (10% of ProVen Contract)

10% x \$6,550,777 = \$655,078

| Date | Change Number | Description | CCO Amount | Change Order Authority Usage ¹ | Remaining Authority |
|-----------|------------------|--|------------|---|---------------------|
| 1/16/2020 | PROV-071-CCO-001 | Change Casing Size of Siphon Line to Schedule 80 PVC Pipe | \$3,849 | 0.59 % | \$651,229 |
| 1/13/2020 | PROV-071-CCO-002 | Leakage test for IW line | \$1,339 | 0.20 % | \$649,890 |
| 1/15/2020 | PROV-071-CCO-003 | Roughen surface of existing concrete | \$3,159 | 0.48 % | \$646,731 |
| 1/9/2020 | PROV-071-CCO-004 | Change Catch Basin Size from 24"X24" to 36" Round | \$14,415 | 2.20 % | \$632,316 |
| 1/15/2020 | PROV-071-CCO-005 | Hand Dig around Communication Lines | \$906 | 0.14 % | \$631,410 |
| 1/17/2020 | PROV-071-CCO-008 | Change Storm Drain Line A Material from 12-inch RCP Pipe to 12-inch PVC Pipe | \$3,583 | 0.55 % | \$627,827 |
| 1/16/2020 | PROV-071-CCO-009 | Demolition of Existing Exterior Light | \$1,558 | 0.24 % | \$626,269 |
| 2/13/2020 | PROV-071-CCO-010 | Deletion of Plastic Bollards Around New Inspection Pit | (\$3,324) | (0.51)% | \$629,593 |
| 2/13/2020 | PROV-071-CCO-011 | Fixing Broken Conduit in Concrete Slab North of Maintenance Building | \$4,286 | 0.65 % | \$625,307 |
| 2/13/2020 | PROV-071-CCO-012 | Epoxy Dowels at New Stairwells | \$3,526 | 0.54 % | \$621,781 |
| 2/13/2020 | PROV-071-CCO-013 | Deletion of the Removal and Replacement of Pump Disconnect Switches | (\$7,007) | (1.07)% | \$628,788 |

Peninsula Corridor Electrification Project
Monthly Progress Report

Change Order Authority (10% of ProVen Contract)

10% x \$6,550,777 = \$655,078

| Date | Change Number | Description | CCO Amount | Change Order Authority Usage ¹ | Remaining Authority |
|------------|-------------------|--|------------|---|---------------------|
| 2/13/2020 | PROV-071-CCO-014 | Recycled Base Rock for Backfill at Pressurized Water Line at Parts Storage Warehouse | \$1,411 | 0.22 % | \$627,377 |
| 2/20/2020 | PROV-071-CCO-015 | Cut and Cap Oil Line | \$1,002 | 0.15 % | \$626,375 |
| 2/25/2020 | PROV-071-CCO-016 | Installation of Homerun Conduit | \$27,404 | 4.18 % | \$598,971 |
| 2/25/2020 | PROV-071-CCO-017 | Potholing for Boosted Water Line | \$18,476 | 2.82 % | \$580,495 |
| 2/28/2020 | PROV-071-CCO-018 | Cap Compressed Air Line | \$9,519 | 1.45 % | \$570,976 |
| 2/28/2020 | PROV-071-CCO-019 | Acoustic Ceiling Removal at Component Test Room | \$4,253 | 0.65 % | \$566,723 |
| 3/5/2020 | PROV-071-CCO-020 | Ground Wire Relocation | \$14,117 | 2.16 % | \$552,606 |
| 3/13/2020 | PROV-071-CCO-021 | Zurn Drain Assembly in Lieu of Fibrelyte | \$1,104 | 0.17 % | \$551,502 |
| 4/8/2020 | PROV-071-CCO-022 | Deletion of Concrete Pad and Double Plywood Floor at PSW | (\$1,409) | (0.22)% | \$552,911 |
| 4/8/2020 | PROV-071-CCO-023 | Flashing at Overflow Drain at Component Test Room | \$2,981 | 0.46 % | \$549,930 |
| 4/9/2020 | PROV-071-CCO-024 | Parts Storage Warehouse Power Feed | \$16,412 | 2.51 % | \$533,518 |
| 4/22/2020 | PROV-071-CCO-025 | Removal of Hazardous Soil from PSW Subgrade Excavation | \$43,444 | 6.63 % | \$490,073 |
| 4/22/2020 | PROV-071-CCO-026A | Removal of Hazardous Soil from PSW Footing Excavation | \$35,808 | 5.47 % | \$454,266 |
| 4/27/2020 | PROV-071-CCO-027 | 480 Volt Duct Bank and Wire Removal | \$5,015 | 0.77 % | \$449,251 |
| 5/28/2020 | PROV-071-CCO-031A | Temporary Facilities - Eye Wash Stations | \$656 | 0.10 % | \$448,595 |
| 6/3/2020 | PROV-071-CCO-032A | Water Diversion Pump for Catch Basin Work | \$2,745 | 0.42 % | \$445,850 |
| 6/3/2020 | PROV-071-CCO-033A | Light Towers for Maintenance Building Yard | \$3,897 | 0.59 % | \$441,953 |
| 6/3/2020 | PROV-071-CCO-034 | Investigation of Concrete Underneath Ties at Track 5 | \$5,060 | 0.77 % | \$436,893 |
| 6/16/2020 | PROV-071-CCO-029A | Shoring Design for Boosted Water Line Work | \$14,307 | 2.18 % | \$422,586 |
| 6/16/2020 | PROV-071-CCO-030A | Investigation and Re-wiring of Electrical Receptacles at CTR | \$7,783 | 1.19 % | \$414,803 |
| 6/10/2020 | PROV-071-CCO-028 | Credit for Electrical Feed to Parts Storage Warehouse | (\$18,682) | (2.85)% | \$433,485 |
| 7/24/2020 | PROV-071-CCO-029B | Shoring Design for Boosted Water Line Work | \$2,175 | 0.33 % | \$431,310 |
| 7/24/2020 | PROV-071-CCO-032B | Water Diversion Pump for Catch Basin Work | \$3,621 | 0.55 % | \$427,689 |
| 7/24/2020 | PROV-071-CCO-035 | Settlement Slab Demolition | \$479 | 0.07 % | \$427,210 |
| 7/24/2020 | PROV-071-CCO-036 | Storm Drain Line A | \$2,066 | 0.32 % | \$425,144 |
| 7/30/2020 | PROV-071-CCO-037 | Owner Supplied WSP Cabinet - Added Mechanical Pad and Conduit Pull | \$5,922 | 0.90 % | \$419,222 |
| 7/30/2020 | PROV-071-CCO-038 | Interior and Exterior Metal Wall Panels at CTR | \$10,317 | 1.57 % | \$408,905 |
| 7/30/2020 | PROV-071-CCO-039 | Exterior CMU Wall at CTR | \$16,152 | 2.47 % | \$392,753 |
| 7/30/2020 | PROV-071-CCO-040 | Membrane Waterproofing Specification Modifications | \$36,233 | 5.53 % | \$356,520 |
| 12/17/2019 | PROV-071-CCO-007 | Demolition of Existing Transition Slab at North and South Pits | \$8,101 | 1.24 % | \$348,419 |
| 8/13/2020 | PROV-071-CCO-041 | Abandonment of Drainage Structure in Conflict with Shoring at Stair No. 71 | \$11,015 | 1.68 % | \$337,404 |
| 8/14/2020 | PROV-071-CCO-043 | Lighting Circuit Restoration | \$2,980 | 0.45 % | \$334,424 |
| 8/18/2020 | PROV-071-CCO-026B | Removal of Hazardous Soil from PSW Ductbank Excavation | \$6,838 | 1.04 % | \$327,586 |
| 8/24/2020 | PROV-071-CCO-044 | Aerial Cable and Waterproofing Cable Penetrations at the CCF and PSW Buildings | \$14,589 | 2.23 % | \$312,997 |
| 8/24/2020 | PROV-071-CCO-045 | Conduit Outside Component Test Room | \$6,865 | 1.05 % | \$306,132 |

**Peninsula Corridor Electrification Project
Monthly Progress Report**

Change Order Authority (10% of ProVen Contract)

10% x \$6,550,777 = \$655,078

| Date | Change Number | Description | CCO Amount | Change Order Authority Usage ¹ | Remaining Authority |
|--------------|-------------------|--|------------------|---|---------------------|
| 9/15/2020 | PROV-071-CCO-030B | Component Test Room Data and Electrical Outlets and Masonry Work | \$12,530 | 1.91 % | \$293,602 |
| 9/17/2020 | PROV-071-CCO-042 | Shallow Fire Sprinkler Line | \$162,000 | 0.00% ² | - |
| 10/19/2020 | PROV-071-CCO-046A | Electrical Duct Bank Extension from Parts Storage Warehouse to CCF Building | \$20,307 | 3.10 % | \$273,295 |
| 10/19/2020 | PROV-071-CCO-047 | Removal of Oil Line at the Exterior of the Maintenance Building in the Way of Storm Drain Line A | \$262 | 0.04 % | \$273,033 |
| 10/20/2020 | PROV-071-CCO-048 | Electrical Conduit and Wires at Track 5 | \$6,770 | 1.03 % | \$266,263 |
| 11/30/2020 | PROV-071-CCO-033B | Light Towers for Maintenance Building Yard | \$10,393 | 1.59 % | \$255,870 |
| 11/17/2020 | PROV-071-CCO-049 | Lighting at Parts Storage Warehouse | \$6,358 | 0.97 % | \$249,512 |
| 11/25/2020 | PROV-071-CCO-050 | NTP Delay – Non-Compensable Time Extension | \$0 | 0.00 % | \$249,512 |
| 11/19/2020 | PROV-071-CCO-051 | Relocation of an Existing Boosted Water Line in Conflict with South Pit Extension | \$250,000 | 0.00% ² | - |
| 2/26/2021 | PROV-071-CCO-052 | Acoustic Ceiling Framing at the Component Test Room | \$3,998 | 0.61 % | \$245,514 |
| 2/26/2021 | PROV-071-CCO-053 | Temporary Sanitary Facilities During Boosted Water/Copper Line Work | \$963 | 0.15 % | \$244,551 |
| 3/3/2021 | PROV-071-CCO-054 | Relocation of Material Onsite for OCS Foundation Project | \$1,772 | 0.27 % | \$242,779 |
| 5/7/2021 | PROV-071-CCO-055 | Windows and Glazing at Component Test Room | \$17,679 | 2.70 % | \$225,100 |
| 7/16/2021 | PROV-071-CCO-056 | Fire Alarm System in Part Storage Warehouse | \$11,268 | 1.72 % | \$213,832 |
| Total | | | \$853,246 | 67.36 % | \$213,832 |

Notes:

- ¹ When the threshold of 75% is reached, staff may return to the Board to request additional authority.
- ² Change approved by the Board of Directors – not counted against the Executive Director's Change Order Authority.

AMTRAK AEM-7 Contract

Change Order Authority (Lump Sum)

Up to \$150,000

| Date | Change Number | Description | CCO Amount | Change Order Authority Usage ¹ | Remaining Authority |
|--------------|------------------|--|-----------------|---|---------------------|
| 10/25/2019 | AMTK-066-CCO-001 | Change to Amtrak Contract for Test Locomotives | (72,179) | (48.12%) | 222,179 |
| Total | | | (72,179) | (48.12%) | \$222,179 |

Notes:

- When the threshold of 75% is reached, staff may return to the Board to request additional authority.

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix F – Risk Table

THIS PAGE INTENTIONALLY LEFT BLANK

Listing of PCEP Risks and Effects in Order of Severity

| ID | RISK DESCRIPTION | EFFECT(S) |
|-----------|--|---|
| 314 | The contractor may not complete signal and communication design, installation and testing for the Two-speed check (2SC) modifications within budget and schedule. | Delay to integrated testing and operations/revenue service |
| 303 | Extent of differing site conditions and associated redesign efforts results in delays to the completion of the electrification contract and increases program costs. | <p>Extends construction of design-build contract with associated increase in project costs</p> <ul style="list-style-type: none"> • DSC design cost • Inefficiencies • Construction costs related to DSCs (i.e., larger foundations) • Additional potholing |
| 010 | Potential for Stadler's sub-suppliers to fall behind schedule or delays in parts supply chain result in late completion of vehicles. | <ul style="list-style-type: none"> • Delay in obtaining parts / components. • Cost increases. (See Owner for allocation of costs) • Schedule increase - 3 months (See Owner for allocation of damages associated with this Risk) |
| 240 | <p>Property not acquired in time for contractor to do work.</p> <p>Property Acquisition not complete per contractor availability date <>Fee <>Easement <>Contract stipulates that if parcels are not available by contract date, there is only a delay if parcels are not available by the time contractor completes the Segment</p> | <ul style="list-style-type: none"> • Potential delays in construction schedule |
| 267 | Additional property acquisition is necessitated by change in design. | New project costs and delays to schedule. |
| 273 | Contractor generates hazardous materials, that necessitates proper removal and disposal in excess of contract allowances and expectations. | Delay to construction while removing and disposing of hazardous materials resulting in schedule delay, increased construction costs, and schedule delay costs. |
| 308 | Rejection of DVR for ATF and static wires results in cost and schedule impacts to PCEP. | Delay and delay claims |
| 318 | Change of vehicle sub-suppliers results in additional first article inspections at cost to JPB (i.e., COVID, bankruptcy) | PCEP incurs additional cost to validate supplier and product, including repeat FAIs as needed |
| 304 | Solution to FRA concerns over bike storage impeding path to emergency exit windows path results in increased costs and potential rework. | Protracted negotiations with FRA to achieve original design |
| 313 | Sub-optimal contractor sequencing, when progressing design and clearing foundation locations may result in construction inefficiencies | Contractor claims for increase in construction and design costs, and reduced production rates extending construction duration |

Peninsula Corridor Electrification Project
Monthly Progress Report

| ID | RISK DESCRIPTION | EFFECT(S) |
|-----|---|---|
| 330 | PG&E interconnection work may not be completed on time resulting in delays to the reimbursement of PG&E Exhibit B Cost Allocation from PG&E. | <ul style="list-style-type: none"> • Potential cash flow issue requiring use of line-of-credit • Failure to receive reimbursement during course of project • Delay or otherwise affect close-out of FFGA |
| 209 | TASI may not have sufficient number of signal maintainers for testing. | <ul style="list-style-type: none"> • Delays to construction/testing. • Delays to completion of infrastructure may delay acceptance of vehicles |
| 011 | Risks in achieving acceptable vehicle operations performance: <> software problems <> electrical system problems <> mechanical problems <> systems integration problems <> interoperability with diesel equipment Increased issues lately with vehicles regarding system integration and compatibility. | Cost increase. Delays vehicle acceptance Potential spill-over to other program elements |
| 244 | Delays to completion of Segment 4 and then the entire alignment would create storage issues and impede the ability to exercise (power up and move) EMUs and delay testing of the delivered EMUs. | Delay claims from the EMU contractor (Stadler) and expiration of the EMU 2-year warranty before putting significant mileage on the EMUs. Inability to exercise EMUs |
| 319 | Failure of BBI to order cages in advance results in delays to foundation installation | Delays in installation of catenary system and additional cost for track protection and oversight. |
| 325 | EMU production delay. Possible that there are quality issues, failed factory tests, poor integration / control of suppliers. | Schedule Increase |
| 327 | EMU production delay. Possible that there is poor integration / control of suppliers. | Schedule Increase |
| 013 | Vehicle manufacturer could default. | Prolonged delay to resolve issues (up to 12 months) Increase in legal expenses Potential price increase to resolve contract issue |
| 067 | Relocation of overhead utilities must precede installation of catenary wire and connections to TPSs. Relocation work will be performed by others and may not be completed to meet BBII's construction schedule. | Delay in progress of catenary installation resulting in claims and schedule delay |
| 223 | Major program elements may not be successfully integrated with existing operations and infrastructure in advance of revenue service. | Proposed changes resulting from electrification may not be fully and properly integrated into existing system. Rework resulting in cost increases and schedule delays |
| 242 | Track access does not comply with contract-stipulated work windows. | Contractor claims for delays, schedule delays and associated costs to owner's representative staff. |

**Peninsula Corridor Electrification Project
Monthly Progress Report**

| ID | RISK DESCRIPTION | EFFECT(S) |
|-----------|---|---|
| 253 | Permits for bridges may not be issued in a timely manner. | Delays to issuance of permit for construction while negotiating and executing an operation and maintenance agreement for equipment installed on bridges; existing bridge deficiencies could result in additional costs to PCEP. |
| 261 | Although EMUs meets their electromagnetic emissions limits and wayside signal system track circuits meet their susceptibility requirements there are still compatibility issues leading to improper signal system operation | Changes on the EMU and/or signal system require additional design and installation time and expense. |
| 285 | Potential for inflation, (except with respect to Maintenance Option) to increase contractor costs. | Higher cost |
| 286 | Potential for wage escalation, (except for Maintenance Option) to increase contractor costs. | Higher cost |
| 056 | Lack of operations personnel for testing. | <ul style="list-style-type: none"> • Testing delayed. • Change order for extended vehicle acceptance. |
| 115 | Other capital improvement program projects compete with PCEP for track access allocation and requires design coordination (design, coordination, integration). | Schedule delay as resources are allocated elsewhere, won't get track time, sequencing requirements may delay PCEP construction, track access requirements must be coordinated. |
| 289 | Coordination and delivery of permanent power for power drops for everything except traction power substations along alignment | Can't test resulting in delays to schedule and associated additional project costs. |
| 296 | PG&E needs to complete interconnection to be sufficiently complete to accept interim power | SCC |
| 321 | Single Phase Study and interconnection agreement may be delayed but will not prevent energization of Segment 4 for milestone 1; may require additional work for PCEP | |
| 082 | Unexpected restrictions could affect construction progress: <> night work <> noise <> local roads <> local ordinances | <ul style="list-style-type: none"> • Reduced production rates. • Delay |
| 012 | Potential for electromagnetic interference (EMI) to private facilities with sensitive electronic equipment caused by vehicles. | <ul style="list-style-type: none"> • Increased cost due to mitigation • Potential delay due to public protests or environmental challenge. |
| 014 | Contractor's proposal on stakeholder requested changes to the vehicles may significantly exceed JPB authorized amount. | Schedule delay. Cost increase. |
| 078 | Need for unanticipated, additional ROW for new signal enclosures. | Delay while procuring ROW and additional ROW costs. |

Peninsula Corridor Electrification Project
Monthly Progress Report

| ID | RISK DESCRIPTION | EFFECT(S) |
|-----------|--|--|
| 087 | Unanticipated HazMat or contaminated hot spots encountered during foundation excavations for poles, TPSS, work at the yards. | Increased cost for clean-up and handling of materials and delay to schedule due to HazMat procedures. |
| 088 | Construction safety program fails to sufficiently maintain safe performance. | Work stoppages due to safety incidents resulting in schedule delay and additional labor costs. |
| 171 | Electrification facilities could be damaged during testing. | Delay in commencing electrified operations. |
| 247 | Timely resolution of 3rd party design review comments to achieve timely approvals | Delay to completion of design and associated additional labor costs. |
| 251 | Subcontractor and supplier performance to meet aggressive schedule <>Potential issue meeting Buy America requirements | Delay to production schedule resulting in increased soft costs and overall project schedule delay. |
| 263 | Collaboration across multiple disciplines to develop a customized rail activation program may fail to comprehensively address the full scope of issues required to operate and maintain an electrified railroad and decommission the current diesel fleet. | Delay in testing of EMUs. Delay in Revenue Service Date. Additional costs for Stadler and BBII due to overall schedule delays. |
| 272 | Final design based upon actual Geotech conditions | Could require changes |
| 287 | Design changes may necessitate additional implementation of environmental mitigations not previously budgeted. | Increased cost for environmental measures and delays to construct and overall delay in construction schedule |
| 291 | Order/manufacture of long lead items prior to 100% IFC design document that proves to be incorrect | Design change and/or delays |
| 317 | JPB may not make timely acquisition of resources to staff rail activation plan with key personnel. | Delay in operating electrified railroad - delay of RSD. |
| 326 | EMU production delay. Possible that there are failed factory tests | Schedule Increase |
| 329 | Work for PCEP that is being constructed by other projects may not be completed in accordance with the BBII project schedule. Critical work includes: • Installation of signal house as part of SSF Station Project | Delay to BBII construction progress and associated delay claims |
| 027 | Vehicle power consumption may not meet requirements. <>System impact study and load flow show no issues | Issue with PG&E. Can't run full acceleration. |
| 031 | New cars possibly not reliable enough to be put into service as scheduled | Operating plan negatively impacted |
| 101 | PG&E may not be able to deliver permanent power for the project within the existing budget and in accordance with the project schedule | Additional project costs; potential delay to revenue service date |

**Peninsula Corridor Electrification Project
Monthly Progress Report**

| ID | RISK DESCRIPTION | EFFECT(S) |
|-----------|---|---|
| 150 | Number of OCS pole installation is significant. Any breakdown in sequencing of operations or coordination of multiple crews will have a substantial effect on the project. | Delay. |
| 245 | Failure of BBI to submit quality design and technical submittals in accordance with contract requirements • \$3-\$5M/month burn rate for Owner's team during peak | Delays to project schedule and additional costs for preparation and review of submittals. |
| 252 | Failure of BBI to order/manufacture long lead items prior to 100% IFC design document approval by JPB | Delays to project schedule and additional cost for contractor and JPB staff time. |
| 271 | Need for additional construction easements beyond that which has been provided for Contractor proposed access and staging | Additional cost and time |
| 306 | Possible legal challenge and injunction to any changes in PCEP requiring subsequent CEQA or NEPA environmental clearance documentation/actions. | Worst case: a judge issues an injunction, which would prohibit any work ONLY on the project scope of the environmental document. Impact to the project from cost and schedule impact depends on if work is on the critical or becomes on the critical path. |
| 322 | BBII needs to complete traction power substations to be sufficiently complete to accept interim power | Delay in testing and increased costs |
| 025 | Potential that vehicles cannot meet requirements for "Mean Time to Repair" (MTTR). | Increased maintenance cost. |
| 053 | Failure to meet Buy America requirements. (Contractor definition of component v. sub-component may not be accepted by Caltrain / FTA.) | Potential need for negotiations that might lead to delay of project award. (BA is not negotiable) |
| 069 | Potential need for additional construction easements. Especially for access and laydown areas. Contractor could claim project is not constructible and needs more easements after award. | Increased cost Delay |

Peninsula Corridor Electrification Project
Monthly Progress Report

| ID | RISK DESCRIPTION | EFFECT(S) |
|-----|---|---|
| 106 | <p>Potential that DB contractor will have insufficient field resources (personnel or equipment) to maintain aggressive schedule.</p> <p>Multiple segments will need to be under design simultaneously.</p> <p>Labor pool issue. 32 qualified linemen will be needed. Potential there is not enough available. Big storm damage anywhere in US will draw from the pool to make line repairs.</p> <p>Possible shortages with other specialty crafts as well.</p> | Delay. |
| 151 | Public could raise negative concerns regarding wheel/rail noise. | Increased cost to mitigate: <> grind rails <> reprofile wheels <> sound walls |
| 161 | Unanticipated costs to provide alternate service (bus bridges, etc.) during rail service disruptions. | Cost increase. |
| 192 | Environmental compliance during construction. - Potential impact to advancing construction within the vicinity of any cultural finds that are excavated. - Failure to meet the commitments contained within the PCEP EA, FEIR and permit conditions | <ul style="list-style-type: none"> • Delay • Cost increase |
| 195 | Introduction of electrified train service will require training of first responders in working in and around the rail corridor. The new vehicles will be considerably quieter than the existing fleet and the presence of high voltage power lines will require new procedures for emergency response. A new training program will need to be developed and disseminated for: <ul style="list-style-type: none"> • Fire, police, and first responders • Local communities • Schools | Safety hazards resulting in incidents that delay construction and increase labor cost. Delays in RSD until training is completed as requirement of safety certification process. |
| 237 | JPB needs an agreement with each city in which catenary will be strung over an existing grade crossing (17 in all) under GO-88 (grade crossings). These agreements must be executed subsequent to installing overhead catenary. JPB is preparing a response to CPUC while working with the cities. Delays in reaching agreement could have impacts on schedule and budget. | Not completing the grade crossing diagnostics and getting agreement from the cities on the results can result in delays to necessary approvals for the project and revenue service. |

**Peninsula Corridor Electrification Project
Monthly Progress Report**

| ID | RISK DESCRIPTION | EFFECT(S) |
|-----------|--|---|
| 248 | 3rd party coordination <>Jurisdictions, Utilities, UP, Contractors <>D/B needs to provide timely information to facilitate 3rd party coordination <>Risk is for construction | Delays in approvals resulting in project schedule delays and associated costs. |
| 250 | Potential for municipalities and other agencies to request betterments as part of the electrification project | Delay to project schedule in negotiating betterments as part of the construction within municipalities and associated increased cost to the project as no betterments were included in the project budget. |
| 254 | Potential that bridge clearance data are inaccurate and that clearances are not sufficient for installation of catenary. | Results in additional design and construction to create sufficient clearance. |
| 266 | Verizon poles in conflict with OCS may not be removed in advance of OCS installation. | Delay in progress of catenary installation resulting in claims and schedule delay |
| 270 | OCS poles or structures as designed by Contractor fall outside of JPB row | Additional ROW Take, additional cost and time |
| 274 | JPB as-built drawings and existing infrastructure to be used as basis of final design and construction is not correct | Additional cleanup of as-builts after PCEP construction |
| 275 | DB fails to verify as-built drawings and existing infrastructure | Additional cleanup of as-builts after PCEP construction |
| 278 | Failure of D/B contractor and subcontractors and suppliers to meet Buy America requirements | Delays while acceptable materials are procured and additional costs for delays and purchase of duplicative equipment. |
| 282 | Failure to maintain dynamic envelope and existing track clearances consistent with requirements. | Redesign entailing cost and schedule impacts. |
| 284 | Compliance with project labor agreement could result in inefficiencies in staffing of construction. | Increase in labor costs and less efficient construction resulting in schedule delays. |
| 290 | Delays in agreement and acceptance of initial VVSC requirements database. | Delay to design acceptance |
| 292 | Communications equipment, including the UPS, will not fit in the spaces allotted to communications work within the buildings. | Requisite equipment under design criteria could result in the need for larger unit than originally planned resulting in design and fabrication changes and associated schedule delays and costs. |
| 311 | Although project recordable injuries remain below the industry average, there have been numerous small impact incidents occurring that could potentially lead to a more serious event occurring. | The occurrence of a high impact safety event could result in project rework, construction delays, and increased project costs. |
| 331 | Theft of impedance bond cables. | Delays to project because signal locations cannot be cutover and put into service without the required impedance bond cables to make the signal system 25kV compatible. Cost of theft should be borne by the contractor as security of contractor installed materials are a contract requirement |

THIS PAGE INTENTIONALLY LEFT BLANK

Appendix G – MMRP Status Log

THIS PAGE INTENTIONALLY LEFT BLANK

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|----------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| AES-2a: Minimize OCS construction activity on residential and park areas outside the Caltrain ROW. | X | X | | | Ongoing | The OCS proposed construction schedule has been provided to the JPB. OCS construction began the week of October 2, 2017. The D-B has utilized the potholing process to assist in locating conflicts in the 35% design and attempting to relocate OCS pole locations within the ROW. |
| AES-2b: Aesthetic treatments for OCS poles, TPFs in sensitive visual locations, and Overbridge Protection Barriers. | X | | | | Ongoing | The design requirements indicated in the measure have been implemented as described, and coordination with the specific jurisdictions regarding pole colors and design is ongoing. Coordination with the JPB & local jurisdiction regarding Overbridge Protection Barriers and TPFs is ongoing. |
| AES-4a: Minimize spillover light during nighttime construction. | | X | | | Ongoing | OCS construction began the week of October 2, 2017; and the BBI community relations lead has notified nearby residents of upcoming construction. During construction, lighting is faced inward, towards the railroad tracks, and any complaints will be documented and addressed by the BBI community relations lead. |
| AES-4b: Minimize light spillover at TPFs. | X | | | | Upcoming | The design requirements indicated in the measure are being utilized in the design and construction process. |
| AQ-2a: Implement BAAQMD basic and additional construction mitigation measures to reduce construction-related dust. | X | X | | | Ongoing | The Dust Mitigation Plan was submitted to the JPB and approved. The requirements in the Dust Mitigation Plan will be implemented throughout the construction period and documented in daily reports. |

Peninsula Corridor Electrification Project
Monthly Progress Report

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|----------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| AQ-2b: Implement BAAQMD basic and additional construction mitigation measures to control construction-related ROG and NOX emissions. | X | X | | | Ongoing | The Equipment Emissions Control Plan was submitted to the JPB and approved. The requirements in the Equipment Emissions Control Plan will be implemented throughout the construction period and documented in daily reports. |
| AQ-2c: Utilize clean diesel-powered equipment during construction to control construction-related ROG and NOX emissions. | X | X | | | Ongoing | The Equipment Emissions Control Plan was submitted to the JPB and approved. The requirements in the Equipment Emissions Control Plan will be implemented throughout the construction period and documented in daily reports. |
| BIO-1a: Implement general biological impact avoidance measures. | X | X | | | Ongoing | Worker Environmental Awareness Training is provided to all project-related personnel before they work on the project. All measures as described will be implemented throughout the construction period and documented in daily reports. |
| BIO-1b: Implement special-status plant species avoidance and revegetation measures. | X | X | X | | Complete | Not applicable. Subsequent habitat assessment and avoidance of Communication Hill eliminated any potential to affect special-status plant species. The measure is not needed. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|---------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| BIO-1c: Implement California red-legged frog and San Francisco garter snake avoidance measures. | X | X | | | Ongoing | Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities nearby/adjacent to potential habitat for CRLF and SFGS. The Wildlife Exclusion Fencing Plans for Segments 1 and 4 were submitted and approved by the wildlife agencies, and installation and monitoring of wildlife exclusion fencing is ongoing. No CRLF / SFGS or sign of each species has been observed to date on the Project. |
| BIO-1d: Implement western pond turtle avoidance measures. | X | X | | | Ongoing | Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities nearby/adjacent to potential habitat for WPT. No WPT or WPT sign have been observed to date on the Project. |
| BIO-1e: Implement Townsend’s big-eared bat, pallid bat, hoary bat, and fringed myotis avoidance measures. | X | X | | | Ongoing | Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities with the potential to disturb bats or their habitat. No special-status bats or sign have been observed to date on the Project. |
| BIO-1f: Implement western burrowing owl avoidance measures. | X | X | | | Ongoing | Protocol surveys for Western Burrowing Owl have been conducted from April–July, in 2017, 2018, 2019, 2020, and 2021 at previously identified potentially suitable habitat locations. Note that all of these locations are in Construction Segment 4 (southern Santa Clara and San Jose). No Burrowing Owls have been observed during the 2017-2019 or 2021 surveys. Survey reports for the 2017, 2018, 2019, and 2020 surveys have been submitted |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--------------------|-------------------|--------------|-------------------|-----------|--------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| | | | | | | <p>to the JPB for the project record. In addition, pre-construction surveys of the potential BUOW habitat areas in Segment 4 are ongoing, as needed, and if required, they occur no more than 7 days prior to the onset of new ground-disturbing construction activities.</p> <p>During a 2020 pre-construction survey (March 24, 2020), two burrowing owls were observed adjacent to the Caltrain ROW, near MP 44.6. The owls were located approximately 150 feet away from the Caltrain ROW. A 200-meter no-disturbance buffer and a combination of full-time monitoring and weekly spot-checks, as approved by the CDFW, were implemented during the breeding season (March through August). No impacts to the BUOW were observed, and the BUOW was consistently observed at the northern most potential BUOW burrow location during the monitoring effort. On September 1, since there was some potential for indirect impacts during the non-breeding season (September 1 through January 31), the disturbance buffer was reduced from 200 meters to 75 meters, as approved by the CDFW. On February 2, 2021, while conducting nesting bird surveys in the area, a biologist checked the burrow and there were no sign of use and cobwebs were present. Subsequent check-ins of the area revealed the same results, and it was determined the burrow was no longer active, and</p> |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|---------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| | | | | | | <p>the buffer was removed. The second round of protocol BUOW surveys were conducted in May and no BUOWs or signs were detected. The final two rounds of surveys were conducted this month and no BUOW or associated signs were observed.</p> <p>The Biologist will continue to conduct preconstruction surveys for nesting burrowing owls no more than 7 days prior to ground disturbance as needed throughout the 2021 nesting season.</p> |
| BIO-1g: Implement northern harrier, white-tailed kite, American peregrine falcon, saltmarsh common yellowthroat, purple martin, and other nesting bird avoidance measures. | X | X | | | Ongoing | <p>Nesting Bird and raptor surveys were conducted from February 1 through September 15, in 2017, 2018, 2019, and 2020, prior to project-related activities with the potential to impact nesting birds. Nesting bird surveys continued during this reporting period for the 2021 nesting season. Previously active cliff swallow nests previously observed on the underside of the Tunnel Ave bridge were declared inactive on August 25, 2021. Currently, there are no active nests on the Project site.</p> |
| BIO-1h: Conduct biological resource survey of future contractor-determined staging areas. | X | X | | | Ongoing | <p>The agency-approved Qualified Biologist has conducted surveys of the staging areas currently being used for construction activities. No special-status species or other potentially sensitive biological resources were observed. The agency-approved Qualified Biologist will continue to survey ahead of the initiation of activities at planned staging areas as the Project moves into new construction areas.</p> |

Peninsula Corridor Electrification Project
Monthly Progress Report

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|----------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| BIO-1i: Minimize impacts on Monarch butterfly overwintering sites. | X | X | | | Ongoing | The agency-approved Qualified Biologist has periodically monitored the project limits to evaluate the presence of Monarch butterfly overwintering sites. No Monarch butterfly overwintering sites have been observed on the Project to date. |
| BIO-1j: Avoid nesting birds and bats during vegetation maintenance. | | | | X | Upcoming | To be completed during Project operation. |
| BIO-2: Implement serpentine bunchgrass avoidance and revegetation measures. | X | X | X | | Complete | Not applicable. Subsequent habitat assessment and avoidance of Communication Hill eliminated any potential to affect serpentine bunchgrass. This measure is no longer needed. |
| BIO-3: Avoid or compensate for impacts on wetlands and waters. | X | X | X | | Complete | The JPB has compensated for unavoidable wetland impacts by purchasing adequate credits from a wetlands mitigation bank approved by USACE and SFRWQCB. |
| BIO-5: Implement Tree Avoidance, Minimization, and Replacement Plan. | X | X | X | | Ongoing | Tree removal and pruning activities were initiated in August 2017, and are ongoing, under the guidance of the BBI Arborist, and in accordance with the Tree Avoidance, Minimization, and Replacement Plan. Tree Removal and Pruning status is provided to the JPB on a regular basis. |
| BIO-6: Pay <i>Santa Clara Valley Habitat Plan</i> land cover fee (if necessary). | X | | | | Complete | Not applicable. The SCVHP does not apply to the Project because TPS2, Option 1 was not selected and OCS |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|----------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| | | | | | | does not extend to Communication Hill. This measure is not needed. |
| CUL-1a: Evaluate and minimize impacts on structural integrity of historic tunnels. | X | | | | Upcoming | To be implemented prior to construction in tunnels. |
| CUL-1b: Minimize impacts on historic decorative tunnel material. | X | | | | Upcoming | To be implemented prior to construction in tunnels. Historic American Engineering Record (HAER) documentation was completed in October 2018, pursuant to this measure. |
| CUL-1c: Install project facilities in a way that minimizes impacts on historic tunnel interiors. | X | | | | Upcoming | To be implemented prior to construction in tunnels. |
| CUL-1d: Implement design commitments at historic railroad stations | X | | | | Complete | The Qualified Architectural Historian completed and submitted the HABS Level III documents to the JPB for all seven of the historic stations. Pole placement has been designed to minimize the visual impact to historic stations and all design changes are reviewed by the Environmental Compliance Lead to ensure the mitigation measure is being implemented as the design of the project progresses. |

Peninsula Corridor Electrification Project
Monthly Progress Report

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|----------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| CUL-1e: Implement specific tree mitigation considerations at two potentially historic properties and landscape recordation, as necessary. | X | X | | | Complete | It was determined that the project is not acquiring any ROW at either of the subject properties so all tree effects would be within the JPB ROW. Therefore, the APE does not include these two historic properties. This measure is no longer needed. |
| CUL-1f: Implement historic bridge and underpass design requirements. | X | | | | Ongoing | This measure is being implemented as described during the design process and will be incorporated into the final design. The four bridges that are included in the MMRP are rail bridges crossing over another feature. Design of the OCS system is taking into account that there are requirements that restrict the design. Thus far, the designs for Construction Segments 2 & 4 are in process and designs are not yet complete. The D-B will forward to the Architectural Historian once complete. |
| CUL-2a: Conduct an archaeological resource survey and/or monitoring of the removal of pavement or other obstructions to determine if historical resources under CEQA or unique archaeological resources under PRC 21083.2 are present. | X | | | | Ongoing | Periodic inspections of ground surface areas along the alignment, in conjunction with cultural monitoring as-needed of project activities in culturally sensitive areas are ongoing. The Archaeological Final Report will be provided at the conclusion of construction activities. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|---------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| CUL-2b: Conduct exploratory trenching or coring of areas where subsurface project disturbance is planned in those areas with “high” or “very high” potential for buried site. | X | | | | Ongoing | Exploratory trenching and subsurface testing of all potentially culturally sensitive areas occurred prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work. |
| CUL-2c: Conduct limited subsurface testing before performing ground-disturbing work within 50 meters of a known archaeological site. | X | | | | Ongoing | Exploratory trenching and subsurface testing of all potentially culturally sensitive areas occurred prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work. |
| CUL-2d: Conduct exploratory trenching or coring of areas within the three zones of special sensitivity where subsurface project disturbance is planned. | X | | | | Ongoing | Exploratory trenching and subsurface testing of all potentially culturally sensitive areas occurred prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work. |

Peninsula Corridor Electrification Project
Monthly Progress Report

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|---------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| CUL-2e: Stop work if cultural resources are encountered during ground-disturbing activities. | X | X | | | Ongoing | No prehistoric or historic-period cultural materials have been observed during cultural monitoring. |
| CUL-2f: Conduct archaeological monitoring of ground-disturbing activities in areas as determined by JPB and SHPO. | | X | | | Ongoing | Cultural monitoring as-needed of project activities in culturally sensitive areas is ongoing. The Archaeological Final Report will be provided at the conclusion of construction activities. |
| CUL-3: Comply with state and county procedures for the treatment of human remains discoveries. | | X | | | Ongoing | No human remains have been observed to date on the Project. On June 18, 2021, construction crews observed a series of bones at the PS-3 work area. Upon inspection by a qualified archaeologist, the bones were determined to be from two medium-sized terrestrial mammals (not human). In addition, due to the lack of cultural resources found in proximity to the bones, the archaeologist concluded that the find was not archaeological in nature, and released the crew to continue work in the area. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|---------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| EMF-2: Minimize EMI effects during final design, Monitor EMI effects during testing, commission and operations, and Remediate Substantial Disruption of Sensitive Electrical Equipment. | X | X | X | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. Designs are submitted and reviewed/commented on by JPB. Monitoring EMI effects will occur post construction. |
| GEO-1: Perform a site-specific geotechnical study for traction power facilities. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. Geotechnical studies are being conducted by Parikh under subcontract with PGH Wong. Studies and results are submitted to JPB as completed. |
| GEO-4a: Identification of expansive soils. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design by the D-B as described. Geotechnical studies are being conducted by Parikh under subcontract with PGH Wong. Studies and results are submitted to JPB as completed. |
| GEO-4b: Mitigation of expansive soils. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design by the D-B as described. Geotechnical studies are being conducted by Parikh under subcontract with PGH Wong. Studies and results are submitted to JPB as completed. |

Peninsula Corridor Electrification Project
Monthly Progress Report

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|----------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| HAZ-2a: Conduct a Phase II Environmental Site Assessment prior to construction. | X | | | | Complete | A Phase II Environmental Assessment was completed prior to construction by the JPB consultant, and the results were provided to BBI, and the required mitigation is being implemented prior to the initiation of construction activities. |
| HAZ-2b: Implement engineering controls and best management practices during construction. | X | X | | | Ongoing | D-B field activities are being monitored daily for significant color changes or odors which may indicate contamination. In addition, assessments of existing subsurface pipes by a certified Asbestos Consultant are occurring as needed throughout the project as they are observed. Following the assessments, a specification describing the methods for removal and disposal are provided to the certified asbestos contractor. The removal and disposal work performed by the certified asbestos contractor is monitored by the certified asbestos consultant. During the reporting period, a certified asbestos consultant conducted exposure monitoring at PS-1 where naturally occurring asbestos was detected. Also, during the reporting period, samples of wrapped conduit at MP 46.7-12A were collected for asbestos analysis. |
| HYD-1: Implement construction dewatering treatment, if necessary. | X | X | | | Ongoing | Facilities & BMPs are in place to deal with this requirement should it arise in the OCS foundations. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|---------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| HYD-4: Minimize floodplain impacts by minimizing new impervious areas for TPFs or relocating these facilities. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. The TPFs in Construction Segments 2 & 4 are currently in final design and design for TPFs in Construction Segments 1 & 3 has begun. The design minimizes hardscape only to required structure foundations; yard areas are to receive a pervious material. |
| HYD-5: Provide for electrical safety at TPFs subject to periodic or potential flooding. | X | | | X | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. The TPFs in Construction Segments 2 & 4 are currently in final design and design for TPFs in Construction Segments 1 & 3 has begun. The design plan currently raises the TPFs above the floodplain. |
| HYD-7: Implement sea level rise vulnerability assessment and adaptation plan. | | | | X | Ongoing | The JPB has initiated this measure and preparation of the sea level rise vulnerability assessment and adaptation plan is underway. |
| NOI-1a: Implement Construction Noise Control Plan. | X | X | | | Ongoing | The Noise and Vibration Control Plan has been submitted and is being implemented. Field activity is monitored per the Plan. If allowable noise levels are near or exceed allowable noise levels, mitigation such as blankets are used from that point forward. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|---------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| NOI-1b: Conduct site-specific acoustical analysis of ancillary facilities based on the final mechanical equipment and site design and implement noise control treatments where required. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. PGH Wong has completed analysis and design and issued for JPB review. |
| NOI-2a: Implement Construction Vibration Control Plan. | X | X | | | Ongoing | The Noise and Vibration Control Plan has been submitted and is being implemented. Field activity is monitored per the Plan. |
| PSU-8a: Provide continuous coordination with all utility providers. | X | X | | | Ongoing | The design requirements indicated in the measure will be implemented through the final design as described. Coordination with utility providers is ongoing and there have not been any service interruptions thus far. |
| PSU-8b: Adjust OCS pole foundation locations. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. |
| PSU-8c: Schedule and notify users about potential service interruptions. | X | X | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. There have not been any service interruptions thus far. |
| PSU-9: Require application of relevant construction mitigation measures to utility relocation and transmission line construction by others. | X | X | | | Ongoing | JPB has initiated coordination with PG&E regarding transmission line construction. PG&E is currently raising overcrossing lines in Segment 2. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|----------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| TRA-1a: Implement Construction Road Traffic Control Plan. | X | X | | | Ongoing | The D-B has begun traffic control design and permit applications with the City of Millbrae, Burlingame and San Mateo. Other communities will follow. Designs have been completed for all cross-over bridges in Segments 2 & 4 and submitted. |
| TRA-1c: Implement signal optimization and roadway geometry improvements at impacted intersections for the 2020 Project Condition. | X | X | | | Upcoming | This measure has not started |
| TRA-2a: Implement construction railway disruption control plan. | X | X | | | Ongoing | Minimization of railway disruption is being coordinated by the Site Specific Work Plan. A Construction Railway Disruption Control Plan was prepared to document the measures that are being implemented. |
| TRA-3b: In cooperation with the City and County of San Francisco, implement surface pedestrian facility improvements to address the Proposed Project's additional pedestrian movements at and immediately adjacent to the San Francisco 4th and King Station. | X | X | X | | Upcoming | This measure has not started. |
| TRA-4b: Continue to improve bicycle facilities at Caltrain stations and partner with bike share programs where available following guidance in | | | | X | Ongoing | The JPB adopted the Caltrain Bicycle Parking Management Plan in November 2017, and staff have been working to implement the Plan's recommendations to improve wayside bike parking facilities along |

Peninsula Corridor Electrification Project
Monthly Progress Report

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|-------------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| Caltrain's Bicycle Access and Parking Plan. | | | | | | the corridor. Staff have also been coordinating with local jurisdictions that have launched bikeshare pilot programs to safely site bicycles near Caltrain stations. |
| NOI-CUMUL-1: Implement a phased program to reduce cumulative train noise along the Caltrain corridor as necessary to address future cumulative noise increases over FTA thresholds | | | | X | Upcoming | This measure will be implemented during project operation. |
| NOI-CUMUL-2: Conduct project-level vibration analysis for Blended System operations and implement vibration reduction measures as necessary and appropriate for the Caltrain corridor | | | | X | In Progress | CHSRA is conducting this analysis as part of the EIR/EIS for the San Francisco to San Jose section. |
| TRA-CUMUL-1: Implement a phased program to provide traffic improvements to reduce traffic delays near at-grade crossings and Caltrain stations | | | | X | Upcoming | This measure will be implemented during project operation. |
| TRA-CUMUL-2: Implement technical solution to allow electric trolley bus transit across 16 th Street without OCS conflicts in cooperation with SFMTA. | X | | | | Complete | Not applicable. SFMTA has elected to not electrify the 16 th Street crossing. This measure no longer applies. |
| Mitigation Measure TRA-CUMUL-3: As warranted, Caltrain and freight operators will partner to provide Plate H clearance | | | | X | Upcoming | This measure will be implemented during project operation. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|----------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| as feasible between San Jose and Bayshore. | | | | | | |
| AES-2a: Minimize OCS construction activity on residential and park areas outside the Caltrain ROW. | X | X | | | Ongoing | The OCS proposed construction schedule has been provided to the JPB. OCS construction began the week of October 2, 2017. The D-B has used the potholing process to assist in locating conflicts in the 35% design and attempting to relocate OCS pole locations within the ROW, thereby avoiding parks and residential areas. |
| AES-2b: Aesthetic treatments for OCS poles, TPFs in sensitive visual locations, and Overbridge Protection Barriers. | X | | | | Ongoing | The design requirements indicated in the measure have been implemented as described, and coordination with the specific jurisdictions regarding pole colors and design, TPFs, and Overbridge Protection Barriers, is ongoing. |
| AES-4a: Minimize spillover light during nighttime construction. | | X | | | Ongoing | OCS construction began the week of October 2, 2017. The BBI community relations lead has notified nearby residents of upcoming construction. During construction, lighting is faced inward, towards the railroad tracks, and any complaints will be documented and addressed by the BBI community relations lead. |
| AES-4b: Minimize light spillover at TPFs. | X | | | | Upcoming | The design requirements indicated in the measure are being used in the design process of the TPFs. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|----------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| AQ-2a: Implement BAAQMD basic and additional construction mitigation measures to reduce construction-related dust. | X | X | | | Ongoing | The Dust Mitigation Plan was submitted to the JPB. The requirements in the Dust Mitigation Plan will be implemented throughout the construction period and documented in daily reports. |
| AQ-2b: Implement BAAQMD basic and additional construction mitigation measures to control construction-related ROG and NOX emissions. | X | X | | | Ongoing | The Equipment Emissions Control Plan was submitted to the JPB. The requirements in the Equipment Emissions Control Plan will be implemented throughout the construction period and documented in daily reports. |
| AQ-2c: Utilize clean diesel-powered equipment during construction to control construction-related ROG and NOX emissions. | X | X | | | Ongoing | The Equipment Emissions Control Plan was submitted to the JPB. The requirements in the Equipment Emissions Control Plan will be implemented throughout the construction period and documented in daily reports. |
| BIO-1a: Implement general biological impact avoidance measures. | X | X | | | Ongoing | Worker Environmental Awareness Training is provided to all project-related personnel before they work on the project. All measures as described will be implemented throughout the construction period and documented in daily reports. |
| BIO-1b: Implement special-status plant species avoidance and revegetation measures. | X | X | X | | Complete | Not applicable. Subsequent habitat assessment and avoidance of Communication Hill eliminated any potential to affect special-status plant species. The measure is not needed. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|---------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| BIO-1c: Implement California red-legged frog and San Francisco garter snake avoidance measures. | X | X | | | Ongoing | Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities nearby/adjacent to potential habitat for CRLF and SFGS. The Wildlife Exclusion Fencing Plan for Segments 2 and 4 was submitted and approved by the wildlife agencies, and installation and monitoring of wildlife exclusion fencing is ongoing. No CRLF / SFGS or sign of each species has been observed to date on the Project. A separate Wildlife Exclusion Fencing Plan will be submitted for Segments 1 and 3, prior to initiation of construction activities in those segments. |
| BIO-1d: Implement western pond turtle avoidance measures. | X | X | | | Ongoing | Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities nearby/adjacent to potential habitat for WPT. No WPT or WPT sign have been observed to date on the Project. |
| BIO-1e: Implement Townsend's big-eared bat, pallid bat, hoary bat, and fringed myotis avoidance measures. | X | X | | | Ongoing | Pre-construction surveys are occurring no more than 7 days prior to the initiation of construction activities with the potential to disturb bats or their habitat. No special-status bats or sign have been observed to date on the Project. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|---------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| BIO-1f: Implement western burrowing owl avoidance measures. | X | X | | | Ongoing | Protocol surveys for Western Burrowing Owl were conducted from April 2017 through July 2017 at previously identified potentially suitable habitat locations. Note that all of these locations are in Construction Segment 4 (southern Santa Clara and San Jose). No Burrowing Owls were observed during the surveys. Construction in Segment 4 is anticipated to occur in 2018. Prior to construction activities in Segment 4, pre-construction surveys of the potential habitat areas will occur no more than 7 days prior to the onset of construction activities. In addition, protocol surveys were initiated in March 2018, and were completed in June 2018, at the previously identified potentially suitable habitat locations, which will allow work to occur during the 2019 breeding season, if necessary. No Burrowing Owls were observed during the 2018 surveys. |
| BIO-1g: Implement northern harrier, white-tailed kite, American peregrine falcon, saltmarsh common yellowthroat, purple martin, and other nesting bird avoidance measures. | X | X | | | Ongoing | Nesting Bird surveys were conducted from February 1 through September 15, 2017 prior to project-related activities with the potential to impact nesting birds. No active nests were observed during this reporting period. Nesting Bird surveys were initiated on February 1, 2018 and continued throughout the reporting period. Active nests were observed during this reporting period, and no-disturbance buffers were implemented to avoid any impacts to active nests, and all project activities which occurred nearby active nests |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|----------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| | | | | | | were monitored by agency-approved biological monitors. |
| BIO-1h: Conduct biological resource survey of future contractor-determined staging areas. | X | X | | | Ongoing | The agency-approved Qualified Biologist has conducted surveys of the staging areas currently being used for construction activities. No special-status species or other potentially sensitive biological resources were observed. The agency-approved Qualified Biologist will continue to survey ahead of the initiation of activities at planned staging areas as the Project moves into new construction areas. |
| BIO-1i: Minimize impacts on Monarch butterfly overwintering sites. | X | X | | | Ongoing | The agency-approved Qualified Biologist has periodically monitored the project limits to evaluate the presence of Monarch butterfly overwintering sites. No Monarch butterfly overwintering sites have been observed on the Project to date. |
| BIO-1j: Avoid nesting birds and bats during vegetation maintenance. | | | | X | Upcoming | To be completed during Project operation. |
| BIO-2: Implement serpentine bunchgrass avoidance and revegetation measures. | X | X | X | | Complete | Not applicable. Subsequent habitat assessment and avoidance of Communication Hill eliminated any potential to affect serpentine bunchgrass. This measure is no longer needed. |

Peninsula Corridor Electrification Project
Monthly Progress Report

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|----------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| BIO-3: Avoid or compensate for impacts on wetlands and waters. | X | X | X | | Complete | The JPB has compensated for unavoidable wetland impacts by purchasing adequate credits from a wetlands mitigation bank approved by USACE and SFRWQCB. |
| BIO-5: Implement Tree Avoidance, Minimization, and Replacement Plan. | X | X | X | | Ongoing | Tree removal and pruning activities were initiated in August 2017, and are ongoing, under the guidance of the BBI Arborist, and in accordance with the Tree Avoidance, Minimization, and Replacement Plan. Tree Removal and Pruning status is provided to the JPB on a weekly basis. |
| BIO-6: Pay <i>Santa Clara Valley Habitat Plan</i> land cover fee (if necessary). | X | | | | Complete | Not applicable. The SCVHP does not apply to the Project because TPS2, Option 1 was not selected and OCS does not extend to Communication Hill. This measure is not needed. |
| CUL-1a: Evaluate and minimize impacts on structural integrity of historic tunnels. | X | | | | Upcoming | To be implemented prior to construction in tunnels. |
| CUL-1b: Minimize impacts on historic decorative tunnel material. | X | | | | Upcoming | To be implemented prior to construction in tunnels. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|----------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| CUL-1c: Install project facilities in a way that minimizes impacts on historic tunnel interiors. | X | | | | Upcoming | To be implemented prior to construction in tunnels. |
| CUL-1d: Implement design commitments at historic railroad stations | X | | | | Complete | The Qualified Architectural Historian completed and submitted the HABS Level III documents to the JPB for all seven of the historic stations. Pole placement has been designed to minimize the visual impact to historic stations and all design changes are reviewed by the Environmental Compliance Lead to ensure the mitigation measure is being implemented as the design of the project progresses. |
| CUL-1e: Implement specific tree mitigation considerations at two potentially historic properties and landscape recordation, as necessary. | X | X | | | Complete | It was determined that the project is not acquiring any ROW at either of the subject properties so all tree effects would be within the JPB ROW. Therefore, the APE does not include these two historic properties. This measure is no longer needed. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|---------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| CUL-1f: Implement historic bridge and underpass design requirements. | X | | | | Ongoing | This measure is being implemented as described during the design process and will be incorporated into the final design. The four bridges that are included in the MMRP are rail bridges crossing over another feature. Design of the OCS system is taking into account that there are requirements that restrict the design. Thus far, the designs for Construction Segments 2 & 4 are in process and designs are not yet complete. The D-B will forward to the Architectural Historian once complete. |
| CUL-2a: Conduct an archaeological resource survey and/or monitoring of the removal of pavement or other obstructions to determine if historical resources under CEQA or unique archaeological resources under PRC 21083.2 are present. | X | | | | Ongoing | Periodic inspections of ground surface areas along the alignment, in conjunction with cultural monitoring as-needed of project activities in culturally sensitive areas are ongoing. The Archaeological Final Report will be provided at the conclusion of construction activities. |
| CUL-2b: Conduct exploratory trenching or coring of areas where subsurface project disturbance is planned in those areas with “high” or “very high” potential for buried site. | X | | | | Ongoing | Exploratory trenching and subsurface testing of all potentially culturally sensitive areas occurred prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|---------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| CUL-2c: Conduct limited subsurface testing before performing ground-disturbing work within 50 meters of a known archaeological site. | X | | | | Ongoing | Exploratory trenching and subsurface testing of all potentially culturally sensitive areas occurred prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work. |
| CUL-2d: Conduct exploratory trenching or coring of areas within the three zones of special sensitivity where subsurface project disturbance is planned. | X | | | | Ongoing | Exploratory trenching and subsurface testing of all potentially culturally sensitive areas occurred prior to the initiation of construction activities in those areas. The results will be included in the Archaeological Final Report. No cultural resources requiring the development of a treatment plan were observed. A Native American monitor has been present for all exploratory trenching and subsurface testing work. |
| CUL-2e: Stop work if cultural resources are encountered during ground-disturbing activities. | X | X | | | Ongoing | No prehistoric or historic-period cultural materials have been observed during cultural monitoring. |
| CUL-2f: Conduct archaeological monitoring of ground-disturbing activities in areas as determined by JPB and SHPO. | | X | | | Ongoing | Cultural monitoring as-needed of project activities in culturally sensitive areas is ongoing. The Archaeological Final Report will be provided at the conclusion of construction activities. |

Peninsula Corridor Electrification Project
Monthly Progress Report

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|---------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| CUL-3: Comply with state and county procedures for the treatment of human remains discoveries. | | X | | | Ongoing | No human remains have been observed to date on the Project. |
| EMF-2: Minimize EMI effects during final design, Monitor EMI effects during testing, commission and operations, and Remediate Substantial Disruption of Sensitive Electrical Equipment. | X | X | X | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. Designs are submitted and reviewed/commented on by JPB. Monitoring EMI effects will occur post construction. |
| GEO-1: Perform a site-specific geotechnical study for traction power facilities. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. Geotechnical studies and results are submitted to JPB as completed. |
| GEO-4a: Identification of expansive soils. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. Geotechnical studies and results are submitted to JPB as completed. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|----------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| GEO-4b: Mitigation of expansive soils. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. Geotechnical studies and results are submitted to JPB as completed. |
| HAZ-2a: Conduct a Phase II Environmental Site Assessment prior to construction. | X | | | | Complete | A Phase II Environmental Assessment was completed prior to construction by the JPB consultant, and the results were provided to BBI, and the required mitigation is being implemented prior to the initiation of construction activities. |
| HAZ-2b: Implement engineering controls and best management practices during construction. | X | X | | | Ongoing | Field activities are being monitored daily for significant color changes or odors which may indicate contamination. In addition, an assessment of two existing subsurface pipes by a certified Asbestos Consultant occurred during this reporting period, and a specification describing the methods for removal and disposal is currently in progress. |
| HYD-1: Implement construction dewatering treatment, if necessary. | X | X | | | Ongoing | Facilities & BMPs are in place to deal with this requirement should it arise in the OCS foundations. |
| HYD-4: Minimize floodplain impacts by minimizing new impervious areas for TPFs or relocating these facilities. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. The TPFs in Construction Segments 2 & 4 are currently in final design and design for TPFs in Construction Segments 1 & 3 has begun. The design minimizes |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|---|-------------------|--------------|-------------------|-----------|---------|---|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| | | | | | | hardscape only to required structure foundations; yard areas are to receive a pervious material. |
| HYD-5: Provide for electrical safety at TPFs subject to periodic or potential flooding. | X | | | X | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. The TPFs in Construction Segments 2 & 4 are currently in final design and design for TPFs in Construction Segments 1 & 3 has begun. The design plan currently raises the TPFs above the floodplain. |
| HYD-7: Implement sea level rise vulnerability assessment and adaptation plan. | | | | X | Ongoing | The JPB has initiated this measure and preparation of the sea level rise vulnerability assessment and adaptation plan is underway. |
| NOI-1a: Implement Construction Noise Control Plan. | X | X | | | Ongoing | The Noise and Vibration Control Plan has been submitted and is being implemented. Field activity is monitored per the Plan. If allowable noise levels are near or exceed allowable noise levels, mitigation such as blankets are used from that point forward. |
| NOI-1b: Conduct site-specific acoustical analysis of ancillary facilities based on the final mechanical equipment and site design and implement noise control treatments where required. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. Design is still in process and a noise study is currently being performed. |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|---------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| NOI-2a: Implement Construction Vibration Control Plan. | X | X | | | Ongoing | The Noise and Vibration Control Plan has been submitted and is being implemented. Field activity is monitored per the Plan. |
| PSU-8a: Provide continuous coordination with all utility providers. | X | X | | | Ongoing | The design requirements indicated in the measure will be implemented through the final design as described. Coordination with utility providers is ongoing and there have not been any service interruptions thus far. |
| PSU-8b: Adjust OCS pole foundation locations. | X | | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. |
| PSU-8c: Schedule and notify users about potential service interruptions. | X | X | | | Ongoing | The design requirements indicated in the measure are being implemented through the final design as described. There have not been any service interruptions thus far. |
| PSU-9: Require application of relevant construction mitigation measures to utility relocation and transmission line construction by others. | X | X | | | Ongoing | JPB has initiated coordination with PG&E regarding transmission line construction. PG&E is currently raising overcrossing lines in Segment 2. |

Peninsula Corridor Electrification Project
Monthly Progress Report

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|----------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| TRA-1a: Implement Construction Road Traffic Control Plan. | X | X | | | Ongoing | The D-B has begun traffic control design and permit applications with cities in Segments 2 and 4. Designs have been completed and approved for all cross-over bridges in Segments 2 and 4. |
| TRA-1c: Implement signal optimization and roadway geometry improvements at impacted intersections for the 2020 Project Condition. | X | X | | | Upcoming | This measure has not started |
| TRA-2a: Implement construction railway disruption control plan. | X | X | | | Ongoing | Minimization of railway disruption is being coordinated by the Site Specific Work Plan. A Construction Railway Disruption Control Plan was prepared to document the measures that are being implemented. |
| TRA-3b: In cooperation with the City and County of San Francisco, implement surface pedestrian facility improvements to address the Proposed Project's additional pedestrian movements at and immediately adjacent to the San Francisco 4th and King Station. | X | X | X | | Upcoming | This measure has not started. |
| TRA-4b: Continue to improve bicycle facilities at Caltrain stations and partner with bike share programs where available following guidance in | | | | X | Ongoing | The JPB adopted the Caltrain Bicycle Parking Management Plan in November 2017, and staff have been working to implement the Plan's recommendations to improve wayside bike parking facilities along |

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|-------------|--|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| Caltrain's Bicycle Access and Parking Plan. | | | | | | the corridor. Staff have also been coordinating with local jurisdictions that have launched bikeshare pilot programs to safely site bicycles near Caltrain stations. |
| NOI-CUMUL-1: Implement a phased program to reduce cumulative train noise along the Caltrain corridor as necessary to address future cumulative noise increases over FTA thresholds | | | | X | Upcoming | This measure will be implemented during project operation. |
| NOI-CUMUL-2: Conduct project-level vibration analysis for Blended System operations and implement vibration reduction measures as necessary and appropriate for the Caltrain corridor | | | | X | In Progress | CHSRA is conducting this analysis as part of the EIR/EIS for the San Francisco to San Jose section. |
| TRA-CUMUL-1: Implement a phased program to provide traffic improvements to reduce traffic delays near at-grade crossings and Caltrain stations | | | | X | Upcoming | This measure will be implemented during project operation. |
| TRA-CUMUL-2: Implement technical solution to allow electric trolley bus transit across 16th Street without OCS conflicts in cooperation with SFMTA. | X | | | | Complete | Not applicable. SFMTA has elected to not electrify the 16 th Street crossing. This measure no longer applies. |
| Mitigation Measure TRA-CUMUL-3: As warranted, Caltrain and freight operators will partner to provide Plate H clearance | | | | X | Upcoming | This measure will be implemented during project operation. |

Peninsula Corridor Electrification Project
Monthly Progress Report

Mitigation Monitoring and Reporting

| Mitigation Measure | Mitigation Timing | | | | Status | Status Notes |
|--|-------------------|--------------|-------------------|-----------|--------|--------------|
| | Pre-Construction | Construction | Post-Construction | Operation | | |
| as feasible between San Jose and Bayshore. | | | | | | |