


Ca	train								
E	Electrification Infrastructure Continue								
	CEMOF	<ul> <li>Schematic Design Complete</li> <li>Preliminary Design to Start Once Vehicle Design is Available</li> </ul>							
	Utility Relocation	<ul> <li>Monthly Utility Coordination meetings continued with telecom and power carriers</li> <li>Final verification requests were submitted to utility companies</li> </ul>							
	H	4							



5


#### Caltrain

#### **Safety**

- Hazard Management Plan Complete
- Integrating Utilization of IndustrySafe Application into Project Life Cycle
- Internal Audit of Safety and Security Management Plan
- Started Update of the Caltrain Roadway Worker Protection Program

U

Cal train	
Third Part	y Agreements
City/County Agreements	<ul><li>10 approved</li><li>9 in-process</li></ul>
Cooperative Agreement	<ul><li>San Mateo and Santa Clara Counties approved</li><li>SF in-process</li></ul>
Utilities	CPUC Operating Rules in-process
Transportation	Caltrans in-process





## **Budget & Expenditure**

Category	Budget	Actual This Quarter
Electrification	\$ 697M	\$ 0
EMU	\$ 551M	\$ 0
Separate Contract & Support	\$ 416M	\$ 5.42M
Contingency	\$ 316M	\$ 0
PCEP Total	\$ 1,980M	\$ 5.42M

Note: Budget / Expenditures as of June 30, 2016

9 |

#### Caltrain

### **Funding Update**

- 7-Party Supplemental MOU
  - Approved: JPB, VTA, SMCTA, SFCTA, MTC
    - Scheduled: City/ County San Francisco 8/8; California High-Speed Rail Authority 8/9
- FTA Core Capacity
  - First Quarterly Meeting with FTA HQ and Region
  - Preparing for FY18 President Budget
  - Finalizing documentation for Engineering Phase
  - Preparing to request the Full Funding Grant Agreement

10



# Risk / Quality / Environmental

Risk Management	<ul><li>223 Risks; 97 Retired</li><li>Top Risk: Overhead Utility Relocation</li></ul>
Quality	<ul><li>4 Internal Audits Conducted</li><li>0 Non-Conformance Reports Issued</li></ul>
Environmental Consultation and Permits	<ul> <li>Completed Section 106 Process</li> <li>Completed Section 7 Endangered Species Act</li> <li>Ongoing Coordination other Permits</li> </ul>

11

### Caltrain,

#### **Real Estate**

Segment	Appraisal Packages	Appraisals Completed	Acquisition Offers
Segment 4	20	15	2
Segment 2	30	6	0
Segment 1	6	0	0
Segment 3	10	0	0
Total	66	21	2

2

