Capital Programs Quarterly Progress Report FY23 – Q1

932

Calit

932



- Caltrain's Rail Development Team is currently managing 28 capital projects
 - 15 in **Design**
 - 2 in **Bidding**
 - 10 in **Construction** (Guadalupe River Bridge started 11/17/22)
 - 1 in Closeout
- 9 other projects are in the planning and miscellaneous group



Key Performance Indicator Summary

Status Light	Safety	Schedule	Budget	Funding		
Green	100.0%	67.6%	94.6%	89.2%		
O Yellow	0.0%	5.4%	0.0%	8.1%		
Red	0.0%	27.0%	5.4%	2.7%		

(Percentage of projects in each status light by performance category)



Key Performance Indicator Summary

Status Light	Safety	Schedule	Budget	Funding		
Green	Green 100.0%		94.6%	89.2%		
Yellow	0.0%	5.4%	0.0%	8.1%		
Red	0.0%	27.0%	5.4%	2.7%		

- Schedule KPI Significant area of the team's focus
 - 3 improved
 - 4 slipped

(Percentage of projects in each status light by performance category)



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects
All green	16	43.2%
Improved	6	16.2%
Got worse	5	13.5%
Stayed the same (except all green)	10	27.0%
Total Projects	37	



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects		
All green	16	43.2%		
Improved	6	16.2%		
Got worse	5	13.5%		
Stayed the same (except all green)	10	27.0%		
Total Projects	37			

- Mitigation plans being implemented
- Some projects have been re-baselined with changed conditions



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects
All green	16	43.2%
Improved	6	16.2%
Got worse	5	13.5%
Stayed the same (except all green)	10	27.0%
Total Projects	37	

- 4 Schedule increases
- I Budget increase



Capital Program Projects with Mitigation Plans

Project	Planned Date	Description
Ticket Vending Machine Rehabilitation	On-going	Recovering from supply chain delays
Clipper Next Generation Validator Site Preparation	Implemented	Recovered from contractor submittal delays
San Mateo Replacement Parking Track	6/28/2023	CTC allocation of Caltrain's FY23 LPP funding
Churchill Ave Grade Crossing	CPUC Approval	Recover from CPUC approval duration
Bayshore Station Overpass Ped Bridge Rehab	On-going	Recovering from delay in starting site work



Capital Program Projects to <u>*Re-Baselined:* Near Term</u>

	Project	Planned Date	Description
\checkmark	Guadalupe River Bridge Replacement - Extension	Implemented	Updated schedule. Fund activation in November
\checkmark	CCF BCCF Virtualization	Implemented	With FY23 Construction funding approval - approved
\checkmark	San Mateo Grade Crossing Improvements	Implemented City led final design package complete	
	Automatic Passenger Counter 4 th and King Station	October 2022	Update schedule for closeout
	MP-36 Locomotive Mid-Life Overhaul	October 2022	Update schedule, budget, and funding
	Mini High Platforms	November 2022	Update schedule
	Rengstorff Grade Separation	November 2022	Approval of Cooperation Agreement for final design
	Broadband Wireless Communication System	November 2022	Update schedule/budget at contract award



Capital Program Projects to <u>Re-Baselined</u>: Future

Project	Planned Date	Description
San Francisquito Creek Bridge Replacement	TBD	At approval to proceed with next phase, funding use
Bernardo Avenue Undercrossing	TBD	At approval of next phase by local jurisdiction
Whipple Avenue Grade Separation	TBD	At approval of next phase by local jurisdiction



Capital Program Projects in Closeout with Variances

	Project	Planned Date	Description
	South San Francisco Station Improvements	NA	Extended closeout period – nearing completion
\checkmark	Marin and Napoleon Bridge Replacement	Sept 2022	Extended closeout period – nearing completion

Next steps:

- Final Phase/Gate approval from Management Committee report on project metrics
- Conduct lessons learned
- Remove project from Quarterly Report



Table S3. Individual Projects

	iuiviuuai Fiojects									
Project	Title		ety	Schedule		Budget		Funding		Page
Number	nac -	Q4	Q1	Q4	Q1	Q4	Q1	Q4	Q1	Tage
CONSTRUCTI	ON/IMPLEMENTATION									
Grade Separa	ations									
002088	25th Avenue Grade Separation	\bigcirc	\bigcirc	\bigcirc	\bigcirc	\bigcirc	\bigcirc		\bigcirc	7
Stations				-				•		
002146	South San Francisco Station Improvement	\bigcirc	\bigcirc	٠		\bigcirc	\bigcirc		\bigcirc	13
ROW Bridges										
100439	Bayshore Station Overpass Pedestrian Bridge Rehab	\bigcirc		\bigcirc		\bigcirc				19
ROW Commu	inications & Signals							•		
100278	Mary Avenue Traffic Signal Preemption									25
Fare Collection	on									
100240	Ticket Vending Machines (TVM) Rehab	\bigcirc		\circ		ightarrow	\bigcirc		\bigcirc	30
100574	Clipper Next Generation Validators Site Preparations									35
Miscellaneou	IS									
100233	MP-36 Locomotive Mid-Life Overhaul Project				\bigcirc					40
100430	CCF BCCF Virtualization	\bigcirc	\bigcirc				\bigcirc	\bigcirc		44
100445	Automatic Passenger Counters at San Francisco 4th & King Station			•	•					48

Portion shown here

Full report on Caltrain's web site



Questions



FOR MORE INFORMATION WWW.CALTRAIN.COM

