Capital Programs Quarterly Progress Report FY23 – Q2

Technology, Operations, Planning, and Safety (TOPS) Committee

February 22, 2023





- Caltrain's Rail Development Team is currently managing 27 capital projects
 - 14 in **Design**
 - 1 in **Bidding**
 - 11 in Construction
 - 1 in Closeout
- 9 other projects are in the planning and miscellaneous group



Key Performance Indicator Summary

Status Light	Safety	Schedule	Budget	Funding		
Green	100.0%	75.0%	91.7%	94.4%		
O Yellow	0.0%	2.8%	0.0%	5.6%		
Red	0.0%	22.2%	8.3%	0.0%		

(Percentage of projects in each status light by performance category)



Key Performance Indicator Summary

Status Light	Safety	Schedule	Budget	Funding		
Green	100.0%	75.0%	91.7%	94.4%		
Yellow	0.0%	2.8%	0.0%	5.6%		
Red	0.0%	22.2%	8.3%	0.0%		

- Schedule KPI Significant area of the team's focus
 - 8 improved
 - 5 slipped

(Percentage of projects in each status light by performance category)



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects
All green	15	41.7%
Improved	9	25.0%
Got worse	7	19.4%
Stayed the same (except all green)	5	13.9%
Total Projects	36	



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects
All green	15	41.7%
Improved	9	25.0%
Got worse	7	19.4%
Stayed the same (except all green)	5	13.9%
Total Projects	36	

- Mitigation plans being implemented
- Some projects have been re-baselined with changed conditions



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects		
All green	15	41.7%		
Improved	9	25.0%		
Got worse	7	19.4%		
Stayed the same (except all green)	5	13.9%		
Total Projects	36			

- 4 Schedule increases
- 2 Budget increase
- I Schedule and budget



Capital Program Projects with Mitigation Plans

	Project	Planned Date	Description
\checkmark	Ticket Vending Machine Rehabilitation	On-going	Recovered from supply chain delays
	San Mateo Replacement Parking Track	6/28/2023	CTC allocation of Caltrain's FY23 LPP funding
\checkmark	Churchill Ave Grade Crossing	CPUC Approval	Recovered from CPUC approval duration



Capital Program Projects *Re-Baselined*

	Project	Planned Date	Description
\checkmark	MP-36 Locomotive Mid-Life Overhaul	Implemented	Update schedule, budget, and funding
\checkmark	Mini High Platforms	Implemented	Update schedule
\checkmark	Rengstorff Grade Separation	Implemented	Update schedule-Cooperation Agreement-final design
\checkmark	Broadband Wireless Communication System	Implemented	Update schedule and budget at contract award
\checkmark	Next Generation Visual Message Sign	Implemented	Structure bid options to align with available funding
\checkmark	Caltrain Fiber Connectivity to Stations	Implemented	Updated schedule
\checkmark	South San Francisco Station Improvements	Implemented	Extended closeout period – nearing completion



Capital Program Projects to be <u>*Re-Baselined:* Near Term</u>

Project	Planned Date	Description
Next Generation Clipper Validator Site Preparation	February 2023	Add schedule to remove old units – in closeout
Automatic Passenger Counter 4 th and King Station	February 2023	Update schedule for closeout
Mary Ave Traffic Signal Preemption	February 2023	Update schedule for closeout
San Francisquito Creek Bridge Replacement	March 2023	Update schedule and budget to add acoustic monitoring
Bernardo Avenue Undercrossing	March 2023	Update schedule and budget at 35% design



Capital Program Projects to be <u>*Re-Baselined:*</u> Future

Project	Planned Date	Description
Whipple Ave Grade Separation Study	TBD	At approval of next phase by local jurisdiction
Sunnyvale Grade Separation	TBD	At approval of next phase by local jurisdiction
Middle Ave Undercrossing	TBD	At approval of next phase by local jurisdiction
Verizon Sink Hole Repair – San Jose	TBD	At approval of multi-party agreement



Table S3. Individual Projects

Project		Saf	ety	Sche	edule	Bud	dget	Fun	ding	Danas
Number	Title	Q1 Q2		Q1 Q2		Q1 Q2		Q1 Q2		Page
CONSTRUCT	CONSTRUCTION/IMPLEMENTATION									
Grade Separ	rations									
002088	25th Avenue Grade Separation	\bigcirc	7							
ROW Bridge	s									
002113	Guadalupe River Bridges Replacement and Extension		\bigcirc	\bigcirc	\bigcirc	\bigcirc	\bigcirc	\bigcirc		13
100439	Bayshore Station Overpass Pedestrian Bridge Rehab		\bigcirc			\bigcirc			\bigcirc	19
ROW Grade	Crossings									
100522	Watkins Ave Grade Crossing Safety Improvements					\bigcirc			\bigcirc	25
ROW Comm	unications & Signals									
100278	Mary Avenue Traffic Signal Preemption		\bigcirc			\bigcirc			\bigcirc	29
100403	Broadband Wireless Communications System	\bigcirc	\bigcirc		\bigcirc		\bigcirc		\bigcirc	33
Fare Collect	ion			-						
100240	Ticket Vending Machines (TVM) Rehab		\bigcirc			\bigcirc			\bigcirc	37
100574	Clipper Next Generation Validators Site Preparations		\bigcirc			\bigcirc			\bigcirc	42
Miscellaneo	us			-						
100233	MP-36 Locomotive Mid-Life Overhaul Project	\bigcirc	\bigcirc		\bigcirc		\bigcirc		\bigcirc	47
100430	CCF BCCF Virtualization	\bigcirc	\bigcirc			\bigcirc	\bigcirc			51
100445	Automatic Passenger Counters at San Francisco 4th & King Station			•	•		\bigcirc			54
				124						

Portion shown here

Full report on Caltrain's web site



Questions



FOR MORE INFORMATION WWW.CALTRAIN.COM



126