



- Significant progress made advancing work thru the project lifecycle
  - We plan the work to design it
    - We design the work to build it
      - We build the work to operate it for generations to come



- Very active planning pipeline significant work on the horizon
  - Developing or executed Service Agreements
    - Menlo Park
      - Middle Ave Undercrossing
      - Grade Separations at Glenwood, Oak Grove and Ravenswood
    - Palo Alto
      - Technical review for grade separations at Meadow, Charleston and Churchill
    - Sunnyvale
      - Bernardo Ave undercrossing
      - Mary Ave grade separation



- 5 new projects were added
  - San Francisquito Creek North Bank Restoration
  - San Francisquito Creek Bridge Acoustic Monitoring
  - MS4 Trash Management
  - 22<sup>nd</sup> Ave Street ADA Improvements
  - Level Boarding Roadmap (study)



- 5 grade separation projects in design making significant progress
  - South Linden Ave and Scott Street awarded preliminary engineering contract
  - Broadway Burlingame completed 65%, selected CMGC construction method
  - Rengstorff issued final design RFP, selected CMGC construction method
  - Mountain View Transit Center completed 65% design, awarded CMGC contract



- 4 projects ready for construction in near future
  - San Francisquito Creek North Bank Restoration
  - San Mateo Replacement Parking Track
  - Mini-High Platforms
  - Verizon Sink Hole Repair San Jose



- 12 projects moved from design into construction / implementation
  - Guadalupe River Bridge Replacement and Extension
  - Bayshore Station Overpass Pedestrian and Bridge Rehabilitation
  - Level Boarding Roadmap (Study)
  - Grade Crossing Safety Improvements at Watkins, Churchill, 4<sup>th</sup> and 5<sup>th</sup> in San Mateo
  - Broadband Wireless Communication System
  - Migration to Digital Voice Radio System
  - Next Generation Visual Message Signs
  - Ticket Vending Machine Rehab Phase 5
  - MP-36 Locomotive Mid-life Overhaul
  - Communication System SOGR



- 6 projects moved from construction into closeout
  - Marin and Napoleon Bridge Replacement
  - Mary Ave Traffic Signal Preemption
  - 25<sup>th</sup> Ave Grade Separation
  - South San Francisco Station Improvement
  - Clipper Next Generation Validator Site Preparation
  - Caltrain Fiber Connectivity to Passenger Stations and Digital Voice



- 5 projects are being retooled with deferred FY24/25 funding
  - FY21-22 Grade Crossing Improvements
  - Predictive Arrival / Departure System (PADS) Replacement
  - Enterprise Asset Management (EAM) System
  - Update and Upgrade GIS System
  - CCTV Study assessment implementation



- Caltrain's Design and Construction Team managing 30 capital projects
  - 12 in Design
  - 0 in Bidding
  - 14 in Construction / Implementation
  - 4 in Closeout
- 6 other projects are in the planning phase
- 5 deferred from insufficient FY24/25 Funding, evaluating path forward
- Total value of managed portfolio \$1.6B (excluding planning)



### Key Performance Indicator Summary

Status Light	Safety	Schedule	Budget	Funding		
Green	100.0%	66.7%	94.4%	97.2%		
Yellow	0.0%	11.1%	0.0%	2.8%		
Red	0.0%	22.2%	5.6%	0.0%		

(Percentage of projects in each status light by performance category)



### Key Performance Indicator Summary

Status Light	Safety	Schedule	Budget	Funding
Green	100.0%	66.7%	94.4%	97.2%
Yellow	0.0%	11.1%	0.0%	2.8%
Red	0.0%	22.2%	5.6%	0.0%

(Percentage of projects in each status light by performance category)

### Schedule KPI

Continue area of focus

- 3 improved
- 6 slipped

Non-green in all phases

- 4 planning
- 2 design
- 4 construction
- 2 closeout



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects
All green	20	55.6%
Improved	4	11.1%
Got worse	6	16.7%
Stayed the same (except all green)	6	16.7%
Total Projects	36	



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects		
All green	20	55.6%		
Improved	4	11.1%		
Got worse	6	16.7%		
Stayed the same (except all green)	6	16.7%		
Total Projects	36			

### **Program level trends**

Mixed results

- 4 improved
- 6 slipped
- Nearly all related to <u>schedule</u> gains and losses



Program Trend Summary for Projects in Planning, Design, or Construction

Status Changes	Projects	Pct. Projects
All green	20	55.6%
Improved	4	11.1%
Got worse	6	16.7%
Stayed the same (except all green)	6	16.7%
Total Projects	36	

### 6 schedules increased

Construction

- TVM Phase 5
- MP-36 overhaul

#### Design

Mini-high platforms

#### Planning

Middle Ave

#### Closeout

- South San Francisco
- 25<sup>th</sup> Ave



Caltrain - Quarterly Status Report

April-June 2023

Table	S3. In	divid	lual P	'roj	ects
-------	--------	-------	--------	------	------

Project	Title		Safety		Schedule		Budget		ding	Page
Number			Q4	Q3 Q4		Q3 Q4		Q3 Q4		
CONSTRUCTION	ON/IMPLEMENTATION									
<b>ROW Bridges</b>										
002113	Guadalupe River Bridges Replacement and Extension	0		0		0		0	0	7
100439	Bayshore Station Overpass Pedestrian Bridge Rehab	0		•			0	0	0	14
Stations										
100761	Level Boarding Roadmap (Study)		0				0		0	20
ROW Grade C	crossings									
100426	Churchill Avenue Grade Crossing	0		0					0	24
100522	Watkins Ave Grade Crossing Safety Improvements	0	0				0	0	0	27
100566	San Mateo Grade Crossing Improvements	0	0	0					0	30
ROW Commu	ROW Communications & Signals									
100403	Broadband Wireless Communications System	0							0	34
100432	Migration to Digital Voice Radio System	0								37
100449	Next Generation Visual Messaging Sign (VMS)		0						0	40
100572	Communication System SOGR	0	0							43

Portion shown here

Full report on Caltrain's web site



### Questions



#### FOR MORE INFORMATION

WWW.CALTRAIN.COM

