Burlingame Broadway Grade Separation Project Update

Caltrain Citizens Advisory Committee

August 16, 2023





Agenda

• Introductions

- General Project Overview
- Schedule
- Questions



Project Location



 Ped / Bike Access to be provided at Cadillac, Carmelita and Toyon-Majilla



Burlingame Broadway Grade Separation Oblique View looking Northwest Existing Conditions

A COMPANY

6.

84¹*

6

~

-

Project Goals

Eliminate train-vehicle collisions

Enhance

- Pedestrian, bicyclist & motorist safety
- East-west connectivity

Reduce

- Delays
- Automobile congestion & emissions

Improve

- Customer experience with new station
- Efficiency of rail operations



Project Scope

- Separate the road and train tracks at Broadway
- Build new station with center-boarding platform, fully compliant with the Americans with Disabilities Act (ADA), with ramp & stair access
- Create pedestrian/bicycle crossings at Broadway, Cadillac, Carmelita & Toyon/Majilla
- Provide car and bicycle parking on east side of tracks with access to/from Carolan Ave.
- Build two temporary shoofly tracks east of the existing mainline (for train operation during construction phase)




Project Progress

WORK COMPLETED

- Project Study Report (Jan. 2017)
- Preliminary Engineering & Environmental Clearance (Oct. 2020)
- Contract Awarded for Final Design Phase (Nov. 2020)
- Final Design Kick-Off (Jan. 2021)
- Value Engineering Complete (Early 2022)
- 65% Design (November 2022)






Broadway/California Drive



Broadway/California Drive Existing Conditions

Broadway/California Drive Artist Rendering

200



Carmelita Avenue Entrance

Carmelita Avenue Existing Conditions

Carmelita Ave


Carmelita Avenue Entrance Artist Rendering

Carmelita Ave

TY

ROAD

STATION



Broadway Existing Conditions

Chevron

TECHRON

389

1119

4 dilled

8

California Dr

California Dr

Broadway Overcrossin Artist Renderin

Chevron

TECHRON

4098

111

California Dr

BROADWAY

68

View from Multi-Use Path Artist Rendering

Project Budget & Funding

Estimated Total Project Cost: \$292M

Funding

- Measure A and the City of Burlingame (\$161M)
 - Project Study
 - Preliminary Engineering
 - Final Design
 - Environment Permits
- TIRCP (\$70M)
- Additional grants to be submitted for the remaining \$61M



Next Steps & Schedule

- 95% Design Fall 2023
- Final Design Summer 2024
- Utilities/Early Works Fall 2024
- **Construction** 2025 to 2028

Questions

Contact BBGS@Caltrain.com

Lori Low Government & Community Affairs Manager Iowl@caltrain.com

