



### CALTRAIN ELECTRIFICATION UPDATE

San Francisco Mission Bay CAC meeting September 12, 2019





# AGENDA

- Caltrain System Overview
- Project Overview
- Electric Train Design
- San Francisco Construction Activities
- Questions





# **CALTRAIN SYSTEM**



- 32 Stations Gilroy to San Francisco
- 92 Weekday Trains
- At-Grade Crossings, Viaducts, and Bridges
- Intermodal Connections
- Bike Commuters





# **PROJECT DESCRIPTION**

#### **Project Area**

#### **Project Elements**



- 51 miles
- San Francisco to San Jose (Tamien Station)



#### Electrification

- Overhead ContactSystem (OCS)
- Traction Power
   Facilities

#### **Electric Trains\***

- 19 7-car train sets
- 133 electric cars

\*Includes 2018 State TIRCP Funding





# **PROJECT DESCRIPTION**

#### **Service Elements**



Speed

• Up to 79 mph



Service Increase

- 6 trains / hour / direction
- More station stops / reduced travel time
- Restore Atherton & Broadway service



Mixed-fleet Service (interim period)

**Continue Tenant Service** 

 ACE, Capitol Corridor, Amtrak, Freight







# **PROJECT BENEFITS**





Improved Train Performance, Increased Service and Greater Capacity Improved Regional Air Quality and Reduced Greenhouse Gas Emissions



Positive Economic Benefits for the Region

Reduced Engine Noise Emanating from Trains





6



# SCHEDULE

#### **MILESTONES**



\*Please keep in mind that testing and construction will overlap as each Segment will be tested individually, prior to final system testing.

\* Note: Schedule subject to change



7



# **ELECTRIC TRAIN**

- 2016 Capacity Board Decision (bike to seat ratio, onboard bathrooms, upper doors 'not precluded')
- 2017 Design Finalized with Additional Public Input (exterior design, seat colors, bike storage, ADA restroom)
- 2019 Virtual Reality
   360 Tour







8



### **CONSTRUCTION PHASING**



- 51 Miles Corridor
- 4 Work Segments
- 3,000 Poles
- 10 Traction Power Facilities









### **SAN FRANCISCO**





10



### FIELD WORK PROGRESSION

Work Completed	<ul> <li>Utility Survey</li> <li>Geotechnical Investigations</li> <li>Disposal of Soil from Geotechnical Investigations</li> <li>Soil Resistivity Testing</li> <li>Site Surveys</li> <li>Signal Cable Inspections</li> </ul>
Work In Progress	<ul> <li>Tree Pruning/Removal</li> <li>Potholing</li> <li>Tunnel Work</li> </ul>
Future Work	<ul> <li>Foundation Installation</li> <li>Pole Installation</li> <li>Wire Installation</li> <li>Paralleling Station</li> </ul>





### **FUTURE CONSTRUCTION**

### San Francisco

Date	Work Activity	Expected Duration*	
In Progress	Tree Pruning/Removal	3-6 months	
In Progress	Potholing	3-6 months	
In Progress	Tunnel Work	9-12 months	
Early 2020	Foundation Construction	2-3 months	
Summer 2020	Pole/Wire Installation	4-5 months	
Fall 2019	Paralleling Station Construction	4-6 months	

CalMod.org

\*Expected duration indicates first and last day of activity. Number of actual work days will be fewer.

12



### POTHOLING





Caltrain



### SAN FRANCISCO TUNNEL WORK

- Work on the four San Francisco Tunnels:
  - Overhead Contact System Installation
  - Grouting and Notching
  - Drainage and Track Work
- September 2018 through Summer 2020
- 24 hour weekend work
- Additional weekend shutdowns may be needed





# **FOUNDATION CONSTRUCTION**

- Excavation
- Rebar and Anchor Installation
- Electrical Grounding
- Concrete Fill





### **FOUNDATION INSTALLATION**





**Cal**train



On Track Equipment



### **POLE INFORMATION**

- 3,000 Installed throughout Corridor
  - Approx. 300 poles in San Francisco
- Pole Height: 30-50'
- Pole Spacing: ~180' apart





### **POLE TYPES SAN FRANCISCO**



Single Track Cantilever

Two Track Cantilever

Center

18



CalMod.org

Example of Poles Planned for Use in San Francisco



### **POLE TYPES SAN FRANCISCO**





Portal

Headspan



CalMod.org

Example of Poles Planned for Use in San Francisco



### **POLE INSTALLATION**





Current Pole Installation

20





# **STRINGING WIRE**







#### CalMod.org On-tra

On-track Equipment

21



# **TRACTION POWER FACILITIES**

- 10 Traction Power Facilities Installed throughout Corridor
  - 2 Paralleling Stations installed in San Francisco
  - Gantry structures up to 50'
- Provides electrical power to trains through the Overhead Contact System
- Unmanned station
- Day and weekend construction work
- Limited night work during construction





### **PARALLELING STATION-1 LOCATION**

Mississippi St	Pennsylvania Ave	Owens St	Mariposa Park Mariposa St	Hospital St
Paralleling Station	Pennsylvania Ave	200	Indiana St	Minnesota St



23



### **PARALLELING STATION-1**





24



### **PARALLELING STATION-2 LOCATION**





#### CalMod.org

**Cal** ra



### **EXAMPLE PARALLELING STATIONS**





#### Examples from Amtrak Northeast Corridor



# **CONSTRUCTION INFORMATION**

- Work will occur during day and night
- Some 24 hour weekend work
- Crews will utilize acoustical barrier blankets and position lights away from homes
- Dedicated hotline for construction complaints





### **PUBLIC OUTREACH**



#### Cal Mod

CALTRAIN MODERNIZATION PROGRAM Test Pile Construction Activities

#### DAY TIME WORK 08/28/17 - 09/1/17

ANTICIPATED WORK HOURS 7:00 a.m. - 5:00 p.m.

#### CREWS CONDUCTING WORK IN YOUR AREA TO INSTALL AND TEST FOUNDATION PILES

During the week of August 28, Calitrain electrification crews will be working in your area to construct one test pile foundation for integrity testing. The piles will be installed within the Calitrain right-of-way.

Crews will be conducting the work over a two day period between Mondry, August 28 and Friday, September 1, between the hours of 7 a.m. and 5 p.m. Crews will return at a later date to test the integrity of the installed piles.

#### Main construction activities include:

- Survey and layout of proposed pile test location
   Trucks and equipment working near Caltrain right of way
- · Drill holes for placement of test piles
- · Pour concrete and install rebar
- · Backfill holes to cover work areas

We apologize for any inconvenience this may cause. The field team will work as quietly as possible. Thank you for your patience and understanding as we deliver these critical benefits to our communities.

Please visit our website at www.caltrain.com/PCEPconstruction to sign-up for weekly construction updates.





#### **Cal<u>Mod</u>**



CALTRAIN ELECTRIFICATION PROJECT STATUS UPDATE January 2018

#### MILESTONES



Please keep in mind that testing and construction will overlap as each Segment will be tested individually, prior to final system testing. «Subject to change.



Factsheet



#### Postcard



Public Meeting

28





## **PUBLIC OUTREACH**

- Subscribe to Weekly Updates
  - Visit <u>www.calmod.org/get-involved</u>
- Social Media
- Construction Outreach Office
- Additional Community Meetings
  - Pole Installation





# WHAT'S NEXT

- Caltrain Business Plan
  - Caltrain2040.org
- High-Speed Rail Blended System
  - hsr.ca.gov
- Caltrain Downtown Extension
  - sftca.org/transbay-transit-center
- Diridon Concept Plan
  - DiridonSJ.org





#### **CALMOD CONTACT INFORMATION**

# WEEKLY UPDATES I CalMod.org/get-involved EMAIL I CalMod@caltrain.com PHONE I 650-399-9659 800-660-4287 (Toll Free)

OFFICE 😢 2121 S. El Camino, Suite A-100 San Mateo, CA 94403 WEBSITE I CalMod.org FACEBOOK I www.facebook.com/caltrain TWITTER I @caltrain

