







	A	ginc	j Fle	et	
Table 1.2: Caltra		. .	•		
SERIES	QUANTITY	NUMBER OF SEATS	YEAR OF MANUFACTURE	MAKE	RETIRE DATE
Locamotives					
F40 PH-2	5	na	1985	GM - EMD	2015
F40PH-2-CAT	15	na	1985-1987	GM - EMD	2015-2017
F40 PH-2C	3	na	1998	Boise Locomotive	2028
MP36PH-3C	6	na	2003	Motive Power	2033
Passenger Cars					
Gallery Trailer	26	142	1985-1987	Nippon Sharyo	2015-2017
Gallery Trailer	16	148	1985-1987	Nippon Sharyo	2015-2017
Gallery Trailer	14	120	1999-2000	Nippon Sharyo	2030
Gallery Cab (Bike)	10	108	1985-1987	Nippon Sharyo	2015-2017
Gallery Cab (Bike)	6	78	1999-2000	Nippon Sharyo	2030
Gallery Cab (Bike)	21	97	1985	Nippon Sharyo	2015
Bi-Level Trailer*	16	149	1997	Bombardier	2027
Bi-Level Trailer	9	144	2002	Bombardier	2032
Bi-level Trailer (Bike)	2	114	2002	Bombardier	2032
Bi-level Trailer (Bike)	5	114	2001-2002	Bombardier	2031-2032
Bi-level Trailer (Bike)	2	114	2008	Bombardier	2038
Bi-level Trailer (Bike)	1	127	2002	Bombardier	2032
Bi-Level Trailer	6	140	2008	Bombardier	2038



























Work Completed to Date	 Utility Survey Geotechnical Investigations Soil Resistivity Testing Site Surveys
Work In Progress and Upcoming	 Overhead Contact System (OCS) Foundation Potholing Signal Cable Potholing Disposal of Soil from Geotechnical Investigations Signal Cable Inspections Tree Pruning and Removal OCS Foundation Construction
Future Work	OCS Pole Installation OCS Wire Installation



	Future Co San Mateo	nstruction A	ctivities
	Date	Work Activity	Expected Duration
:	September 2017	Tree Pruning/Removal	2 months
,	Winter 2017	Foundation Construction	3-4 months
1	Mid-2018	Overhead Wiring Pole and Wire Installation	3 months
:	Summer/Fall 2018	Traction Power Substation	12 months
			Caltrain





Surrivate		g and Replacen ight of Way	nent Plan			
San Mateo	Total Number of Trees Assessed in San Mateo = 186					
	Trees Impacted	Replacement Ratio	Replacement Trees			
JPB ROW Caltrain Right of Way						
Trees Preserved	34	n/a	n/a			
Tree Removed	37	1:1	37			
Tree Pruned >25%	5*	1:1	5			
Tree Pruned <25%	48	n/a	n/a			
		e replaced at 1:1 p change as the des				

San Mateo: Tree Pruning and Replacement Plan Private Property San Mateo Total Number of Trees Assessed in San Mateo = 186						
	Trees Impacted	Replacement Ratio	Replacement Trees			
Private Property						
Trees Preserved	9	n/a	n/a			
Tree Removed	0	1:1	0			
Tree Pruned >25%	0	1:1	0			
Tree Pruned <25%	22	n/a	n/a			

	Public Prop	erty		
San Mateo	Total Number of Trees Assessed in San Mateo = 186			
	Trees Impacted	Replacement Ratio	Replacement Trees	
	Public Pro	perty		
Trees Preserved	7	n/a	n/a	
Heritage Tree* Removed	1	1:1	1	
Non-Heritage Tree Removed	0	1:1	0	
Heritage Tree* Pruned >25%	4	1:1	4	
Non-Heritage Tree Pruned > 25%	1	1:1	1	
Tree Pruned <25%	18	n/a	n/a	

