Caltrain Electrification Project Update

Peninsula Corridor Joint Powers Board

May 2, 2024

Agenda Item #11





Project Highlights



Project Highlights

- Schedule: No change to revenue service date fall 2024
- Budget: No change to project budget \$2.44B
 - \$1.21M March 2024 draw from "\$50M Shared Risk Pool"
 - \$0.56M March 2024 draw from "\$40M Project Contingency"
- Testing, Punchlist & Pre-Revenue Service
 - Short Circuit Testing Complete
 - All Live Runs, including End to End Run, Complete
 - Complete all Punchlist Walks
 - Substantial Completion is on Target
 - Power Contingency Test in June
- Electric Trains
 - Six Electric Trainset Completed 1,000-Mile Test
 - Nine Trainsets On-Site
 - Next Two Trainsets Expected mid-May 2024

Safety and Security

Time Period	Reportable Injury Rate
January 1 to March 31, 2024	0
Since Project Start (2017)	1.95

Note: National Average Reportable Injury Rate is 2.4.

- Zero reportable injuries in March 2024
- Project Safety Awareness trainings ongoing for Local Fire and Police Departments (1,000 emergency responders trained to date)
- Completed 25kV training for all TASI and tenant railroad staff
- Development of emergency responder safety presentation for local first responders



Project Contingency and Shared Risk Pool

ltem	Amount	Drawn in March 2024	Drawn To Date	Amount Remaining					
BBII Shared Risk Pool	\$50.00M	\$1.21M	\$16.96M	\$33.04M					
Project Contingency	\$40.00M	\$0.53M	\$30.40M	\$9.60M					
Total	\$90.00M	\$1.74M	\$47.36M	\$42.64M					





- Theft of Impedance Bonds Cables
- Close out punch lists and documentation before Final Acceptance



Service Changes and Customer Experience



Upcoming Weekend Service Changes June 8-9


- Service changes to support power contingency test
- All Day Service Changes
 - No Caltrain service between San Francisco and San Jose
 - Replacement bus bridge provided at high ridership stations:
 - Buses will only serve Millbrae, Palo Alto, and San Jose
 - There will be no replacement bus or train service at other stations
 - Alternative transit suggestions will be provided.
 - Customers going to/from San Francisco will need to transfer to/from BART at Millbrae





Customer Communication

- Web/Mobile
 - Landing page: caltrain.com/status
 - Caltrain Mobile App Alerts
 - Social Media
 - Nextdoor.com Posting
 - Website & 511 Transit Alerts
- Stations/Onboard
 - Station Signage (Notification and Wayfinding)
 - Train Seat Drops
 - Station Ambassadors
 - Station Audio Announcements
- Press Release
- Transit Alternatives List



NOTICE

TEMPORARY WEEKEND

SERVICE CHANGE

NO MORNING TRAIN OR BUS BRIDGE

SERVICE AT THIS STATION FOR

NORTHBOUND Trains #221, 225, 229 & 233 Regular Northbound Service Resumes

at 12:12 pm from San Jose Diridon

SOUTHBOUND Trains #224, 228 & 232

Regular Southbound Service Resumes at 11:58 am from San Francisco

Southbound Train #680 Departs at 10:28 pn

TRAIN SERVICE CANCELED Northbound Late Night Train #281 Southbound Late Night Train #284

Please use alternate transit options near these stations

to complete your journey or board the train at a station with a bus bridge in place.

For information, visit www.caltrain.com/status



TEMPORARY WEEKEND SERVICE CHANGE

<section-header><section-header><text><text><text>


WEEKEND SERVICE SHUTDOWNS IN EFFECT!

INTERRUPCIONES DEL SERVICIO DE FIN DE SEMANA

周末服务暂停

Check status: CALTRAIN.COM/STATUS






Electrification. Customer Service: 1.800.650.4287 Weekdays: 7 am - 7 pm Weekdays 8 Holidays: 8 am - 5 pm



For information, visit www.caltrain.com/statu
 Castomer Service: 1300.660.4197
 Castomer Service: 1300.660
 Castomer Service: 1300.660

Electric Train Tour + 160 Anniversary Event



Event Details

- Date: May 11, 2024 (National Train Day)
- Time: 10:30a-2:30p
- Location: San Carlos Station
- Activities
 - Electric Train Tour
 - 160 Years of Passenger Rail
 - Community Booths
 - Food Trucks



Public Outreach Safety Campaign

- Community Meetings
- Residential Mailers
- Onboard Outreach
- School Campaign
- Public Service Announcements
- Right-of-way outreach

Safety Tips and Video

www.caltrain.com/safety

Classroom Resources

www.caltrain.com/school-outreach



STAY SAFE BY KNOWING THESE SIMPLE SAFETY TIPS:

CALTRAIN IS ENERGIZED:

The Caltrain system is now electric. Wires and ground cables carry 25,000 volts of electricity and can be dangerous. **Never approach or touch overhead wires or equipment with things like ladders, antennas, and most importantly, yourself!**

ALWAYS EXPECT A TRAIN:

New electric trains are quieter and faster than you think. They can run on any track, at any time, from either direction. Stay safe and stay off the tracks.

CROSS ONLY AT DESIGNATED CROSSINGS:

The only safe place to cross tracks is at designated public crossings with a crossbuck, flashing red lights or a gate. Crossing anywhere else is illegal.



Right-of-Way Flyer

STAY AWARE, Caltrain STAY SAFE.

Caltrain is getting an upgrade: out with diesel, in with electricity! While this change means big improvements for the Caltrain community, it also means new electric overhead wires will be installed to power the new trains. Electric overhead wires can be **dangerous and even life-threatening**. The new electric trains will also be much quieter than the diesel trains. You can stay safe by following a few easy rules:



Always wait for the gate Even if you can't hear the new trains coming, make sure to wait for the gate to fully rise before crossing.



Be mindful of overhead wires Caltrain's electric overhead wires carry 25,000 volts of electricity and can be dangerous. Never approach overhead wires with things like ladders, antennas, balloons, and most importantly, yourself!



Stay away from damaged wires

If you see a downed or otherwise damaged overhead wire, stay at least 25 feet away and call the Transit Police at 1.877.SAF.RAIL (1.877.723.7245).

Caltrain Caltrain.com/safety

CALL 1.877.SAF.RAIL for any emergency on Caltrain, to report suspicious activity, or if you see a damaged electrical wire.





Upcoming Board Items



Upcoming Board Items

• Monthly Updates on Construction Progress and Service Changes



Balfour Beatty

PCEP Project – Construction Update

Board of Directors Update



May 02, 2024

Balfour Beatty

Focus Areas

- Continue viewing everything thru the Zero Harm lens Improving RIR .76 2024 YTD, 1.60 Job to Date
 - 1-Recordable and 0-Lost Times for the month of January April
- Traction Power Stations and WPCs
 - ▶ Short Circuit Test 1, 2, 4, & 5 Complete
 - SCADA Testing Complete
- Live Run Testing
 - End-To-End Testing Complete
- Training Schedule
 - OCS Complete
 - Signals Additional Requested Training Complete
 - Traction Power April/May 2024
- Punchlist Execution
 - ▶ 100% of the areas walked & punch list established
 - ▶ 72% punch list items complete
- Closeout Execution
 - Substantial Completion Submitted Application May 1st 2024
 - ▶ Final Acceptance September 8, 2024
- Continue to measure what we do every day

Overall Path to Substantial Completion & Final Acceptance

Revised Path to Completion - Weather Event 02.04.2024		January Februa		uary	ny March			April			I	May			June			July			August				September			
OCS Main Line Completion - COMPLETE																												
Complete Re-Build for San Antonio & Burlingame/Re-Tes	,t																											
OCS Panning/Loop/HighPot Testing Complete																												ľ
OCS SF Station Completion																												ľ
Sectionalization Testing																												ľ
SCADA Testing Complete																												
Parallel Station Complete																												
Wayside Power Cabinets Complete																												
Short Circuit Testing																												
Segment 1 & 2 Live Run Test																												
End to End Test																												
Substantial Completeion Documents Complete																												
Substantial Completion																												
Punchlist Complete																												
Final Acceptance Documents Complete																												
Final Acceptance																												,

Balfour Beatty

Risk to Final Acceptance

- Punchlist Completion/Acceptance
- Track Access to Complete Punchlist Timely
- Resolving Legacy QC Issues
- Closing Out Municipal Permits